

FACILITIES/CONSTRUCTION REPORT

AUGUST 2023

KWB/VC Connector:

8-16 Calm, hot@84 degrees. Sletten tie-in suspended ceiling to windows at KWB, paint door frames, touch-up paint, clean-up classrooms, 7 workers. Heartland Mechanical install ceiling units, 3 workers. Dry Fork Plumbing weld new piping for boilers, 2 workers. FICO run cabling for thermostats to fin tubes, 3 workers. Systems Northwest install digital clocks with intercom, 2 workers. Littrell Electric install conduit for data, fire, and intercom/paging systems. TC Glass install windows at KWB, 7 workers.

8-17 Calm, hot@90 degrees. Sletten tie-in suspended ceiling to windows at KWB, paint door frames, touch-up paint, clean-up classrooms, frame in dead spots left by door ways in the KWB gym, 7 workers. Heartland Mechanical install ceiling units, 3 workers. Dry Fork Plumbing weld new piping for boilers, 2 workers. FICO run cabling for thermostats to fin tubes, 3 workers. Systems Northwest install digital clocks with intercom, 2 workers. Littrell Electric install conduit for data, fire, and intercom/paging systems, hang exterior security lights, 2 workers, 1 bucket truck. TC Glass install windows at KWB, 7 workers.

8-18 Breezy, hot@84 degrees. Sletten tie-in suspended ceiling to windows at KWB, paint door frames, touch up paint, clean-up classrooms, frame in dead spots left by doorways in KWB gym-hang black chalk boards, 7 workers.

8-21 Rain, warm@62 degrees. Sletten start install of exterior doors at breezeway, start install of siding above windows at KWB, touch-up painting, 5 workers. FICO run cabling for thermostats to fin tubes, 3 workers.

8-22 Calm, warm@77 degrees. Sletten install exterior doors at breezeway, install siding above windows at KWB, touch-up painting, 5 workers. FICO run cabling for thermostats to fin tubes, 3 workers. Systems Northwest install digital clocks with intercom, 2 workers.

8-23 Calm, warm@82 degrees. Sletten install exterior doors at breezeway, install siding above windows at KWB, touch up painting,

8-24 Calm, warm@72 degrees. Sletten install siding above windows at KWB, hang suspended ceiling in breezeway, touch up painting, 5 workers.

8-25 Calm, warm@79 degrees. Sletten install siding above windows at KWB, hang suspended ceiling in breezeway, touch up painting, 5 workers.

8-28 Calm, hot@83 degrees. Sletten install siding above windows at KWB, hang suspended ceiling in breezeway, install metal trim on exterior, install hardi-board and paint breezeway, 6 workers. TC Glass caulk windows, 3 workers.

8-29 Calm, hot @84 degrees. Sletten hang suspended ceiling in breezeway, install metal trim on exterior, install hardi-board and paint breezeway, and remove sod at new VC breezeway entrance with

skidsteer, 6 workers. TC Glass caulk windows, 3 workers. Systems Northwest troubleshoot IP/firewall reconfiguring for new digital clocks and intercom, 1 worker.

8-30 Rainy, warm@57 degrees. Sletten hang suspended ceiling in breezeway, install metal trim on exterior, install hardi-board and paint breezeway, 5 workers. Dry Fork Plumbing install sinks and toilets in the new restrooms at KWB, 2 workers. Systems Northwest troubleshoot IP/firewall reconfiguring for new digital clocks and intercom, 1 worker.

8-31 Calm, warm@64 degrees. Sletten install metal trim, install hardi-board and paint breezeway, 5 workers. Dry Fork Plumbing install sinks and toilets in the new restrooms and new water bottle filling station in hallway, 2 workers. Systems Northwest troubleshoot IT/firewall reconfiguring of new digital clocks and intercom, 1 worker.