

FACILITIES/CONSTRUCTION REPORT AUGUST 2021

BHS Sportsplex:

8-18 Cloudy, cool. Sletten install landing, steps to bleachers grandstand, 5 workers. American Electric install electric wiring/fixtures grandstand, 4 workers. Hagestad painting concession/pressbox, 1 worker.

8-19 Cloudy, cool. Sletten install landing steps to bleachers grandstand, 5 workers. American Electric install electric wiring/fixtures grandstand, 4 workers. Hagestad painting concession/pressbox, 1 worker. Mild Fence installing 10' chain link around sports courts, 3 workers. Remarkable Cabinets install new cabinets, countertops at outbuilding, 2 workers. Trails End sweeping parking lot with tracked skidsteer and broom attachment, 2 workers. paint striping on parking lot, 3 workers.

8-20 Cloudy, rain. Sletten install covers, landing, steps to bleachers grandstand, 5 workers. Hagestad painting restrooms/mechanical room, 1 worker. Remarkable Cabinets install new cabinets, countertops at grandstand, 2 workers.

8-23 Sunny, warm. Sletten install covers, landing, steps to bleachers grandstand, 5 workers. Action Plumbing install fixtures , 2 workers. Mild Fence drive posts with tracked skidsteer with pounder, 3 workers.

8-24 Sunny, warm. Sletten install covers, landing, steps to bleachers grandstand, 5 workers. Action Plumbing install fixtures grandstand, 2 workers. Mild Fence install 3-rail wood fence, 3 workers. Trails End haul fill for shot put with loader and dump truck 2 workers, and dozer is grading for discus, javelin throwing fields, 1 worker.

8-25 Sunny, warm. Sletten install covers, landing, steps to bleachers grandstand, 5 workers. Action Plumbing install fixtures grandstand, 2 workers. Trails End haul fill for shot put with excavator and 2 dump trucks, 3 workers and dozer is grading for discus, javelin throwing fields, 1 worker.

8-26 Sunny, warm. Sletten install end covers to bleachers grandstand, 5 workers. Action Plumbing install fixtures grandstand, 2 workers. Trails End haul fill for shot put with excavator and 1 dump truck, 2 workers also landscaping with tracked skidsteer, 1 worker.

8-27 Cloudy, rain. Sletten install end covers to bleachers grandstand, 5 workers. Trails End haul fill for shot put with excavator, loader and 1 dump truck, 3 workers. Rocky Mountain Hardscapes returned to erect (1) basketball goal, 2 workers. Billedeaux set forms for shotput and entrance for sport courts, 3 workers. Remarkable Cabinets install countertop grandstand and outbuilding, 2 workers.

8-30 Sunny, warm. Sletten landscaping grandstand, 5 workers. Trails End grading for long/triple jump runways, discus/javelin fields with dozer, loader, tracked skidsteer and 1 dump truck, 5 workers and haul concrete with mixer truck, 1 worker. Billedeaux pour/finish slab for shotput and entrance to sport courts, 3 workers. Remarkable Cabinets install countertop grandstand and outbuilding, 2 workers. Billmans install flooring, trim in pressbox, 1 worker.

8-31 Sunny, warm. Sletten landscaping grandstand, 5 workers. Remarkable Cabinets install countertop grandstand and outbuilding, 2 workers. Billmans install flooring, trim in pressbox, 1 worker. American Electric wiring grandstand and outbuilding, 2 workers.