



Facilities Committee Meeting

DATE: September 19, 2023

TOPIC: District Architect of Record - StudioGC architecture+interiors Project(s) Update

PREPARED BY: Courtney Whited, Business Manager/CSBO with

Athi Toufexis, Principal, StudioGC architecture+interiors

Recommended for:

- ☐ Action
- ☒ Discussion
- ☒ Information

Purpose:

To provide the Facilities Committee an update on StudioGC architecture+interiors District Projects:

1. General Work/Bear

Seven (7) exhaust fans are still on track for an October 9-10 installation.

The Rutledge Hall Gym's Jaguar logo will be repainted October 6-10.

Todd Hall boys' bathroom needs a partition pilaster.

Todd Hall RPZs were installed.

Todd Hall boiler room insulation to be completed by September 19.

Todd Hall Nurses' Office punch list items to be completed by September 19.

2. Masonry Repair/Otto Baum

Minor punch list items to be coordinated outside of school hours.

Additional bricks for tuckpointing project. (Attachment)

3. Roofing/GE Riddiford

As of Saturday, September 9 all roof work will be complete.

The coating will be applied during a weekend in late September or early October.

4. Furniture/Various

Miscellaneous punch list items are expected to arrive soon.