

# **Facilities Report**

## **July 18, 2017**

### **Submitted by: Glen Hall**

#### **Annex Remodel**

7-6-17 > Electrical getting started, installing outlets, light switches, washer/dryer hookup and plumbing.

7-17-17 > Classroom wall's ready for paint, bathroom door installed and electrical rough in is done. Relocated water heater to storage room instead of under cabinet. Plumbing rough in under way. Back child care classroom is getting prep for paint.

#### **KWB Phase II Playground**

7-5-17 > Poured concrete in the morning. Installed forms for pavo number five. Trail's End doing dirt work compaction and grading. Eight workers on site (3 Trails End, 5 Swank)

7-6-17 > Fifth pour started 8:00 to 10:00 with five workers on site. Trails End west side of KWB dirt.

7-17-17 > Sidewalks around building 80% complete. Compaction of paver's in progress and pavers will be started this week. Sprinkler installation will be started week of 24<sup>th</sup> of July. Fencing needs to be approved by school board so we can get it ordered for the playground project.

#### **Napi Flooring Project**

7-5-17 > Room #14 Flooring is being installed. Hallway vapor barrier installed. Underlayment started in main hallway with 5 workers who are all enrolled members.

7-17-17 > All underlayment is done throughout building. LVT being installed in main hallway. All hallways are underplayed and prepped. Project is on schedule.