

Status of Bond Projects
12/10/13 Governing Board Meeting

President Zibrat, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Amphitheater High School Renovations:

Construction is 98% complete.

The 500 wing renovation is in closeout phase. Punch list corrections across the campus are being completed.

B. Rio Vista Elementary Classroom and Administration Addition:

Construction is 86% complete.

Finishes are being applied to the new classroom building. The building will be occupied during winter break and open to students for the start of the spring semester.

The final phase of the Rio Vista project, the renovation of intervention rooms in the west wing, will begin as soon as the new classroom building is complete and occupied.

The Rio Vista project is on schedule and on budget.

C. Cross Middle School Addition / Remodel:

Construction is 10% complete.

Drywall is being hung and finished in the 500 wing.

Exterior masonry walls are being built on the south side of the auxiliary gym for the new weight room.

Campus cabling and restroom renovations will start over winter break.

The Cross project is on schedule and on budget.

D. Harelson Elementary School Addition / Remodel:

Construction 8% complete.

Footings and stem walls are being constructed for the new classroom building as well as the music room addition on the south side of the Fun House.

Campus cabling and restroom renovations will start over winter break.

The Harelson project is on schedule and on budget.

E. Wetmore Professional Development Building:

Programming of this project continues with the architect of record and the CM@R contractor. Schematic design drawings are complete and design development drawings have been started.

F. Donaldson Elementary School Addition / Remodel:

Procurement of an architect is in process.

G. Mesa Verde Elementary School Addition / Remodel:

Procurement of an architect is in process.