



# Stephenville HS Additions and Renovations

## Two Week Look Ahead

- Area 1 – Gym
  - CMU walls – 90%
  - Damp proofing
  - Steel Erection – 90%
  - Face Brick
  
- Area 3 – Existing Auditorium
  - Demolition
  - 2<sup>nd</sup> Phase of Abatement
  
- Area 4 & 5 – Auditorium
  - Cast-in-place columns (pending weather)
  - Electrical
  - CMU Walls
  - Steel Erection
  
- Area 6 & 7 - Athletic Locker Rooms
  - Glazing
  - VCT
  
- Area – 19 Concession Stand & Road
  - Toilet Accessories
  - Road ready for Cement Stabilization
  
- Main Building
  - Continue fire alarm installation.
  - Demolition
  - Fire Sprinkler
  - Electrical Conduit
  - Prime/Paint Walls
  - Abatement – Area 8 & 10

- Parking Lots
  - Ready for Cement Stabilization
  
- Working on Transformer Pad