

Minidoka County School District  
**Monthly Maintenance Report**  
**January 15, 2025**

Dec. – 88 New Requests  
354 Work in Progress  
165 Complete

Jan. – 81 New Requests  
344 Work in Progress  
91 Complete

**Maintenance Department Updates**

**Current Projects:**

**Hail damage throughout the District**

1. East – All the HVAC units are installed they are 99% complete.
2. Minico – shingle roof complete.
3. Greenhouse siding and roof off. Starting to reinstall sides and roof.



4. West – All the HVAC units are 80%
5. Mt. Harrison – All the HVAC units are complete.

**Ag Building**

1. Framing is about complete. Plumbing is starting to be put in. The job is 65% complete.

