

FACILITIES/CONSTRUCTION REPORT OCTOBER 2024

Food Distribution Center:

10-1 Breezy, warm@58 degrees. Sletten sheetrock walls and tape seams, set forms for concrete sidewalk, pour/finish concrete for sidewalk, frame 2x6 stringers between purlins on arbor, sheet arbor with plywood, start framing cupola, 3 scissor lifts, 8 workers. Neufield start installing supports/brackets for soffit, 2 snorkel lifts, 6 workers. Littrell Electric rough-in electric, install fire protection conduit, fixtures, 2 workers. Trails End haul concrete with 1 mixer truck, 1 worker, 1 load.

10-2 Breezy, warm@59 degrees. Sletten sheetrock walls and tape seams, set forms for concrete sidewalk, frame 2x6 stringers between purlins on arbor, frame cupola, 3 scissor lifts, 8 workers. Neufield install supports/brackets for soffit, start screwing soffit to supports, 2 snorkel lifts, 6 workers. Littrell Electric rough-in electric, install fire protection conduit, fixtures, 2 workers.

10-3 Calm, warm@62 degrees. Sletten sheetrock walls and tape seams, set forms for concrete sidewalk, frame 2x6 stringers between purlins on arbor, frame cupola, 3 scissor lifts, 8 workers. Neufield screw soffit to supports, 2 snorkel lifts, 6 workers. Littrell rough-in electric, run conduit, 2 workers.

10-7 Breezy, warm@68 degrees. Sletten sheetrock walls and tape seams, frame 2x6 stringers between purlins on arbor, 3 scissor lifts, 7 workers. Neufield screw soffit to supports and start installing fascia, 2 snorkel lifts, 4 workers.

10-8 Breezy, warm@70 degrees. Sletten sheetrock walls and tape seams, frame 2x6 stringers between purlins on arbor, 3 scissor lifts, 7 workers. Neufield install fascia, 2 snorkel lifts, 4 workers. ProTech Steel shape/cut metal roofing for arbor, 1 worker.

10-9 Calm, warm@70 degrees. Sletten sheetrock walls and tape seams, frame 2x6 stringers between purlins on arbor, 3 scissor lifts, 8 workers. Neufield install fascia, 2 snorkel lifts, 4 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers.

10-10 Calm, warm@70 degrees. Sletten sheetrock walls and tape seams, frame 2x6 stringers between purlins on arbor, frame cupola, 3 scissor lifts, 8 workers. Neufield install fascia, 2 snorkel lifts, 4 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers.

10-11 Calm, warm@65 degrees. Sletten sheetrock walls and tape seams, frame cupola of arbor, 3 scissor lifts, 8 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers

10-14 Breezy, warm@70 degrees. Sletten sheetrock walls and tape seams, frame cupola of arbor, pour/finish concrete for sidewalk, 3 scissor lifts, 8 workers. Neufield start installing raingutters, 2 snorkel lifts, 4 workers. Heartland Mechanical install ductwork, 1 scissor lift, 3 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker.

10-15 Breezy, warm@70 degrees. Sletten sheetrock walls and tape seams, set forms for concrete sidewalk, pour/finish concrete for sidewalk, 2 scissor lifts, 7 workers. Neufield install raingutters, install

rooftop vents, 2 snorkel lifts, 4 workers. Heartland Mechanical install ductwork, 1 scissor lift, 3 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. TC Glass install windows, 4 workers.

10-16 Breezy, warm@56 degrees. Sletten sheetrock walls and tape seams, set forms for concrete sidewalk, pour/finish concrete for sidewalk, 2 scissor lifts, 8 workers. Neufield install raingutters, install rooftop vents, 2 snorkel lifts, 4 workers. Heartland Mechanical install ductwork, 1 scissor lift, 3 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Trails End haul concrete with 2 mixer trucks, 3 loads, 2 workers. TC Glass install windows, 4 workers. Schellinger patch asphalt at north entrance (excavate damaged culvert that was paved over), 1 end dump, 1 smooth drum roller, 4 workers.

10-17 Breezy, warm@48 degrees. Sletten sheetrock walls and tape seams, set forms for concrete pads in mechanical room, pour/finish concrete for pads, 2 scissor lifts, 8 workers. Neufield install raingutters and trim around windows, 2 snorkel lifts, 4 workers. Heartland Mechanical install ductwork, 1 scissor lift, 3 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 2 workers. Trails End haul concrete with 1 mixer truck, 1 worker, 1 load. TC Glass install windows, 1 snorkel lift, 4 workers.

10-18 Breezy, warm@48 degrees. Neufield install trim around windows, 1 snorkel lift, 4 workers. Littrell Electric rough-in electric, run conduit, 1 scissor lift, 1 worker.