

PSTC Construction Update

thru January 2018



Scope Progress

General Notes:

- Rain days to date (40) Most recent rain at site 01/07.
- Overall project completion to date: 71% +/-
- **Bldg. A** Interior trades work continuing.
- **Bldg. B** Plumbing smoke test performed 02/01
- Standing seam roof panels staged and ready for install.
- Interior trades work continuing.
- **Bldg. C** Plumbing smoke test performed 02/01
- **Bldg. D** CMU walls completed.
- **Tower Bldg.** Scaffold removed.
- **Paving** Sidewalks formed and poured multiple areas of site.
- **Parking Lot** Grading completed.
- **Bullex** Field measure in progress
- **Bldg. "A"** Exterior waterproofing in progress.
- Brick veneer just beginning.
- White cap south sloped roof in progress.
- Restroom tile in progress.
- Pulling wire and cable in progress.
- Double side sheetrock in progress.
- **Bldg. "B"** exterior brick veneer in progress.
- "North" roof ready for standing seam install.
- Ceiling wire hangers and grid in progress.
- Ceiling lights in progress.
- Switch gear, panels and pulling wire in progress.
- Cable in progress.
- Data and Fire Alarm in progress.
- Mechanical chill water line tie-in and pump room in progress.
- **Bldg. "C & D"** bays 1 & 2 Meggitt setting traps in progress.
- Interior stud framing and sheetrock in progress.
- Mechanical chill water line tie-in in progress.
- Mechanical yard CMU in progress.
- Cable in progress.
- **Whse/Pavilion Bldg.** – Interior wall framing in progress.
- **Apt. Bldg.** Finishing 3rd level in progress.
- **Tower Bldg.** Stair welding in progress.
- **Propane Gas Line** trench and piping in progress.
- **Concrete Sidewalk** and misc. site concrete in progress.

PSTC Site Aerial – NW to SE View



PSTC Site Aerial – SE to NW View



West Exterior - Masonry



Lobby- Framing & Drywall



Fire Academy - Framing & Drywall



Fire Academy - Restroom Tile



Simunitions Area - Masonry



Simunitions Area - Structure



Police Academy – MEP, Finishes



Police Academy – Lighting & Ceiling Grid



Meggitt Trap – In Progress



Chillers/Generator Installed



Trench Rescue – Substantially Complete



Pavilion – Concrete & Curbs Poured



Apartment – 3rd Floor Progress



Tower – Stairs in Progress

