

PROJECT UPDATE

Issue No. 03
June 2018

Paving, Skylights, and Security Vestibule



Moreno Junior High Parking Lot_06.14.2018



Moreno Junior High Drive_06.14.2018



Moreno JHS Parking Lot_06.14.2018



Moreno JHS - Parking Lot_06.14.2018



H-M-D Security Vestibule Framing_06.05.18

Progress to Date (Past 30 Days)

A.C. Jones High School

- Parking lots are complete

Moreno Junior High School

- New parking lot is poured and striped; signs have been installed.
- Parking lot pole mounted lights have been installed.
- TXDOT required turning lanes have been poured.
- New ADA ramp to access the building from the new parking lot has been poured, and the hand rails are installed.

Hampton-Moreno-Dugat Early Childhood

- Framing for new storefront system has been installed.

Looking Ahead (Next 30 Days)

A.C. Jones High School

- Skylight work scheduled for July 2018.

Moreno Junior High School


- Scheduled to be complete at the end of June.

Hampton-Moreno-Dugat Early Childhood

- Storefront installation is scheduled to begin the week of June 18th.

Phase 1 Projects

- Contract Sum Authorized to Date
- Completion of Project
- Schedule for Project



BEEVILLE I.S.D.

