



## Facilities Committee Meeting

---

DATE: July 19, 2022

TOPIC: District Architect of Record - StudioGC architecture+interiors Project(s) Update

PREPARED BY: Courtney Whited, Business Manager/CSBO with

Athi Toufexis, Principal, StudioGC architecture+interiors

### Recommended for:

- Action
- Discussion
- Information

### Purpose:

To provide the Facilities Committee an update on StudioGC architecture+interiors District Projects:

#### 1. General Work (FH Paschen)

- Glazing complete at Todd Hall
- Emergency lights and exit sign replacement in progress
- RTUs are anticipated to ship week of 7/11
- Crane pick tentatively scheduled for week of 7/18
- VFD & pump installation at Lincoln Hall anticipated to be completed 7/8
- Todd Hall 2.5" valve is discontinued but Westside Mechanical intends to acquire one
- Privacy window film for the Rutledge Hall STEM classroom (see attachment)

#### 2. Sitework (Murphy)

- Track completed and striped; ready for use since 6/29
- Todd Hall bus loop has the initial asphalt binding layer; final layer occurs with the lot
- Obstacles: stone workers' strike

### **3. Sitework Playground Equipment (Various)**

- Burke equipment was delivered in June; to be installed summer 2023 at E. Prairie playground
- Team Reil equipment shipping 12/29
- NuToys Equipment: delivered end of June; Rutledge Hall installation anticipated towards end of July with pricing forthcoming from Murphy
- NuToys Surfacing: the Rutledge Hall poured-in-place will be done this summer and the other 3 areas will be delayed until next summer for an additional cost of \$358 to delay one year

### **4. Cafeteria Tables**

- Shipping late on 8/11 for an installation date to begin 8/16

### **5. Rutledge Hall Elevator Modernization**

- Initial date change to December is still in effect

### **6. Pratt Avenue Parking Lot/Driveway Sealcoating**

- Completed June 9

### **7. Rutledge Hall Specials Furniture**

- The majority is scheduled to ship by July 20th, The storage units for STEM will ship on August 8th. Most of the furniture installation will occur the first week of August.