

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2021

BMS Renovation/Addition:

9-21 Sunny, warm. Billedaux forming radius for curb and valley drain gutter to divert water, 3 workers.

9-22 Sunny, warm. Billedaux pour/finish concrete for curb and valley drain gutter, 3 workers. Trails End haul concrete with mixer truck, 1 worker.

9-23 Sunny, warm. Billedaux tie rebar for new east lane approach, pour/finish concrete , 3 workers. Trails End haul concrete with mixer truck, 1 worker.

9-28 Cloudy, cool. Trails End tearing out remainder of asphalt, west lane, with mini-excavator and compact with smooth drum roller, loaded on dump truck, 3 workers. Billedaux tie rebar for new west lane approach, 3 workers. MHES install (4) benches in both the boys and girls locker rooms, 2 workers.

9-29 Windy, warm. Billedaux pour/finish concrete for west lane approach, 5 workers. Trails End haul concrete with mixer truck, 2 loads, 1 worker. Systems NW run cabling for cameras, 3 workers.