

PROJECT NAME
 PROJECT MANAGER
 PROJECT SUPERINTENDENT
 TIME PERIOD

Gilbert Intermediate
 BOBBY KELLEY
 FRANK PATTON
 4/13/2020

| TASK | Subcontractor/Supplier | M | T | W | TH | F | S | SU | M | T | W | TH | F | S | SU | M | T | W | TH | F | S | SU |
|--|------------------------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|-----|-----|-----|
| | | 4/13 | 4/14 | 4/15 | 4/16 | 4/17 | 4/18 | 4/19 | 4/20 | 4/21 | 4/22 | 4/23 | 4/24 | 4/25 | 4/26 | 4/27 | 4/28 | 4/29 | 4/30 | 5/1 | 5/2 | 5/3 |
| NEW ADDITION | | | | | | | | | | | | | | | | | | | | | | |
| Tape, Bed & Texture | WILLIS | X | X | X | X | X | X | C | | | | | | | | | | | | | | |
| Paint all | WILLIS | | | | | | | | X | X | X | X | X | X | X | X | X | X | X | X | X | C |
| Install Wall & Floor Tile | PDL | | | | | | | | | | X | X | X | X | X | X | X | X | X | X | X | C |
| Install Handrails | METROPLEX | | X | X | C | | | | | | | | | | | | | | | | | |
| Demo & Pour Exterior South Slab | INNOVATIVE | X | X | X | X | X | X | C | | | | | | | | | | | | | | |
| Caulk Expansion Joints Inside & Out | SEALANT SOLUTIONS | X | X | C | | | | | | | | | | | | | | | | | | |
| Install & Tie In Soil Line | RABROKER | X | X | C | | | | | | | | | | | | | | | | | | |
| GILBERT CEILING DEMO & REPLACEMENT | | | | | | | | | | | | | | | | | | | | | | |
| Demo Locker Room Walls,Ceilings & Flooring | T&D/ IMPERIAL | X | X | X | C | | | | | | | | | | | | | | | | | |
| Sawcut & Remove Concrete For New Plumbing In Locker Room | IMPERIAL | | | | X | X | C | | | | | | | | | | | | | | | |
| Install New Plumbing in Locker Room | RABROKER | | | | | | | | X | X | X | X | X | C | | | | | | | | |
| Pour Back Concrete In Locker Room | INNOVATIVE | | | | | | | | | | | | | | | X | X | C | | | | |
| Install Masonry Walls In Locker Room | ALAMO | | | | | | | | | | | | | | | | X | X | X | X | X | |
| Install Wall covering in Life Skills | T&D | X | X | C | | | | | | | | | | | | | | | | | | |
| Install Grid & Ceiling Tiles In Life Skills | T&D | | | | | | | | X | C | | | | | | | | | | | | |
| Tape Bed Texture & Paint Rest Room Walls In Life Skills | Willis | | | X | X | X | X | X | X | X | C | | | | | | | | | | | |
| Wall & Floor Tile Installation in Life Skills Rest Room | PDL | | | | | | | | X | X | X | X | X | C | | | | | | | | |

Night Crews

PROJECT NAME
 PROJECT MANAGER
 PROJECT SUPERINTENDENT
 TIME PERIOD

AG Center
 BOBBY KELLEY
 FRANK PATTON
 4/13/2020

C+V2Y:AE

| TASK | Subcontractor/Supplier | M | T | W | TH | F | S | SU | M | T | W | TH | F | S | SU | M | T | W | TH | F | S | SU |
|---|------------------------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|-----|-----|-----|
| | | 4/13 | 4/14 | 4/15 | 4/16 | 4/17 | 4/18 | 4/19 | 4/20 | 4/21 | 4/22 | 4/23 | 4/24 | 4/25 | 4/26 | 4/27 | 4/28 | 4/29 | 4/30 | 5/1 | 5/2 | 5/3 |
| AG Building | | | | | | | | | | | | | | | | | | | | | | |
| Install Ductwork & Insulate | RABROKER | X | X | X | X | X | X | X | X | X | X | X | X | X | C | | | | | | | |
| Testing & Inspection Fire Supression Piping | AUTOMATIC FIRE | X | X | C | | | | | | | | | | | | | | | | | | |
| Rough In Wall & Overhead Electric | ROCKIN R | X | X | X | X | X | X | C | | | | | | | | | | | | | | |
| Paint Hollow Metal Frames (exterior) | WILLIS | | X | X | X | X | X | C | | | | | | | | | | | | | | |
| Install Glass (Exterior Doors & Windows) | SUNBELT | X | X | X | X | X | X | C | | | | | | | | | | | | | | |
| Install Stud Walls | T&D | X | X | X | X | X | X | C | | | | | | | | | | | | | | |
| Plumbing In Wall Rough | RABROKER | X | X | X | X | X | X | C | | | | | | | | | | | | | | |
| Electrical In Wall Rough | ROCKIN R | X | X | X | X | X | X | X | X | X | X | X | X | X | C | | | | | | | |
| Structural Painting | WILLIS | X | X | X | X | X | X | X | X | X | X | X | X | C | | | | | | | | |
| MEP In Wall Inspections | CITY OF STEPHENVILLE | | | | | X | C | | | | | | | | | | | | | | | |
| Sheet Rock Walls | T&D | X | X | X | X | X | C | | | | | | | | | | | | | | | |
| Tape Bed & Texture Walls & Lids | WILLIS | X | X | X | X | X | X | X | X | X | X | X | X | X | X | X | C | | | | | |
| Block Fill CMU | WILLIS | | | | | | | | X | X | X | X | X | C | | | | | | | | |
| First Coat Paint | WILLIS | | | | | | | | | | | X | X | X | X | X | X | X | C | | | |
| Paint All Walls & Trim Final Coat | WILLIS | | | | | | | | | | | | | | | X | X | X | X | X | X | X |
| Site Work | | | | | | | | | | | | | | | | | | | | | | |
| Landscaping/ Plant Grass | BOBBY'S | | | X | X | X | X | X | X | X | X | X | X | C | | | | | | | | |

