

3 WEEK SCHEDULE

Parkrose Middle School Bid Package 2

PAR 13-05



ACTIVITIES	SUB	3/3	3/4	3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21
		Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
SECTOR A																				
overhead rough-in - 2nd	Prairie	X	X	X	X	X			X	X	X	X	X			X	X	X	X	
overhead rough-in - 2nd	Piper	X	X	X	X	X			X	X	X	X	X			X	X	X	X	
layout / framing - 2nd floor	Cascade	X	X																	
fire sprinkler - 2nd floor	Crossfire	X	X																	
install windows - clerestory	South Town															X	X	X		
roofing	Eagle	X	X	X	X	X			X	X	X	X								
temp heat - Basement	Todd				X															
sheetrock / tape - Basement	Cascade			X	X	X			X	X	X	X	X			X	X	X		
sheetrock / tape - 1st floor	Cascade										X	X				X	X	X	X	X
SECTOR B																				
wood decking at roof	Todd	X	X	X	X	X			X	X										
layout / framing - 2nd	Cascade	X	X	X	X	X			X	X	X	X								
roof framing	Todd/Cascade	X	X	X	X	X			X	X										
overhead rough-in - 2nd	Prairie/Piper	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
fire sprinkler	Crossfire	X	X	X	X	X			X	X	X	X	X			X	X	X	X	
dampproof clerestory	Sawtooth					X			X	X										
measure skylights	DeaMor								X											
erect catwalk steel (A to B)	Volk										X	X	X			X	X			
set up catwalk pour	Prairie/Piper/Todd																	X	X	X
SECTOR C																				
roofing	Eagle										X	X	X			X	X	X	X	X
layout / start wall framing (east)	Cascade	X	X	X	X	X			X	X	X	X	X			X	X	X	X	
overhead rough-in MEP (east)	Prairie/Piper	X	X	X	X	X			X	X	X	X								
fire sprinkler	Crossfire	X	X	X	X	X														
clerestory framing	Cascade	X	X																	

ACTIVITIES	SUB	3/3	3/4	3/5	3/6	3/7	3/8	3/9	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21
		Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri	Sat	Sun	Mon	Tue	Wed	Thu	Fri
SECTOR D																				
brick exterior	Davidson	X	X	X	X	X														
kitchen hood install	Bargreen	X	X																	
kitchen - ceiling grid	Cascade	X	X	X	X	X			X											
kitchen - ceiling tile at border	Cascade									?	?									
ceiling rough-in in grid	Crossfire			X	X	X			X	X	X									
ceiling rough-in in grid	Piper			X	X	X			X	X	X									
ceiling rough-in in grid	Prairie			X	X	X			X	X	X									
finish trim	All trades		X	X	X	X			X											
kitchen floor	Rubensteins											X	X			X	X	X		
kitchen equipment (start 4/7)																				
SECTOR E																				
metal roof system	Skyline	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
sheetrock @locker room area	Cascade																			
taping @ locker room area	Cascade	X	X	X	X	X			X											
paint locker room	Colonial									X	X	X								
set up / pour locker bases	Todd										X	X	X			X	X	X	X	X
ceramic tile at locker room	Schonert											X	X			X	X	X	X	X
finish electrical for PV over Gyms	Prairie	X	X	X																
paint ceiling at Gym	Colonial				X	X			X	X	X									
WEATHERIZATION / SHELL																				
window material	South Town	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
flashing	Skyline	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
weather barrier	Sawtooth	X	X	X	X	X			X	X	X	X	X			X	X	X	X	X
SITE WORK																				
MEI to remobilize											X	X	X			X	X	X	X	X