

FACILITIES/CONSTRUCTION REPORT

OCTOBER 2023

KWB/VC Connector:

10-2 Sunny, warm@64 degrees. Sletten touch-up painting, set forms for sidewalk at new south breezeway entrance, 6 workers.

10-3 Sunny, warm@67 degrees. Sletten touch-up painting, pour/finish sidewalk, 6 workers. Trails End haul concrete with 1 mixer truck, 1 worker.

10-4 Sunny, warm@59 degrees. Sletten touch-up painting, set forms for curb at VC entrance, pour/finish curb, 6 workers.

10-5 Sunny, warm@54 degrees. Sletten touch-up painting, remove concrete from new main entrance with 1 skidsteer, 5 workers.

10-6 Sunny, warm@58 degrees. Sletten touch-up painting, remove concrete from new main entrance with 1 skidsteer, 5 workers.

10-9 Sunny, hot@75 degrees. Sletten touch up painting, cleaning, remove concrete from new main entrance with 1 skidsteer, 6 workers. Pierce Flooring lay LVT and carpet tile, 2 workers. Heartland Mechanical retrofit ductwork for new window grills to feed existing heat unit, 2 workers.

10-10 Cloudy, cool@58 degrees. Sletten touch up painting, cleaning, remove concrete from new main entrance with 1 skidsteer, 6 workers. Pierce Flooring lay LVT and carpet tile, install cove base, 2 workers.

10-11 Breezy, cool@55 degrees. Sletten touch up painting, form curb at VC new front entrance, pour/finish concrete, 6 workers, 1 skidsteer. Pierce Flooring install LVT and carpet tiles, install cove base, 2 workers. Vemco install low pressure gas valve, all 3 boilers running, provide owners training on boilers, 1 worker.

10-12 Rain, cool@45 degrees. Sletten touch up painting, install door hardware, cleaning, 6 workers. FICO provide new owner training for new heating controls, 2 workers.

10-13 Cloudy, cool@45 degrees. Sletten touch up painting, install door hardware, cleaning, 6 workers. Heartland Mechanical tightening, recaulking piping in VC boiler room, 2 workers. Littrell Electric and TWE Generator wire back-up generator and setup for operation, provide owners training, 2 workers.

10-16 Cloudy, warm@66 degrees. Sletten touch up painting, install door hardware, cleaning, 4 workers. Heartland Mechanical work on heating problems, 2 workers.

10-17 Windy, cool@52 degrees. Sletten touch up painting, install door hardware, cleaning, 4 workers. Heartland Mechanical work on heating problems, 2 workers.

