

Status of Bond Projects
5/10/11 Board Meeting

President Grant, Board Members, Dr. Balentine,

Current Project Update:

I. HEALTH, SAFETY, AND SECURITY

A. Facility Support Services Center: Construction is complete. Final inspections are ongoing. Moving in starting May 16th.

This project was completed ahead of schedule and under budget.

B. El Hogar Fencing: The final phase of fencing at El Hogar, enclosing the front covered porch area, is complete.

C. La Cima Fencing: The final phase of fencing at La Cima, enclosing the east side of the inner campus, is in process.

D. CDO & La Cima Tennis Court Replacement: Programming is under way with the design team and user group.

E. FSS Remodel to Transportation Offices: Programming is under way with the design team and user group.

II. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Coronado K-8 Classroom, Kitchen, and Fine Arts Addition / Remodel: Construction is complete and Certificate of Occupancy has been received.

This project was completed on schedule and on budget.

B. Rillito Center Addition: Construction is 54% complete.

Interior framing, and MP&E are in process. The chiller is installed and being piped.

Replacement of the existing sewer line is ongoing.

This project is on schedule and on budget.

D. Nash Elementary Classroom Addition: Construction is 5% complete.

Footers are dug, ready to be poured, and underground plumbing is in process. This project is on schedule and on budget.

E. Walker Elementary Classroom Addition: Construction is 5% complete.

Footers are dug, ready to be poured, and underground plumbing is in process.

The remodel of the old art room into a new kitchen is in process. Underground utilities are complete and the concrete floor has been poured back.