



## Charlie Marshall Elementary and AC Blunt Middle School Wall Repairs

Project number 2320

June 5, 2024

- Sidewalk demolition work is underway and approximately 90% complete at both schools.
- The contractor is forming and preparing landings at Charlie Marshall for concrete pour.
- Tilt wall panels at Charlie Marshall have been power washed, panel joints sealed, and panel coated with sealer.
- The exterior doors and frames at Charlie Marshall have been painted purple as requested.
- At AC Blunt contractor is sealing all CMU expansion joints.
- The contractor is forming walks at AC Blunt. Rebar has been delivered to site. Rebar will be inspected prior to concrete placement.
- Overall projects are 30% complete.

