

BUILDINGS/GROUNDS & TRANSPORTATION REPORT

Date: October 20, 2025
To: Board of Education
From: Jeff Stauder

BUILDINGS/GROUNDS

Facilities Committee

There was no meeting this month.

New Bus Garage

Work has begun on the future bus garage. We will be installing the new doors in the next couple of weeks and the heaters will be installed by the middle of November. The new roof has been installed and we have begun cleaning it up. We have also cut a hole in the wall so the fork lift and the delivery van can get through there. I anticipate that the project will be complete by the middle of December.

Softball Field

I opened bids for the new softball field on October 3rd. I had two bids come in. Byrne & Jones came in with a bid of \$482,400 and J & L Strawn came in with a bid of \$267,303. I would recommend that we approve the bid from J & L Strawn.

Lighting projects

The lighting project is almost finished. We have the new bus garage yet to do. The total cost of the project was \$325,374. The Districts out of pocket was \$108,221. The Ameren incentive program covered the rest. The estimated savings per year are \$112,306. I feel that the District will definitely benefit from this project.