Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

2007 Bond Authorization

As of October 31, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District 2007 Bond Facility Improvement Program October 2025 Budget and Contingency Changes

Change in Budgets		
Transfer from Security Services to District Wide MEP	\$	62
Total Changes	<u> </u>	62

Change in Facilities Contingency	
Facilities Contingency as of 9/30/2025	\$ -
Increase/ (Decrease) Facilities Contingency	
Facilities Contingency as of 10/31/2025	\$ -

Spring Branch Independent School District - Facility Improvement Program 2007 Bond Program Cost Status as of October 31, 2025

	1	Encumbrance/	Actual		
	Amended	Contract	Expenditures	Retainage	
Campus	Budget	Outstanding	to Date	Payable	Balance
Memorial High	15,359,103	0	15,359,103	0	0
Northbrook High	13,416,888	0	13,416,888	0	0
Spring Woods High	24,855,470	0	24,855,470	0	0
Stratford High	20,461,411	0	20,461,411	0	0
Westchester Academy	4,247,249	0	4,247,249	0	0
Landrum Middle	3,733,871	0	3,733,871	0	0
Memorial Middle	8,693,265	0	8,693,265	0	0
Northbrook Middle	12,906,161	0	12,906,161	0	0
Spring Branch Middle	12,166,068	0	12,166,068	0	0
Spring Forest Middle	11,482,060	0	11,482,060	0	0
Spring Oaks Middle	9,438,554	0	9,438,554	0	0
Spring Woods Middle Bendwood	9,525,204 2,852,676	0	9,525,204 2.852.676	0	0
Buffalo Creek Elementary	2,026,314	0	2,026,314	0	0
Bunker Hill Elementary	3,055,405	0	3,055,405	0	0
Cedar Brook Elementary	3,720,716	0	3,720,716	0	0
Edgewood Elementary	17,156,771	0	17,156,771	0	0
East Transition Campus	1,124,955	0	1,124,955	0	0
Frostwood Elementary	22,150,024	0	22,150,024	0	0
Hollibrook Elementary	19,284,663	0	19,284,663	0	0
Housman Elementary	17,834,703	0	17,834,703	0	0
Hunters Creek Elementary	3,247,564	0	3,247,564	0	0
Meadow Wood Elementary	15,667,312	0	15,667,312	0	0
Memorial Drive Elementary	2,370,781	0	2,370,781	0	0
Nottingham Elementary	1,113,402	0	1,113,402	0	0
Pine Shadows Elementary	18,677,256	0	18,677,256	0	0
Ridgecrest Elementary	17,480,353	0	17,480,353	0	0
Rummel Creek Elementary	25,620,138	0	25,620,138	0	0
Shadow Oaks Elementary	17,525,050	0	17,525,050	0	0
Sherwood Elementary	2,085,088	0	2,085,088	0	0
Spring Branch Elementary	18,541,349	0	18,541,349	0	0
Spring Shadows Elementary	2,106,636	0	2,106,636	0	0
Terrace Elementary	1,880,595	0	1,880,595	0	0
Thornwood Elementary	1,309,631	0	1,309,631	0	0
Treasure Forest Elementary	2,150,060	0	2,150,060	0	0
Valley Oaks Elementary	21,289,851	0	21,289,851	0	0
Westwood Elementary (New)	16,756,552	0	16,756,552	0	0
West Support Center	1,632,370	0	1,632,370	0	0
Wilchester Elementary	17,253,988	0	17,253,988	0	0
Woodview Elementary	3,079,937	0	3,079,937	0	0
Bear Blvd.	1,212,501	0	1,212,501	0	0
Lion Lane	1,102,440	0	1,102,440	0	
Panda Path Tiger Trail	486,568 1.252.848	0	486,568 1.252.848	0	0
Nildcat Way	969,653	0	969,653	0	0
Ag Farm	349,855	0	349,855	0	0
Guthrie Center	5,304,278	0	5,304,278	0	0
Vines Science Center	504,389	0	504,389	0	0
SBEC - Cornerstone & AOC	32,742,243	0	32,742,243	0	0
SBEC - DAEP/Gyms/SBMSA Fields	566,413	0	566,413	0	0
Tully Stadium	5,794,264	0	5,794,264	0	0
Don Coleman Coliseum	10,472,686	0	10,472,686	0	0
Grob Stadium	2,390,298	0	2,390,298	0	0
Natatorium	4,420,791	0	4,420,791	0	0
Administration Building	2,337,428	0	2,337,428	0	0
Security Services	6,783,199	190,079	6,460,051	0	133,069
Other Warehouses	137,204	0	137,204	0	0
Gessner Warehouses	6,752,614	0	6,752,614	0	0
FIP Administration	5,477,963	0	5,477,963	0	0
Technology Purchases	48,904,490	0	48,904,490	0	0
Tax Office	173,227	0	173,227	0	0
Technology Training Center (Kendall)	1,543,601	0	1,543,601	0	0
Transition T Building Campus	5,852,195	0	5,852,195	0	0
Transportable Buildings	155,626	0	155,626	0	0
District Wide Programs	2,659,264	0	2,659,264	0	0
Buses	17,881,374	0	17,881,374	0	0
General Trades	5,405,601	3,000	5,402,601	0	0
MEP	7,498,236	9,051	7,489,185	0	0
Long Range Facility Update	1,900,021	0	1,900,021	0	0
Contingency & Fees	3,363,972	0	3,363,972	0	0 557
Unallocated Interest	3,748,557	0	3,740,000	0	8,557
i	613,423,243	202,130	613,079,487	0	141,626

Recap of Funding for Facility Improvement Program

Bond Sale Proceeds
Premium Allocated to Issuance Cost
Bond Fund Interest Earnings through 10/31/25
Insurance Proceeds
CNS Transfer
Current FIP Budget

597,150,000 3,287,648 10,912,635 1,772,960 300,000 613,423,243

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Memorial	1				Catotariang			-
High School	General Contractor	5,701,878	0	5,701,878	0	5,701,878	0	
System Upgrades	Architect / Engineer	400,210	0	400,210	0	400,210	0	
o joto opg. aaoo	Furniture & Equip	0	0	0	0	0	0	
	Other	200.746	Ö	200,746	Ö	200.746	Ď.	
	Contingency	92,209	0	92,209	0	92,209	0	
	Expiring Life Cycles	290,167	0	290,167	0	290,167	0	
			0		0		0	
	Moving Costs	53,722 6,738,932	0	53,722	0	53,722 6,738,932	0	
		0,730,932	U	6,738,932	U	0,730,932	U	
Roof	General Contractor	2,222,613	0	2,222,613	0	2,222,613	0	
	Architect / Engineer	295,290	0	295,290	0	295,290	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	13,173	0	13,173	0	13,173	0	
	Contingency	2,531,076	0	2,531,076	0	2,531,076	0	
							_	
Gym Floor	General Contractor	102,356	0	102,356	0	102,356	0	
	Architect / Engineer	6,111	0	6,111	0	6,111	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	1,258	0	1,258	0	1,258	0	
	Contingency	0	0	0	0	0	0	
		109,725	0	109,725	0	109,725	0	
Track	General Contractor	0	0	0	0	0	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	10,260	Ö	10,260	Ö	10,260	Ö	
	Contingency	0	0	0	0	0	0	
	Commigency	10,260	0	10,260	0	10,260	0	
Tennis Court	General Contractor	115,390	0	115,390	0	115,390	0	
ronnio ocurt	Architect / Engineer	7,353	0	7,353	0	7,353	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	5,205	0	5,205	0	5,205	0	
		609	0	609	0	609	0	
	Contingency	128,557	0	128,557	0	128,557	0	
					_			
Electrical Upgrades	General Contractor	383,392	0	383,392	0	383,392	0	
& Field Lighting	Architect / Engineer	15,553	0	15,553	0	15,553	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	625	0	625	0	625	0	
	Contingency	399,570	0	0 399,570	0	0 399,570	0	
		·		•		,	_	
Field Upgrades	General Contractor	481,053	0	481,053	0	481,053	0	
	Architect / Engineer	35,564	0	35,564	0	35,564	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	3,599	0	3,599	0	3,599	0	
	Contingency	0	0	0	0	0	0	
		520,216	0	520,216	0	520,216	0	
Science Additions	General Contractor	1,860,168	0	1,860,168	0	1,860,168	0	
	Architect / Engineer	167,148	0	167,148	0	167,148	0	
	Furniture & Equip	70,902	0	70,902	0	70,902	0	
	Other	51,777	0	51,777	0	51,777	0	
	Contingency	0	0	0.,	0	0.,	Ö	
	Moving Cost	0	0	0	0	0	0	
		2,149,995	0	2,149,995	0	2,149,995	0	

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Field House	General Contractor	2,057,410	0	2,057,410	0	2,057,410	0	(
Renovations	Architect / Engineer	77,689	0	77,689	0	77,689	0	(
Renovations	Furniture & Equip	0	0	0 0	0	0	0	(
	Other	39,039	0	39,039	0	39,039	0	Č
	Contingency	05,035	0	03,003	0	00,000	0	Č
	Moving Cost	0	0	0	0	0	0	(
		2,174,138	0	2,174,138	0	2,174,138	0	(
Athletic Package A	General Contractor	254,965	0	254,965	0	254,965	0	(
Attriction ackage A	Architect / Engineer	56,277	0	56,277	0	56,277	0	Č
	Furniture & Equip	00,277	ő	00,277	0	00,277	0	,
	Other	3,481	0	3,481	0	3,481	0	Ċ
	Contingency	0,	0	0,.51	0	0,101	Ö	Č
	,	314,723	0	314,723	0	314,723	0	(
Track Concession	General Contractor	221,818	0	221,818	0	221,818	0	(
Library Reno	Architect / Engineer	19,500	0	19,500	0	19,500	0	(
Library Nerio	Furniture & Equip	19,300	0	19,300	0	19,300	0	(
	Other	17,785	0	17,785	0	17,785	0	Č
	Contingency	0	Ő	0	0	0	0	Č
	containing on o	259,103	0	259,103	0	259,103	0	
Cafeteria	General Contractor	0	0	0	0	0	0	(
Renovation	Architect / Engineer	21,000	0	21,000	0	21,000	0	
Renovation	Furniture & Equip	21,000	0	21,000	0	21,000	0	
	Other	1,808	0	1,808	0	1,808	0	
	Contingency	1,000	0	1,000	0	1,000	0	(
	Containgency	22,808	0	22,808	0	22,808	0	(
	Total - Memorial High School	15,359,103	0	15,359,103	0	15,359,103	0	(
Northbrook High School								
Chiller	General Contractor	786,379	0	786,379	0	786,379	0	(
Offilio	Architect / Engineer			51,700	0			
		51 700					0	
		51,700 0	0			51,700 0	0	(
	Furniture & Equip	0	0	0	0	0	0	
	Furniture & Equip Other		0		0		0	
	Furniture & Equip	0 15,344	0	0 15,344	0	0 15,344	0	
Tennis Court	Furniture & Equip Other Contingency	0 15,344 0 853,423	0 0 0	0 15,344 0 853,423	0 0 0	0 15,344 0 853,423	0 0 0	(
Tennis Court	Furniture & Equip Other Contingency General Contractor	0 15,344 0 853,423 87,140	0 0 0	0 15,344 0 853,423 87,140	0 0 0 0	0 15,344 0 853,423 87,140	0 0	
Tennis Court	Furniture & Equip Other Contingency General Contractor Architect / Engineer	0 15,344 0 853,423 87,140 2,736	0 0 0 0	0 15,344 0 853,423 87,140 2,736	0 0 0	0 15,344 0 853,423 87,140 2,736	0 0 0 0	
Tennis Court	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip	0 15,344 0 853,423 87,140 2,736 0	0 0 0 0	0 15,344 0 853,423 87,140 2,736 0	0 0 0 0	0 15,344 0 853,423 87,140 2,736 0	0 0 0 0	
Tennis Court	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other	0 15,344 0 853,423 87,140 2,736	0 0 0 0	0 15,344 0 853,423 87,140 2,736	0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093	0 0 0 0	
Tennis Court	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip	0 15,344 0 853,423 87,140 2,736 0 4,093	0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093	0 0 0 0	0 15,344 0 853,423 87,140 2,736 0	0 0 0 0	
	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969	0 0 0 0 0 0 0 0 0 0	
Tennis Court Resurfacing Track	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969	0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969	0 0 0 0 0 0 0 0 0	
	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969	0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436	0 0 0 0 0 0 0 0 0 0	
	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0	0 0 0 0 0 0 0 0 0 0	
	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436	0 0 0 0 0 0 0 0 0 0	
	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437	0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437	0 0 0 0 0 0 0 0 0 0	
Resurfacing Track	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0	0 0 0 0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0	0 0 0 0 0 0 0 0 0 0 0	376,146 23,436 376,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0	0 0 0 0 0 0 0 0 0 0 0 0	
Resurfacing Track Electrical Upgrades	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor	0 15,344 0 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0 0 0 0	
Resurfacing Track	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0 0 0 0 0 0 0	30, 842 30, 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Resurfacing Track Electrical Upgrades	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842 15,666	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0 401,019 302,842 15,666	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	30, 15, 344 0 0 853, 423 87, 140 2,736 0 4,093 0 93,969 376, 146 23,436 0 1,437 0 401,019 302,842 15,666	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Resurfacing Track Electrical Upgrades	Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 15,344 0 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0 401,019	0 0 0 0 0 0 0 0 0 0 0 0 0 0	30, 842 30, 853,423 87,140 2,736 0 4,093 0 93,969 376,146 23,436 0 1,437 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0	

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Field Upgrades	General Contractor	709,000	0	709,000	0	709,000	0	
	Architect / Engineer	35,883	0	35,883	0	35,883	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	41,238	0	41,238	0	41,238	0	
	Contingency	0	0	0	0	0	0	
		786,121	0	786,121	0	786,121	0	
Science Additions	General Contractor	450,391	0	450,391	0	450,391	0	
	Architect / Engineer	113,324	0	113,324	0	113,324	0	
	Furniture & Equip	47,453	0	47,453	0	47,453	0	
	Other	3,165	0	3,165	0	3,165	0	
	Contingency	2,719	0	2,719	0	2,719	0	
	Moving Cost	0	0	0	0	0	0	
		617,052	0	617,052	0	617,052	0	
Practice Field Upgrade	General Contractor	445,000	0	445,000	0	445,000	0	
Pkg 8	Architect / Engineer	28,499	0	28,499	0	28,499	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	1,745 475,244	0	1,745 475,244	0	1,745 475,244	0	
System Upgrades	General Contractor	5,602,174	0	5,602,174	0	5,602,174	0	
	Architect / Engineer	1,241,080	0	1,241,080	0	1,241,080	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other Contingency	144,341 135,730	0	144,341 135,730	0	144,341 135,730	0	
	Expiring Life Cycles	418,152	0	418,152	0	418,152	0	
	Moving Cost	81,509	0	81,509	0	81,509	0	
	Moving Cost	7,622,986	0	7,622,986	0	7,622,986	0	
0	Octobrial Company	500,000	0	500,000	0	500,000	0	
Campus & Courtyard	General Contractor Architect / Engineer	566,080 0	0	566,080 0	0	566,080 0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	15,780	0	15,780	0	15,780	0	
	Contingency	0	Ő	0,700	0	0	0	
	g,	581,860	0	581,860	0	581,860	0	
Athletic Package A	General Contractor	325,380	0	325,380	0	325,380	0	
Autout Fackage A	Architect / Engineer	323,360	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	0	0	0	0	0	Ö	
	3 ,	325,380	0	325,380	0	325,380	0	
YES/PREP	General Contractor	873,096	0	873,096	0	873,096	0	
SKY Program	Architect / Engineer	62,748	0	62,748	0	62,748	0	
Sitt i rogium	Furniture & Equip	203,892	0	203,892	0	203,892	0	
	Other	146,888	Ő	146,888	0	146,888	0	
	Contingency	0	0	0	0	0	0	
	Moving	0	0	0	0	0	0	
	-	1,286,624	0	1,286,624	0	1,286,624	0	
Court Resurfacing	General Contractor	0	0	0	0	0	0	
	Architect / Engineer	0	ő	Ö	Ö	Ö	ő	
	Furniture & Equip	0	0	0	0	0	0	
	Other	54,077	ő	54,077	0	54,077	0	
	Contingency	0	0	0	0	0	0	
	-	54,077	0	54,077	0	54,077	0	

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Woods	0 10 1	00.740		00.710		00.710		
High School	General Contractor Architect / Engineer	20,710 0	0	20,710 0	0	20,710 0	0	(
	Furniture & Equip	0	0	0	0	0	0	
	Other	1,556	0	1,556	0	1,556	0	
	Contingency	0	0	0	0	0	0	(
	Expiring Life Cycles	898,668	0	898,668	0	898,668	0	9
	Moving Costs	15,000 935,934	0	15,000 935,934	0	15,000 935,934	0	(
		555,554	0	930,934	U	933,934	U	,
System Upgrades	General Contractor	9,283,822	0	9,283,822		9,283,822	0	
	Architect / Engineer	609,950	0	609,950	0	609,950	0	(
	Furniture & Equip	0	0	0	0	0	0	9
	Other	233,735	0	233,735	0	233,735	0	
	Contingency Future Work	72,638 0	0	72,638 0	0	72,638 0	0	
	Moving Costs	40,000	0	40,000	0	40,000	0	
	Wieving Costs	10,240,145	0	10,240,145	0	10,240,145	0	(
Tennis Court	General Contractor	33,380	0	33,380	0	33,380	0	9
	Architect / Engineer	2,735 0	0	2,735 0	0	2,735	0	
	Furniture & Equip Other	4,824	0	4,824	0	0 4,824	0	
	Contingency	4,824	0	4,024	0	4,024	0	
	Contingency	40,939	0	40,939	0	40,939	0	
			0					
Resurfacing Track	General Contractor	368,946	0	368,946	0	368,946	0	
	Architect / Engineer	21,204 0	0	21,204 0	0	21,204	0	
	Furniture & Equip Other	25,207	0	25,207	0	0 25,207	0	
	Contingency	25,207 758	0	25,207 758	0	25,207 758	0	
	Contingency	416,115	0	416,115	0	416,115	0	-
Electrical Upgrades	General Contractor	231,625	0	231,625	0	231,625	0	(
& Field Lighting	Architect / Engineer Furniture & Equip	15,553 0	0	15,553 0	0	15,553 0	0	
	Other	625	0	625	0	625	0	
	Contingency	023	0	023	0	023	0	
	Contingency	247,803	0	247,803	0	247,803	0	
Science Additions	General Contractor	1,298,715	0	1,298,715	0	1,298,715	0	
	Architect / Engineer	113,324	0	113,324	0	113,324	0	
	Furniture & Equip Other	77,646 25,495	0	77,646 25,495	0	77,646 25,495	0	
	Moving Cost	25,493	0	25,495	0	25,495	0	
	Contingency	0	Ő	ő	0	Ö	0	
		1,515,180	0	1,515,180	0	1,515,180	0	
		100 111		100 111	•	100 111	•	
Library Pilot Project	General Contractor Architect / Engineer	160,141 9,608	0	160,141 9,608	0	160,141 9,608	0	
	Furniture & Equip	9,000	0	9,000	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	10,029	0	10,029	0	10,029	0	
	Moving Costs	3,963	0	3,963	0	3,963	0	
	.	183,741	0	183,741	0	183,741	0	
Doof Douboom:	Canaval Cantrastar	0.570.004	0	2 570 004	^	2 570 004	0	
Roof Replacement	General Contractor Architect / Engineer	3,570,931 342,062	0	3,570,931 342,062	0	3,570,931 342,062	0	
	Furniture & Equip	342,002 0	0	342,002	0	342,002	0	
	Other	2,278	0	2,278	0	2,278	0	
	Contingency	2,270	0	2,270	0	2,270	0	
	Moving Costs	0	ő	ő	0	Ö	0	
	•	3,915,271	0	3,915,271	0	3,915,271	0	

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Field House	General Contractor	865,712	0	865,712	0	865,712	0	
Renovations	Architect / Engineer	97,699	0	97,699	0	97,699	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other Contingency	33,188 0	0	33,188 0	0	33,188 0	0	
	Moving Cost	0	0	-	0	0	0	
		996,599	0		0	996,599	0	
Multi-Sports Complex	General Contractor	4,063,384	0	4,063,384	0	4,063,384	0	
	Architect / Engineer	263,517	0	263,517	0	263,517	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other Moving Cost	8,315 0	0	8,315	0	8,315 0	0	
	Contingency	0	0	· ·	0	0	0	
	Contingency	4,335,216	0		0	4,335,216	0	
Emergency Chiller	General Contractor	0	0	0	0	0	0	
Replacement	Architect / Engineer Furniture & Equip	0	0	0	0	0	0	
	Other	106,870	0	106,870	0	106,870	0	
	Contingency	0	0	0	0	0	0	
	Moving Costs	0	0		0	0	0	
		106,870	0	106,870	0	106,870	0	
Underground	General Contractor	0	0	0	0	0	0	
Electrical Repairs	Architect / Engineer Furniture & Equip	0	0	0	0	0	0	
	Other	13,239	0	13,239	0	13,239	0	
	Contingency	0	0	0	0	0	0	
	Moving Costs	0	0	0	0	0	0	
		13,239	0	13,239	0	13,239	0	
Baseball Upgrades	General Contractor	1,154,345	0	1,154,345	0	1,154,345	0	
	Architect / Engineer Furniture & Equip	0	0	0	0	0	0	
	Other	5,144	0	5,144	0	5,144	0	
	Contingency	0	0	0	0	0	0	
		1,159,489	0	1,159,489	0	1,159,489	0	
Athletic Package A	General Contractor	4,375	0	4,375	0	4,375	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip Other	0	0	0	0	0	0	
	Contingency	9	0	0	0	0	0	
	g,	4,375	0	4,375	0	4,375	0	
Storm Drainage/	General Contractor	127,399	0	127,399	0	127,399	0	
Floor Replacement	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip Other	0 1,566	0	0 1,566	0	0 1,566	0	
	Contingency	0,500	0	0,500	0	0,000	0	
	g,	128,965	0	128,965	0	128,965	0	
HVAC Piping	General Contractor	0	0	0	0	0	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip Other	0 615,589	0	0 615,589	0	0 615,589	0	
	Contingency	0	0	015,569	0	010,069	0	
	gone,	615,589	0		0	615,589	0	
	Total - Spring Woods HS	24,855,470	0	24,855,470	0	24,855,470	0	

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Stratford				•	-		•	
High School	General Contractor	12,284,134	0	12,284,134	0	12,284,134	0	
System Upgrades	Architect / Engineer	905,418	0	905,418	0	905,418	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	41,599	0	41,599	0	41,599	0	
	Contingency	281,896	0	281,896	0	281,896	0	
	Expiring Life Cycles	901,969	0	901,969	0	901,969	0	
	Moving Costs	336,160	0	336,160	0	336,160	0	
		14,751,176	0	14,751,176	0	14,751,176	0	
Tennis Court	General Contractor	215,040	0	215,040	0	215,040	0	
	Architect / Engineer	13,584 0	0	13,584 0	0	13,584 0	-	
	Furniture & Equip Other	8,396	0	8,396	0	8,396	0	
	Contingency	6,396 0	0	o,390 0	0	o,390 0	0	
	Contingency	237,020	0	237,020	0	237,020	0	
Electrical Upgrades	General Contractor	96,917	0	96,917	0	96,917	0	
& Field Lighting	Architect / Engineer	96,917 15,553	0	15,553	0	96,917 15,553	0	
a ricia Ligitility	Furniture & Equip	19,555	0	0	0	0	0	
	Other	625	0	625	0	625	0	
	Contingency	025	0	023	0	023	0	
	Contingency	113,095	0	113,095	0	113,095	0	
Science Additions	General Contractor	920,769	0	920,769	0	920,769	0	
	Architect / Engineer	115,983	0	115,983	0	115,983	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	49,759	0	49,759	0	49,759	0	
	Contingency	0	0	0	0	0	0	
	Moving Cost	0	0	0	0	0	0	
	•	1,086,511	0	1,086,511	0	1,086,511	0	
Gym Floor	General Contractor	0	0	0	0	0	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	5,970	0	5,970	0	5,970	0	
	Contingency	0 5,970	0	0 5,970	0	0 5,970	0	
Track Refurbishing	General Contractor	71,389	0	71,389	0	71,389	0	
	Architect / Engineer	4,179	0	4,179	0	4,179	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	13,295	0	13,295	0	13,295	0	
	Contingency	0 88,863	0	0 88,863	0	88,863	0	
4.00	0 10 1		•				•	
Multi-Sport Complex	General Contractor Architect / Engineer	3,743,935 208,961	0	3,743,935 208,961	0	3,743,935 208,961	0	
	Furniture & Equip	0 0 0 0	0	200,901	0	200,901	0	
	Other	33,942	0	33,942	0	33,942	0	
	Contingency	33,942	0	33,942	0	33,942	0	
	Future Work	0	0	0	0	0	0	
	Moving Cost	0	0	0	0	0	0	
	Woving Cost	3,986,838	0	3,986,838	0	3,986,838	0	
Baseball Upgrades	General Contractor	112,665	0	112,665	0	112,665	0	
opgrados	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	ő	0	0	0	Ő	
	Other	0	0	0	0	0	0	
	Contingency	0	0	0	0	0	0	
	<i>,</i>	112,665	0	112,665	0	112,665	0	
Athletic Package A	General Contractor	79,273	0	79,273	0	79,273	0	
	Architect / Engineer	0	0	0	Ö	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	0	0	0	0	0	0	
		79,273	0	79,273	0	79,273	0	
	Total - Stratford High School	20,461,411	0	20,461,411	0	20,461,411	0	

	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
	Category	September 30, 2025	Adjustments	October 31, 2025	Contract Outstanding	Expenditure	Payable	Remaining
Westchester	-	<u> </u>	1	<u>. </u>	Gatotarranig		I	
Academy	General Contractor	2,004,433	0	2,004,433	0	2,004,433	0	
•	Architect / Engineer	240,212	0	240,212	0	240,212	0	
	Furniture & Equip	40,919	0	40,919	0	40,919	0	
	Other	47,900	0	47,900	0	47,900	0	
	Contingency	39,282	0	39,282	Ő	39,282	0	
	Expiring Life Cycles	655,445	0	655,445	0	655,445	0	
	Moving Costs	40,495 3,068,686	0	40,495 3,068,686	0	40,495 3,068,686	0	
		3,000,000	U	3,000,000	U		U	
Renovations	General Contractor	0	0	0	0	0	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	98,323	0	98,323	0	98,323	0	
	Other	1,054	0	1,054	0	1,054	0	
	Contingency	0	0	0	0	0	0	
	Future Work	0	0	0	0	0	0	
	Moving Costs	0	0	0	0	0	0	
	Moving Code	99,377	0	99,377	0	99,377	0	
		•		•		•		
Science Additions	General Contractor	642,179	0	642,179	0	642,179	0	
	Architect / Engineer	113,324	0	113,324	0	113,324	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	59,299	0	59,299	0	59,299	0	
	Contingency	0	0	0	0	0	0	
	Moving Cost	0	0	0	0	0	0	
	-	814,802	0	814,802	0	814,802	0	
Ductwork &	General Contractor	235,000	0	235,000	0	235,000	0	
Fan Replacement	Architect / Engineer	233,000	0	233,000	0	233,000	0	
ran Kepiacemeni		0		0			-	
	Furniture & Equip		0		0	0	0	
	Other	29,384	0	29,384	0	29,384	0	
	Contingency	0	0	0	0	0	0	
	Moving Cost	<u>0</u> 264,384	0	0 264,384	0	0 264,384	0	
		201,001	· ·	201,001	· ·	201,001	· ·	
	Total - Westchester Academy	4,247,249	0	4,247,249	0	4,247,249	0	
Landrum								
Briddle Cobool								
Middle School Renovations	General Contractor	1 765 708	0	1 765 708	0	1 765 708	0	
Renovations	General Contractor	1,765,708	0	1,765,708	0	1,765,708	0	
	Architect / Engineer	444,468	0	444,468	0	444,468	0	
Renovations	Architect / Engineer Furniture & Equip	444,468 0	0	444,468 0	0	444,468 0	0	
Renovations	Architect / Engineer Furniture & Equip Other	444,468 0 148,143	0 0 0	444,468 0 148,143	0 0 0	444,468 0 148,143	0 0	
Renovations	Architect / Engineer Furniture & Equip Other Contingency	444,468 0 148,143 41,999	0 0 0 0	444,468 0 148,143 41,999	0 0 0 0	444,468 0 148,143 41,999	0 0 0 0	
Renovations	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles	444,468 0 148,143 41,999 190,167	0 0 0 0	444,468 0 148,143 41,999 190,167	0 0 0 0 0	444,468 0 148,143 41,999 190,167	0 0 0 0	
Renovations	Architect / Engineer Furniture & Equip Other Contingency	444,468 0 148,143 41,999 190,167 0	0 0 0 0 0	444,468 0 148,143 41,999 190,167 0	0 0 0 0 0	444,468 0 148,143 41,999 190,167 0	0 0 0 0 0	
Renovations	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles	444,468 0 148,143 41,999 190,167	0 0 0 0	444,468 0 148,143 41,999 190,167	0 0 0 0 0	444,468 0 148,143 41,999 190,167	0 0 0 0	
Renovations Upgrades	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor	444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Renovations Upgrades	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer	444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0	
Renovations Upgrades	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor	444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Renovations Upgrades	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Renovations Upgrades	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer Furniture & Equip Other	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0	0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Renovations Upgrades Competition Field	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer Furniture & Equip	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Renovations Upgrades Competition Field & Track	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716	0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0	0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Renovations Upgrades	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238	0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716	0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716	0 0 0 0 0 0 0	
Renovations Upgrades Competition Field & Track	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716	0 0 0 0 0 0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716	0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238	0 0 0 0 0 0 0 0	
Renovations Upgrades Competition Field & Track	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	
Renovations Upgrades Competition Field & Track	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip Other Contingency	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0	0 0 0 0 0 0 0 0 0 0 0 0	
Renovations Upgrades Competition Field & Track	Architect / Engineer Furniture & Equip Other Contingency Expiring Life Cycles Moving Costs General Contractor Architect / Engineer Furniture & Equip Other Contingency General Contractor Architect / Engineer Furniture & Equip	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0 0	0 0 0 0 0 0 0	444,468 0 148,143 41,999 190,167 0 2,590,485 549,296 30,039 0 55,381 0 634,716 4,238 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	

Six Program General Contractor	Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
According						Outstanding			
Furniture & Equip	Sky Program	General Contractor	0	0	0	0	0	0	
Compension Contingency			0		0			0	
Contingency			•		-		-	-	
NC Repairs & Upgrades General Contractor									
VC Repairs & Upgrades General Contractor		Contingency	· ·						
Profit P			69,109	Ü	69,109	0	69,109	Ü	
Furniture & Equip 7,920 0 7,920 0 7,920 0 7,920 0 7,920 0 0 0 0 0 0 0 0 0	A/C Repairs & Upgrades								
Other 12,422 0 82,422 0 82,422 0 0 0 0 0 0 0 0 0			•	-	•			-	
Confingency									
Memorial Middle School Ass. A			· ·				·		
Middle School General Contractor 6,690,812 0 6,690,812 0 6,690,812 0 0 6,690,812 0 0 6,690,812 0 0 6,690,812 0 0 0 0 0 0 0 0 0		Contingency	· ·		•				
Middle School General Contractor 6,690,812 0 6,690,812 0 6,690,812 0 0 6,690,812 0 0 6,690,812 0 0 6,690,812 0 0 0 0 0 0 0 0 0		Total Landrum Middle	2 722 974	0	3 733 971	0	3 723 974	0	
Middle School General Contractor 6,690,812 0 6,690,812 0 6,890,812 0 810,931 0 811,933 0 811,933 0 810,931 0	Memorial	i otai - Lanurum Midule	3,733,671	U	3,133,611	U	3,133,611	U	
Architect Engineer 810,931 0 810,931 0 26,522 0 2,632 0 2,632 0 2,632 0 2,632 0 2,632 0 0 2,632 0 2,632 0 2,632 0 2,632 0 2,632 0 0 2,632 0 2,632 0 2,632 0 2,632 0 2,632 0 0 2,632 0 2,632 0 2,632 0 2,632 0 2,632 0 0 2,632 0 0 0 0 0 0 0 0 0		General Contractor	6.690.812	0	6,690,812	0	6,690 812	0	
Furniture & Equip 2.632 0 2.632 0 2.632 0 2.632 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0									
Other								•	
Expring Life Cycles 243,065 0 243,065 0 243,065 0 11,363 0 0 11,363 0 0 11,363 0 0 11,363 0 0 11,363 0 0 0 0 0 0 0 0 0								0	
Expring Life Cycles 243,065 0 243,065 0 243,065 0 11,363 0 0 11,363 0 0 11,363 0 0 11,363 0 0 11,363 0 0 0 0 0 0 0 0 0		Contingency	278,497	0	278,497	0	278,497	0	
Competition Field General Contractor 450.699 0 450.699 0 450.699 0 450.699 0 450.699 0 46.470 0 46.470 0 46.470 0 46.470 0 0 46.470 0 0 46.470 0 0 46.470 0 0 46.470 0 0 0 0 0 0 0 0 0			243,065			0	243,065	0	
Competition Field & Track General Contractor 450,699 0 450,699 0 450,699 0 460,700 0 0 0 0 0 0 0 0 0			11,363	0	11,363	0	11,363	0	
Architect / Engineer 46,470 0 46,470 0 46,470 0 0 0 0 0 0 0 0 0		-	8,177,688	0	8,177,688	0	8,177,688	0	
Architect / Engineer 46,470 0 46,470 0 46,470 0 0 0 0 0 0 0 0 0	Competition Field	General Contractor	450.699	0	450.699	0	450.699	0	
Furniture & Equip 0								0	
Other Contingency									
Contingency 0 0 0 0 0 0 0 0 0			3,520	0	3,520		3,520	0	
Safety & General Contractor 0 0 0 0 0 0 0 0 0		Contingency		0				0	
Security Pkg Architect / Engineer 13,714 0 13,714 0 13,714 0 0 0 0 0 0 0 0 0			500,689	0	500,689	0	500,689	0	
Security Pkg Architect / Engineer 13,714 0 13,714 0 13,714 0 0 0 0 0 0 0 0 0	Safety &	General Contractor	0	0	0	0	0	0	
Other 1,174 0 1,174 0 0 0 0 0 0 0 0 0		Architect / Engineer	13,714	0	13,714		13,714	0	
Contingency 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	, ,	Furniture & Equip	0	0	0	0	0	0	
Total - Memorial Middle			1,174	0	1,174	0	1,174	0	
Northbrook General Contractor 11,081,130 0 11,081,130 0 11,081,130 0 0 0 0 0 0 0 0 0		Contingency	· ·		•				
Northbrook Middle School General Contractor 11,081,130 0 11,081,130 0 0 0 0 0 0 0 0 0			14,888	0	14,888	0	14,888	0	
Middle School System Upgrades General Contractor 11,081,130 0 11,081,130 0 11,081,130 0 0 0 0 0 0 0 0 0		Total - Memorial Middle	8,693,265	0	8,693,265	0	8,693,265	0	
System Upgrades				_	,,,,,,,,	_		_	
Furniture & Equip 40,200 0 40,200 0 40,200 0 0 0 0 0 0 0 0 0									
Other Contingency Contingency Contingency In Special Register Specia	System Upgrades								
Contingency 0 0 0 0 0 0 0 0 0								•	
Expiring Life Cycles 179,948 0 179,9			-					_	
Moving Costs 88,630 0 88,630 0 88,630 0			· ·		•		•	-	
Competition Field General Contractor 532,355 0 0								-	
& Track Architect / Engineer 30,039 0 30,039 0 30,039 0 30,039 0<		Woving Costs							
& Track Architect / Engineer 30,039 0 30,039 0 30,039 0 30,039 0<	Composition Field	Conoral Contractor	E20 255	0	E22 255	•	E20 055	0	
Furniture & Equip 0 0 0 0 0 0 0 Other 4,333 0 4,333 0 4,333 0 4,333 0 Contingency 0 0 0 0 0 0 0									
Other 4,333 0 4,333 0 4,333 0 Contingency 0 0 0 0 0 0	& ITACK								
Contingency 0 0 0 0 0 0 0			•		•		-		
		Contangentey							
Total - Northbrook Middle 12,906,161 0 12,906,161 0 12,906,161 0		Total Nauthburgh Middle	40.000.101	•	40 000 401	_	40.000.404	_	

Spring Branch Middle School Contractor 10.11.496 0	Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Middle School Ceneral Contendor 10,111,498 0 10,111,498 0 72,8027 0 720,607 0		Category	September 30, 2025	Adjustments	October 31, 2025		Expenditure	Payable	Remaining
System Upgrades		<u> </u>	•						
Furniture & Equip 24,466 0 24,466 0 24,466 0 0 0 0 0 0 0 0 0								-	(
Other Contingency	System Upgrades								(
Contingency 91,705 0 91,707 0 9								-	(
Page								-	(
Moving Costs								•	(
Competition Field Architect Figure Figur								-	(
Competition Field String Track Figure String		Moving Costs							
A Track Architect / Engineer \$2,801 0 \$2,601 0 \$2,601 0 \$0 \$0 \$0 \$0 \$0 \$0 \$			11,667,940	0	11,667,940	0	11,667,940	Ü	1
Fundame A Equip 0	Competition Field								
Part	& Track							-	
Contingency								•	
Middle School Total - Spring Branch Middle Total - Spring Branch Middle School Total - Spring Branch Middle Total - Spring Daks Middle Total - Spr								-	
Total - Spring Branch Middle 12,166,068 0 12,166,068 0 12,166,068 0		Contingency							
Spring Forest Middle School General Contractor 9,020,528 0 9,020,528 0 748,509 0			·		,				
Middle School	Spring Forest	Total - Spring Branch Middle	12,166,068	0	12,166,068	0	12,166,068	0	
Archited Engineer 748,509 0 748,509 0 748,509 0 0 0 0 0 0 0 0 0		General Contractor	9,020.528	0	9,020.528	0	9,020.528	0	
Furniture & Equip		Architect / Engineer		0		0		0	(
Other				0	·	0	· ·	0	(
Expiring Life Cycles 559,131 0 559,131 0 599,131 0 0 0 0 0 0 0 0 0			58,259	0	58,259	0	58,259	0	
Moving Costs 90,374 0 90,374 0 90,374 0 0 0 0 0 0 0 0 0		Contingency	337,520	0	337,520	0	337,520	0	
Sym Floor General Contractor 97,800 0 97,800 0 97,800 0 0 0 0 0 0 0 0 0		Expiring Life Cycles	559,131	0	559,131	0	559,131	0	
Gym Floor General Contractor Architect / Engineer 1,320 0 97,800 0 97,800 0 Architect / Engineer Furniture & Equip Other 1,320 0 1,320 0 1,320 0 1,320 0<		Moving Costs		0	90,374	0		0	
Architect / Engineer 1,320 0 1,320 0 0 0 0 0 0 0 0 0		-	10,814,321	0	10,814,321	0	10,814,321	0	(
Furniture & Equip 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Gym Floor	General Contractor	97,800	0	97,800	0	97,800	0	(
Other Contingency		Architect / Engineer	1,320	0	1,320	0	1,320	0	
Contingency 0		Furniture & Equip		0	0	0	0	0	
Competition Field General Contractor 450,199 0 450,199 0 450,199 0 34,012 0 34,012 0 0 0 0 0 0 0 0 0			1,187	0	1,187		1,187	•	
Competition Field General Contractor		Contingency	· ·						
Architect / Engineer 34,012 0 34,012 0 0 0 0 0 0 0 0 0			100,307	U	100,307	U	100,307	0	,
Furniture & Equip Other Other Other Other Other Other Other Ocontingency	Competition Field	General Contractor	450,199	0	450,199	0	450,199	0	
Other Contingency	& Track				34,012			-	
Multi-Purpose General Contractor 61,080 0 61,08			•		•		-	•	
Multi-Purpose General Contractor 61,080 0 61,080 0 61,080 0 61,080 0			-						
Multi-Purpose General Contractor 61,080 0 61,080 0 61,080 0 Sport Court Architect / Engineer 5,500 0 5,500 0 5,500 0 Furniture & Equip 0 0 0 0 0 0 Other 0 0 0 0 0 0 0 Contingency 0 0 0 0 0 0 Total - Spring Forest Middle 11,482,060 0 11,482,060 0 11,482,060 0 Spring Oaks Middle Competition Field General Contractor 515,985 0 515,985 0 515,985 0 & Track Architect / Engineer 30,039 0 30,039 0 Furniture & Equip 0 0 0 0 0 0 Other 5,057 0 5,057 0 5,057 0 Contingency 0 0 0 0 0 0 Contingency 0 0 Contingency 0 0 0 Contingency 0		Contingency							
Sport Court			500,852	0	500,852	0	500,852	0	
Furniture & Equip 0 0 0 0 0 0 0 0 0				0				0	
Other Contingency 0	Sport Court							-	
Contingency 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			-		•			•	
Total - Spring Forest Middle			·						
Total - Spring Forest Middle		Contingency							
Spring Oaks Middle Competition Field General Contractor 515,985 0 515,985 0 515,985 0 & Track Architect / Engineer 30,039 0 30,039 0 30,039 0 Furniture & Equip 0 0 0 0 0 0 Other 5,057 0 5,057 0 5,057 0 Contingency 0 0 0 0 0 0			·		,				
Middle Competition Field General Contractor 515,985 0 515,985 0 515,985 0 & Track Architect / Engineer 30,039 0 30,039 0 30,039 0 Furniture & Equip 0 0 0 0 0 0 Other 5,057 0 5,057 0 5,057 0 Contingency 0 0 0 0 0 0	Spring Oaks	Total - Spring Forest Middle	11,482,060	0	11,482,060	0	11,482,060	0	
& Track Architect / Engineer 30,039 0 30,039 0 30,039 0 Furniture & Equip 0	Middle								
Furniture & Equip 0 0 0 0 0 0 Other 5,057 0 5,057 0 5,057 0 Contingency 0 0 0 0 0 0 0									
Other 5,057 0 5,057 0 5,057 0 Contingency 0 0 0 0 0 0	& Track								
Contingency 0 0 0 0 0 0				-				•	
								•	
		Contingency	551,081	0	551,081	0	551,081	0	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
·	Category	September 30, 2025	Adjustments	October 31, 2025	Contract Outstanding	Expenditure	Payable	Remaining
Renovations	General Contractor	7,284,428	0	7,284,428	0	7,284,428	0	
Renovations	Architect / Engineer	786,330	0	786,330	0	786,330	0	
	Furniture & Equip	760,330	0	700,330 N	0	700,330	0	
	Other	271,932	0	271,932	0	271,932	0	
	Contingency	194,418	0	194,418	0	194,418	0	
	Expiring Life Cycles	250.000	0	250,000	0	250.000	0	
	Moving Costs	100,365	0	100,365	0	100,365	0	
	Moving Costs	8,887,473	0	8,887,473	0	8,887,473	0	
	Total Contra Calca Middle				•		•	
Spring Woods	Total - Spring Oaks Middle	9,438,554	0	9,438,554	0	9,438,554	0	
Middle					_		_	
Renovations	General Contractor	5,760,337	0	5,760,337	0	5,760,337	0	
	Architect / Engineer	840,331	0	840,331	0	840,331	0	
	Furniture & Equip	45,194	0	45,194	0	45,194	0	
	Other	133,751	0	133,751	0	133,751	0	
	Contingency	180,758	0	180,758	0	180,758	0	
	Expiring Life Cycles	250,000	0	250,000	0	250,000	0	
	Moving Costs	36,584	0	36,584	0	36,584	0	
	•	7,246,955	0	7,246,955	0	7,246,955	0	
Track	General Contractor	0	0	0	0	0	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	Ő	Ŏ	Ö	Ö	Ö	
	Other	9,985	0	9,985	0	9,985	0	
	Contingency	0,000	0	0,000	0	0,000	0	
	Contingency	9,985	0	9,985	0	9,985	0	
Competition Field	General Contractor	547,980	0	547,980	0	547,980	0	
& Track	Architect / Engineer	30,039	Ö	30,039	0	30,039	0	
a ridok	Furniture & Equip	0	0	00,000	0	0	0	
	Other	4,597	0	4,597	0	4,597	0	
	Contingency	4,557	0	7,557	0	0	0	
	Contingency	582,616	0	582,616	0	582,616	0	
Poof Ponlacement	Conoral Contractor	1 521 900	0	1 521 900	0	1 521 900	0	
Roof Replacement	General Contractor Architect / Engineer	1,521,809 115,000	0	1,521,809 115,000	0	1,521,809 115,000	0	
		115,000						
	Furniture & Equip	•	0	0	0	0	0	
	Other	3,003	0	3,003	0	3,003	0	
	Contingency	0 1,639,812	0	0 1,639,812	0	0 1,639,812	0	
Baseball & Courtyard	General Contractor	0	0	0	0	0	0	
Upgrades	Architect / Engineer	5,920	0	5,920	0	5,920	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	<u>0</u> 5,920	0	0 5,920	0	0 5,920	0	
		3,920	U	5,920	U	5,920	0	
Multi-Purpose Room	General Contractor	0	0	0	0	0	0	
•	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	77	0	77	0	77	0	
	Other	39,839	0	39,839	0	39,839	0	
	Contingency	0	0	0	0	0	0	
	Contingency	39,916	0	39,916	0	39,916	0	

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
		·			Outstanding		-	_
Bendwood School	General Contractor	1,858,522	0	1,858,522	0	1,858,522	0	0
School	Architect / Engineer	207,194	0	207,194	0	207,194	0	0
	Furniture & Equip	207,194	0	207,194	0	207,194	0	0
	Other	132,436	0	132,436	0	132,436	0	0
	Contingency	353,322	0	353,322	0	353,322	0	0
	Expiring Life Cycles	249,694	0	249,694	0	249,694	0	0
	Moving Costs	51,508	0	51,508	0	51,508	0	0
Buffalo Creek	Total - Bendwood School	2,852,676	0	2,852,676	0	2,852,676	0	0
Elementary School	General Contractor	22,345	0	22,345	0	22,345	0	0
	Architect / Engineer	2,359	0	2,359	0	2,359	0	0
	Furniture & Equip	0	Ö	0	Ö	0	Ö	Ö
	Other	0	0	0	0	0	0	0
	Contingency	0	0	0	0	0	0	0
	Expiring Life Cycles	148,197	0	148,197	0	148,197	0	0
	Moving Costs	0	0	0	0	0	0	0
		172,901	0	172,901	0	172,901	0	0
Renovations	General Contractor	1,657,700	0	1,657,700	0	1,657,700	0	0
INCHIOVALIONS	Architect / Engineer	142,449	0	142,449	0	142,449	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	30,966	0	30,966	0	30,966	0	0
	Contingency	0	0	0	0	0	0	0
	Future Work	0	0	0	0	0	0	0
	Moving Costs	22,298	0	22,298	0	22,298	0	0
		1,853,413	0	1,853,413	0	1,853,413	0	0
	Total - Buffalo Creek Elementary	2,026,314	0	2,026,314	0	2,026,314	0	0
Bunker Hill	Total - Bullalo Creek Elementary	2,020,314		2,020,314	<u> </u>	2,020,314	<u> </u>	<u> </u>
Elementary School	General Contractor	2,285,408	0	2,285,408	0	2,285,408	0	0
•	Architect / Engineer	348,377	0	348,377	0	348,377	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	88,971	0	88,971	0	88,971	0	0
	Contingency	65,711	0	65,711	0	65,711	0	0
	Expiring Life Cycles	103,975	0	103,975	0	103,975	0	0
	Moving Costs	15,011	0	15,011	0	15,011	0	0
		2,907,453	0	2,907,453	0	2,907,453	0	0
Emergency Chiller	General Contractor	147,952	0	147,952	0	147,952	0	0
Replacement	Architect / Engineer	0	0	0	0	0	0	0
'	Furniture & Equip	0	0	0	0	0	0	0
	Other	0	0	0	0	0	0	0
	Contingency	0	0	0	0	0	0	0
		147,952	0	147,952	0	147,952	0	0
	Total - Bunker Hill Elementary	3,055,405	0	3,055,405	0	3,055,405	0	0
Cedar Brook	. Can. Daniel IIII Elementary				•			
Elementary School	General Contractor	22,345	0	22,345	0	22,345	0	0
	Architect / Engineer	2,352	0	2,352	0	2,352	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	0	0	0	0	0	0	0
	Contingency Expiring Life Cycles	180,634	0	0 180,634	0	180,634	0	0
	Expiring Life Cycles Moving Costs	180,634	0	180,634	0	180,634	0	0
	moving Costs	205,331	0	205,331	0	205,331	0	0
			ū		·		Ū	· ·
Roof Replacement	General Contractor	652,087	0	652,087	0	652,087	0	0
	Architect / Engineer	43,020	0	43,020	0	43,020	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	2,309	0	2,309	0	2,309	0	0
	Contingency	697,416	0	697,416	0	697,416	0	0
		410	U	091,410	U	097,410	U	U

	Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Removalions	- '								Remaining
Architect / Engineer 318,698 0 318,098 0 0 0 0 0 0 0 0 0					·	Outstanding	·	,	•
Architect Engineer 318,098 0 318,098 0 0 0 0 0 0 0 0 0	Panavationa	Conoral Contractor	2 425 604	0	2 425 604	0	2 425 694	0	,
Furniture & Equip	Renovations								(
Chies									
Confingency 0 0 0 0 0 0 0 0 0					-			-	
Future Work 0				-				-	
Noving Costs			•		•		•	•	
Name			•						
New Folia Cedar Brook Elementary 3,720,716 0 3,720,716 0 3,720,716 0 0 0 0 0 0 0 0 0		Moving Costs							
New Edgewood General Contractor 15,562,472 0 15,562,472 0 15,562,472 0 15,562,472 0 15,562,472 0 15,562,472 0 0 631,490 0 0 0 0 0 0 0 0 0			2,817,969	0	2,817,969	0	2,817,969	0	
New Edgewood General Contractor 15,562,472 0 15,562,472 0 15,562,472 0 15,562,472 0 15,562,472 0 15,562,472 0 0 631,490 0 0 631,490 0 0 631,490 0 631,490 0 631,490 0 0 631,490 0 0 631,490		Total Coder Brook Flomentony	2 720 746	•	2 720 746	0	2 720 746	0	
Part	New	Total - Cedar Brook Elementary	3,720,716	<u> </u>	3,720,716	<u> </u>	3,720,716	<u> </u>	
Pelmentary School Architect / Engineer 631,490 0 631,490 0 631,490 0 0 0 0 0 0 0 0 0	Edgewood	General Contractor	15.562.472	0	15.562.472	0	15.562.472	0	
Fundame & Equip S57,110 0 S57,110 0 S57,110 0 Other 306,376 0 306,376 0 0 306,382 0 306									
Other 306,376 0 306,376 0 306,376 0 306,376 0 Contingency 16,385 0 16,385 0 16,385 0 16,385 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,556 0 23,557 0 0 59,382 0 0 59,382 0 0 59,382 0 0 59,382 0 0 59,382 0 0 0 0 0 0 0 0 0								0	
Confingency 16,385 0 16,385 0 16,385 0 16,385 0 23,556 0 23								•	
Expring Life Cycles 23.556 0 25.556 0 59.382 0 69.382								•	
Moving Costs S9,382 0 S9,382 0 S9,382 0 17,156,771 0 17,156,771 0 Total - Edgewood Elementary 17,156,771 0 17,156,771 0 Total - Edgewood Elementary 10,00 0 50,1209 0 50,1209 0 East Transition Campus 10,00 0 0 0 0 0 0 East Transition Campus 11,156,771 0 17,156,771 0 Total - East Transition Campus 11,124,955 0 1,124,955 0 1,124,955 0 Total - Edgewood Elementary 10,00 0 0 0 0 0 0 Fortiure Demolition General Contractor 0 0 0 0 0 0 0 0 Total - East Transition Campus 1,124,955 0 1,124,955 0 0 0 0 0 Total - East Transition Campus 1,124,955 0 1,124,955 0 1,124,955 0 Forstwood Elementary School 2,000,063 0 1,124,955 0 1,124,955 0 Elementary School General Contractor 19,555,174 0 19,555,174 0 19,555,174 0 17,1871				-				•	
Total - Edgewood Elementary 17,156,771 0 0 0 0 0 0 0 0 0									
Total - Edgewood Elementary 17,156,771 0 17,156,771 0 0 17,156,771 0 0 0 0 0 0 0 0 0		Moving Costs							
Did Edgewood East Transition Campus General Contractor S01,209 0 S01,209 S01			17,156,771	0	17,156,771	0	17,156,771	0	1
Did Edgewood East Transition Campus General Contractor S01,209 0 0 0 0 0 0 0 0 0		Total - Edgewood Elementary	17 156 771	0	17 156 771	0	17 156 771	0	
Marchitect / Engineer	Old Edgewood	Total Lagowood Liementary	11,100,111		17,100,771		11,100,111		
Furniture & Equip		General Contractor		0	501,209	0	501,209	0	
Furniture & Equip	68374	Architect / Engineer	85.870	0	85.870	0	85.870	0	
Other								0	
Contingency 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0				-	•		-	•	
Expiring Life Cycles 426,312 0 426,312 0 0 0 0 0 0 0 0 0								•	
Moving Costs 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			0	-	O O		-	•	
Future Demolition General Contractor 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			· ·				· ·		
Future Demolition General Contractor 0 0 0 0 0 0 0 0 0		Moving Costs			•				
Demolition General Contractor			1,124,955	0	1,124,955	0	1,124,955	0	(
Demolition General Contractor	Future								
Furniture & Equip 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		General Contractor	0	0	0	0	0	0	
Furniture & Equip 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		Architect / Engineer	0	0	0	0	0	0	
Cither 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			0	0	0	0	0	0	
Contingency 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			0		-		-	-	
Total - East Transition Campus			-						
Total - East Transition Campus 1,124,955 0 1,124,955 0 1,124,955 0		Contingency							
Frostwood Elementary School General Contractor 19,555,174 0 19,555,174 0 19,555,174 0 10,29,724 0 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,02									
Elementary School General Contractor 19,555,174 0 19,555,174 0 19,555,174 0 19,555,174 0 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,029,724 1,029,729,724 1,029,729,724 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,729,729 1,029,7	Forefored	Total - East Transition Campus	1,124,955	0	1,124,955	0	1,124,955	0	
Architect / Engineer 1,029,724 0 1,029,724 0 1,029,724 0 1,029,724 0 Furniture & Equip 705,222 0		General Contractor	10 555 17/	0	10 555 174	0	10 555 174	0	
Furniture & Equip 705,222 0 705,222 0 705,222 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Licinentary ocnobi							•	
Other Contingency 438,692 0 438,692 0 438,692 0 438,692 0 438,692 0								-	
Contingency 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0				-				•	
Expiring Life Cycles 100,000 0 100,000 0 100,000 0 0 100,000 0 0 171,871 0 171,871 0 171,871 0 171,871 0 0 171,871 0 0 0 0 0 0 0 0 0								•	
Moving Costs 171,871 0 171,871 0 171,871 0 0 171,871 0 0 171,871 0 0 0 0 0 0 0 0 0			•					0	
Renovations General Contractor 138,403 0 22,000,683 0 22,000,683 0 0 0		Expiring Life Cycles	100,000	0	100,000	0	100,000	0	
Renovations General Contractor 138,403 0 138,403 0 138,403 0 Architect / Engineer 8,438 0 8,438 0 8,438 0 Furniture & Equip 0 0 0 0 0 0 Other 2,500 0 2,500 0 2,500 0 Contingency 0 0 0 0 0 0 Moving Costs 0 0 0 0 0 0		Moving Costs	171,871	0	171,871	0	171,871	0	
Architect / Engineer 8,438 0 8,438 0 8,438 0 Furniture & Equip 0 0 0 0 0 0 0 Other 2,500 0 2,500 0 2,500 0 2,500 0 Contingency 0 0 0 0 0 0 0 Moving Costs 0 0 0 0 0 0 0		-	22,000,683	0	22,000,683	0	22,000,683	0	
Architect / Engineer 8,438 0 8,438 0 8,438 0 Furniture & Equip 0 0 0 0 0 0 0 Other 2,500 0 2,500 0 2,500 0 2,500 0 Contingency 0 0 0 0 0 0 0 Moving Costs 0 0 0 0 0 0 0	Panavations	Canaral Contractor	100 400	0	120 402	0	120 402	0	
Furniture & Equip 0	Renovations								
Other 2,500 0 2,500 0 2,500 0 2,500 0 Contingency 0 0 0 0 0 0 0 0 Moving Costs 0 0 0 0 0 0 0 0									
Contingency 0 0 0 0 0 0 0 Moving Costs 0			•	-	•			-	
Moving Costs 0 0 0 0 0 0 0								-	
		Contingency	0	0	0	0	0	0	
149,341 0 149,341 0 149,341 0		Moving Costs	•						
			149,341	0	149,341	0	149,341	0	
Total - Frostwood Elementary 22,150,024 0 22,150,024 0 22,150,024 0		Total Frostwood Flomenton	22.450.024	^	22 450 024	•	22 450 024	•	

	Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Housean	,	,				Contract			Remaining
Elementary School General Contractor 17,287,866 0 17,207,867,876 0 17,207,876	Hollibrook		<u> </u>		1	Outstanding		i	
Replacement		General Contractor	17,297,866	0	17,297,866	0	17,297,866	0	
Page	•	Architect / Engineer		0		0		0	
Other 278,339 0 278,339 0 278,339 0 0 0 0 0 0 0 0 0	Replacement			0				0	
Page	•		278,339	0	278,339	0	278,339	0	
Exprime Life Cycles 32,109 0 32,109 0 32,109 0 0 107,766 0 0 0 0 0 0 0 0 0		Contingency		0		0		0	
Moving Costs 107.756			32.109	0	32.109	0	32.109	0	
Femeratry School General Contractor 15,490,592 0 15,490,592 0 0 15,490,592 0 0 0 0 0 0 0 0 0				0		0		0	
Femeratry School General Contractor 15,490,592 0 15,490,592 0 0 15,490,592 0 0 0 0 0 0 0 0 0									
Pementary School Cameral Contractor 15,490,592 0 15,490,592 0 16,490,592 0 16,490,592 0 16,490,592 0 10,000,018 0 0 0 0 0 0 0 0 0		Total - Hollibrook Elementary	19,284,663	0	19,284,663	0	19,284,663	0	
Architect Engineer 1,060,018 0 1,060				_				_	
Part	Elementary School							-	
Other 454,206 0 454,206 0 454,206 0 6								-	
Confingency 0 0 0 0 0 0 0 0 0								· ·	
Expining Life Cycles 17,531 0 17,531 0 17,531 0 18,972 0 18,972 0 18,972 0 18,972 0 18,972 0 18,972 0 18,972 0 18,972 0 18,972 0 18,972 0 18,973 0 18,972 0 18,973 0 18,972 0 18,973 0 18,97								-	
Moving Costs			•		•				
Hunters Creek Elementary 17,834,703 0 17,834,703 0 0 17,834,703 0 0 17,834,703 0 0 17,834,703 0 0 0 0 0 0 0 0 0									
Hunters Creek Elementary School CCTV General Contractor		Moving Costs	118,972	0	118,972	0	118,972	0	
CCTV		Total - Housman Elementary	17,834,703	0	17,834,703	0	17,834,703	0	
CCTV General Contractor 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0									
Architect / Engineer 0		General Contractor	0	0	0	0	0	0	
Furniture & Equip	CCTV								
Other									
Contingency 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			· ·		•		•	•	
Moving Costs 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0								-	
Renovations General Contractor 176,424 0 0 0 0 0 0 0 0 0			•	-			-	-	
Architect / Engineer 10,585 0 10,585 0 10,585 0 0 0 0 0 0 0 0 0		Moving Costs	· ·						
Architect / Engineer 10,585 0 10,585 0 10,585 0 0 0 0 0 0 0 0 0									
Furniture & Equip 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Renovations			0				0	
Other Contingency								0	
Contingency Moving Costs 2,512 0 2,512 0 0 0 0 0 0 0 0 0								0	
Moving Costs 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		Other	0	0	0	0	0	0	
System Upgrades			2,512	0	2,512		2,512	0	
System Upgrades General Contractor 2,592,937 0 2,592,937 0 2,592,937 0 0 0 0 0 0 0 0 0		Moving Costs	0	0	0		0	0	
Architect / Engineer 155,576 0 155,576 0 155,576 0 155,576 0 155,576 0 155,576 0 155,576 0 0 0 0 0 0 0 0 0			189,521	0	189,521	0	189,521	0	
Architect / Engineer 155,576 0 155,576 0 155,576 0 155,576 0 1 1 1 1 1 1 1 1 1	System Upgrades	General Contractor	2,592 937	0	2.592 937	0	2.592 937	0	
Furniture & Equip 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	-, 5.0 opg. a.co							•	
Other									
Contingency 66,237 0 66			0	-	· ·		•	U	
Expiring Life Cycles 143,357 0 143,357 143,357 143,357 143,357 143,357 143,357 143,357 143,357 143,357 143,357 143								-	
Moving Costs 29,754 0 29,75									
Total - Hunters Creek Elementary 3,005,697 0 3,005,697 0 3,005,697 0 0 0 0 0 0 0 0 0									
Meadow Wood Elementary School General Contractor 13,715,453 0		WOVING COSIS							
Meadow Wood Elementary School General Contractor 13,715,453 0		Total - Hunters Creek Flementary	2 2A7 EEA	n	3 2A7 EEA	0	2 247 564	0	
Elementary School General Contractor 13,715,453 0 13,715,453 0 13,715,453 0 13,715,453 0 13,715,453 0 13,715,453 0 13,715,453 0 13,715,453 0 13,715,453 0 842,384 0 842,384 0 842,384 0 842,384 0 754,565 0 0 0 0 0 0 0 0 0 0 0 0	Meadow Wood	. C.a. Hantoro Grook Elementary	5,241,304	U	0,271,304	<u> </u>	3,271,304	· ·	
Architect / Engineer 842,384 0 842,384 0 842,384 0 Furniture & Equip 754,565 0 754,565 0 754,565 0 Other 179,662 0 179,662 0 179,662 0 Contingency 0 0 0 0 0 0 0 0 0 Expiring Life Cycles 75,081 0 75,081 0 75,081 0		General Contractor	13.715.453	0	13.715.453	0	13.715.453	0	
Furniture & Equip 754,565 0 754,565 0 754,565 0 754,565 0 Other 179,662 0 179,662 0 179,662 0 179,662 0 Contingency 0								n	
Other 179,662 0 179,662 0 179,662 0 179,662 0 Contingency 0 0 0 0 0 0 0 Expiring Life Cycles 75,081 0 75,081 0 75,081 0 75,081 0								-	
Contingency 0 0 0 0 0 0 0 Expiring Life Cycles 75,081 0 75,081 0 75,081 0 75,081 0								•	
Expiring Life Cycles 75,081 0 75,081 0 75,081 0								•	
			•						
Total - Meadow Wood Elementary 15,667,312 0 15,667,312 0 15,667,312 0		Total Manday Wood Floreston	45.007.040	^	45.007.010	•	AE 007 040	^	

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Memorial Drive Elementary School					Outstanding			
System Upgrades	General Contractor	1,730,024	0	1,730,024	0	1,730,024	0	(
	Architect / Engineer Furniture & Equip	110,441 0	0	110,441 0	0	110,441 0	0	
	Other	44,189	0	44,189	0	44,189	0	
	Contingency	63,603	0	63,603	0	63,603	0	
	Expiring Life Cycles	98,931	0	98,931	0	98,931	0	
	Moving Costs	25,000	0	25,000	0	25,000	0	
		2,072,188	0	2,072,188	0	2,072,188	0	
Pavement Project	General Contractor	198,593	0	198,593	0	198,593	0	
	Architect / Engineer Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	0	Ö	0	0	0	0	
	Future Work	0	0	0	0	0	0	
	Moving Costs	0 198,593	0	100 503	0	0 198,593	0	
		198,593	U	198,593	U	198,593	U	
Drainage Improvement	General Contractor	0	0	0	0	0	0	
	Architect / Engineer Furniture & Equip	0	0	0	0	0	0	
	Other	100,000	0	100,000	0	100,000	0	
	Contingency	0	ő	0	0	0	Ő	
	Future Work	0	0	0	0	0	0	
	Moving Costs	0	0	100.000	0	0	0	
		100,000	0	100,000	0	100,000	0	
N. co. I	Total - Memorial Drive Elementary	2,370,781	0	2,370,781	0	2,370,781	0	
Nottingham Elementary School	General Contractor	20,970	0	20,970	0	20,970	0	
Liementary ocnoor	Architect / Engineer	2,351	0	2,351	0	2,351	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	3,658	0	3,658	0	3,658	0	
	Contingency Expiring Life Cycles	0 146,936	0	0 146,936	0	0 146,936	0	
	Moving Costs	140,930	0	140,930	0	140,930	0	
	moving cools	173,915	0	173,915	0	173,915	0	
Renovations	General Contractor	869,849	0	869,849	0	869,849	0	
. 10.10 10110	Architect / Engineer	52,638	0	52,638	0	52,638	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	11,432	0	11,432	0	11,432	0	
	Contingency Future Work	0	0	0	0	0	0	
	Moving Costs	5,568	0	5,568	0	5,568	0	
	3	939,487	0	939,487	0	939,487	0	
	Total - Nottingham Elementary	1,113,402	0	1,113,402	0	1,113,402	0	
Pine Shadows Elementary School	General Contractor	15,887,489	0	15,887,489	0	15,887,489	0	
	Architect / Engineer	1,157,094	0	1,157,094	0	1,157,094	0	
	Furniture & Equip	933,452	0	933,452	0	933,452	0	
	Other	494,331	0	494,331	0	494,331	0	
	Contingency	6,771	0	6,771	0	6,771	0	
	Expiring Life Cycles Moving Costs	51,944 146,175	0	51,944 146,175	0	51,944 146,175	0	
	3		<u> </u>	,			<u> </u>	
	Total - Pine Shadows Elementary	18,677,256	0	18,677,256	0	18,677,256	0	

Calegory September 30, 2005 Adjustment October 31, 2005 Collision	Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Rigurementary School Ceremin Confirmation 15,413,750 15,413,75		Category	September 30, 2025		October 31, 2025		Expenditure	Payable	Remaining
Architect Engineer 1,062,386 0 1,062,385 0 1,062	Ridgecrest		I			Outotallaing			I
New Furniture & Essip \$757,787 0 0 \$757,787 0 0 0 0 0 0 0 0 0	Elementary School	General Contractor	15,413,760	0	15,413,760	0	15,413,760	0	
Chemistry		Architect / Engineer	1,062,385	0	1,062,385	0	1,062,385	0	
Confingency 73,740 0 73,740 0 73,740 0 73,740 0 73,740 0 74,740 0 7	New	Furniture & Equip	575,787	0	575,787	0	575,787	0	
Exprising Life Cycles 24,646 0		Other	206,804	0	206,804	0	206,804	0	
Moving Coats		Contingency	73,740	0	73,740	0	73,740	0	
Total - Ridgerest Elementary 17,480,353 0 17,480		Expiring Life Cycles	24,646	0	24,646	0	24,646	0	
Elementary School General Contractor 1,721,496 0 1,721,496 0 1,721,496 0 0 1,721,496 0 0 1,721,496 0 0 0 0 0 0 0 0 0		Moving Costs	123,231	0	123,231	0	123,231	0	
Elementary School General Contractor 1,721,496 0 1,721,496 0 1,721,496 0 0 1,721,496 0 0 1,721,496 0 0 0 0 0 0 0 0 0		Total - Ridgecrest Elementary	17.480.353	0	17.480.353	0	17.480.353	0	
Architect Engineer 221,831 0 221,831 0 0 0 0 0 0 0 0 0			•						
Public & Equip	Elementary School								
Other 32,058 0 32,058 0 0 0 0 0 0 0 0 0									
Contingency 0 0 0 0 0 0 0 0 0	System Upgrades				-				
Expiring Life Cycles 62,698 0 62,698 0 0 0 0 0 0 0 0 0								•	
Moving Costs Q			· ·		U			•	
April Storm Damage General Contractor									
April Storm Damage		Moving Costs							
Architect Engineer 0			2,037,883	0	2,037,883	0	2,037,883	0	
Furtiture & Equip 0	April Storm Damage	General Contractor	172,110	0	172,110	0	172,110	0	
Nep		Architect / Engineer	0	0	0	0	0	0	
Replacement General Contractor		Furniture & Equip	0		0		0	0	
Replacement General Contractor 20,853,894 0 20,853,694 0 20,853,694 0 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 172,110 0 0 0 0 0 0 0 0 0		Other	0	0	0	0	0	0	
Replacement General Contractor		Contingency	0	0	0	0	0	0	
Architect / Engineer 1,150,512 0 1,150,512 0 750,641 0 750,645 0			172,110	0	172,110	0	172,110	0	
Architect / Engineer 1,150,512 0 1,150,512 0 750,641 0 750,645 0	Replacement	General Contractor	20 853 694	0	20 853 694	0	20 853 694	0	
Furniture & Equip 750.641 0 750.641 0 750.641 0 0 0 0 0 0 0 0 0	replacement							-	
Other 487,451 0 487,45									
Contingency 40,640 0 40,640 0 40,640 0 22,250 0 22,250 0 0 22,250 0 0 22,250 0 0 22,250 0 0 22,250 0 0 22,250 0 0 0 0 0 0 0 0 0								-	
Expiring Life Cycles 22,350 0 22,350 0 22,350 0 0 0 0 0 0 0 0 0								-	
Moving Costs 104,857 0									
Total - Rummel Creek Elementary 25,620,138 0 23,410,145 0 23,410,145 0 0 0									
Shadow Oaks Elementary School General Contractor 15,518,935 0 0 0 0 0 0 0 0 0		Worling Costs							
Shadow Oaks Elementary School General Contractor 15,518,935 0 0 0 0 0 0 0 0 0		Total - Rummel Creek Elementary	25.620.138	0	25.620.138	0	25.620.138	0	
Architect / Engineer 968,479 0 968,479 0 968,479 0 968,479 0 0 0 0 0 0 0 0 0		-	•						
Furniture & Equip 678,489 0 678,489 0 678,489 0 678,489 0 0 678,489 0 0 0 0 0 0 0 0 0	Elementary School	General Contractor	15,518,935	0	15,518,935	0	15,518,935	0	
Other		Architect / Engineer	968,479	0	968,479	0	968,479	0	
Contingency 0		Furniture & Equip	678,489	0	678,489	0	678,489	0	
Expiring Life Cycles 12,691 0 22,691 0 22,691 0 0 152,060 0 152,060 0 152,060 0 152,060 0 152,060 0 0 0 0 0 0 0 0 0		Other	167,996	0	167,996	0	167,996	0	
Moving Costs 152,060 0 152,060 0 152,060 0		Contingency	•	0	•			0	
Parking Lot General Contractor 0 0 0 0 0 0 0 0 0		Expiring Life Cycles	22,691	0	22,691	0	22,691	0	
Parking Lot General Contractor 0 0 0 0 0 0 0 0 0		Moving Costs	152,060	0	152,060	0	152,060	0	
Architect / Engineer			17,508,650	0	17,508,650	0	17,508,650	0	
Architect / Engineer	Parking Lot	General Contractor	n	0	n	n	n	0	
Furniture & Equip 0 0 0 0 0 0 0 0 0	r arking Lot								
Other Contingency 6,000 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0									
Contingency 0 0 0 0 0 0 0 0 0					-			-	
Total - Shadow Oaks Elementary 17,525,050 0 17,525,050 0 17,525,050 0 0 17,525,050 0 0 0 0 0 0 0 0 0									
Sherwood Felementary School General Contractor 0 0 0 0 0 0 0 0 0		Containgency	16,400		16,400				
Sherwood Felementary School General Contractor 0 0 0 0 0 0 0 0 0		Total Obsider Oaks Flamenter	47.55-5-5	_	47 505 050	•	47 505 050	_	
General Contractor 0 0 0 0 0 0 0 0 0	Sherwood	TOTAL - STINGOW CORS Elementary	17,525,050	0	17,525,050	0	17,525,050	0	
Architect / Engineer 0 0 0 0 0 0 0 Furniture & Equip 0	Elementary School		0	0	0	0	0	0	
Furniture & Equip 0	-	Architect / Engineer	0	0	0	0	0	0	
Other 0 0 0 0 0 0 Contingency 19,654 0 19,654 0 19,654 0 19,654 0 19,654 0 0 0 218,778 0 218,778 0 218,778 0			0	0	0	0	0	0	
Contingency 19,654 0 19,654 0 19,654 0 19,654 0 Expiring Life Cycles 218,778 0 218,778 0 218,778 0 218,778 0 Moving Costs 0 0 0 0 0 0 0			Ō		0			0	
Expiring Life Cycles 218,778 0 218,778 0 218,778 0 218,778 0 Moving Costs 0 0 0 0 0 0 0			19,654	0	19,654		19,654	0	
Moving Costs 0 0 0 0 0 0				-				0	
			·		·		· ·	-	
		9	238,432	0	238,432	0	238,432	0	

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Roof	General Contractor	303,126	0	303,126	0	303,126	0	
11001	Architect / Engineer	25,200	0	25,200	0	25,200	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	3,465	0	3,465	0	3,465	0	
	Contingency	0	0	0	0	0	0	
		331,791	0	331,791	0	331,791	0	
Renovations	General Contractor	1,405,354	0	1,405,354	0	1,405,354	0	
	Architect / Engineer	85,831	0	85,831	0	85,831	0	
	Furniture & Equip Other	0	0	0	0	0	0	
	Contingency	23,587 0	0	23,587 0	0	23,587 0	0	
	Moving Costs	93	0	93	0	93	0	
	Moving Costs	1,514,865	0	1,514,865	0	1,514,865	0	
	Total - Sherwood Elementary	2,085,088	0	2,085,088	0	2,085,088	0	
Spring Branch	Total - Sherwood Elementary	2,005,000	<u>U</u>	2,005,000	<u> </u>	2,065,066	U	
Elementary School	General Contractor	16,518,045	0	16,518,045	0	16,518,045	0	
	Architect / Engineer	986,649	0	986,649	0	986,649	0	
	Furniture & Equip	635,493	0	635,493	0	635,493	0	
	Other Contingency	245,196 69,229	0	245,196 69,229	0	245,196 69,229	0	
	Expiring Life Cycles	09,229	0	09,229	0	09,229	0	
	Moving Costs	86,737	0	86,737	0	86,737	0	
	Total Control Bosset Floresets	40.544.040		40.544.040		40.544.040	•	
Spring Shadows	Total - Spring Branch Elementary	18,541,349	0	18,541,349	0	18,541,349	0	
Elementary School	General Contractor	1,550,882	0	1,550,882	0	1,550,882	0	
-	Architect / Engineer	273,040	0	273,040	0	273,040	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	55,436	0	55,436	0	55,436	0	
	Contingency	30,290	0	30,290	0	30,290	0	
	Expiring Life Cycles Moving Costs	196,988 0	0	196,988 0	0	196,988 0	0	
	-						-	
Terrace	Total - Spring Shadows Elementary	2,106,636	0	2,106,636	0	2,106,636	0	
Elementary School	General Contractor	1,456,210	0	1,456,210	0	1,456,210	0	
•	Architect / Engineer	143,805	0	143,805	0	143,805	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	35,695	0	35,695	0	35,695	0	
	Contingency	23,631	0	23,631	0	23,631	0	
	Expiring Life Cycles	221,254	0	221,254	0	221,254	0	
	Moving Costs	0	0	0	0	0	0	
	Total - Terrace Elementary	1,880,595	0	1,880,595	0	1,880,595	0	
Thornwood Elementary School	General Contractor	1,051,925	0	1,051,925	0	1,051,925	0	
Liementary ocnoor	Architect / Engineer	78,366	0	78,366	0	78,366	0	
	Furniture & Equip	70,000	ő	0,000	0	0	0	
	Other	9,260	0	9,260	0	9,260	0	
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	169,376	0	169,376	0	169,376	0	
	Moving Costs	704	0	704	0	704	0	
	Total - Thornwood Elementary	1,309,631	0	1,309,631	0	1,309,631	0	
Treasure Forest								
Elementary School	General Contractor	20,970	0	20,970	0	20,970	0	
	Architect / Engineer	2,309	0	2,309	0	2,309	0	
	Furniture & Equip Other	1 813	0	0 1,813	0	0 1,813	0	
(Contingency	1,813	0	1,813	0	1,813	0	
		U	U	U		U	U	
		175 006	n	175 006	n	175 006	n	
	Expiring Life Cycles Moving Costs	175,096 4,499	0	175,096 4,499	0	175,096 4,499	0	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
			,		Outstanding		,	
Renovations	General Contractor	1,536,502	0	1,536,502	0	1,536,502	0	0
	Architect / Engineer	143,960	0	143,960	0	143,960	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	227,734	0	227,734	0	227,734	0	0
	Contingency	0	0	0	0	0	0	0
	Future Work	21,379	0	21,379	0	21,379	0	0
	Moving Costs	15,798	0	15,798	0	15,798	0	0
		1,945,373	0	1,945,373	0	1,945,373	0	0
Valley Oaks	Total - Treasure Forest Elementary	2,150,060	0	2,150,060	0	2,150,060	0	0
Elementary School	General Contractor	18,960,183	0	18,960,183	0	18,960,183	0	0
Elementary ocnoor	Architect / Engineer	1.198.489	0	1,198,489	0	1.198.489	0	0
	Furniture & Equip	717,063	0	717,063	0	717,063	0	0
	Other	276,674	0	276,674	0	276,674	0	0
	Contingency	0	0	0	0	0	0	0
	Expiring Life Cycles	40,134	0	40,134	0	40,134	0	0
	Moving Costs	97,308	0	97,308	0	97,308	0	0
	Total - Valley Oaks Elementary	21,289,851	0	21,289,851	0	21,289,851	0	0
Westwood	Total - Valley Cans Lielliellary	21,203,001		21,200,001	<u> </u>	21,203,031		
Elementary School	General Contractor	14,962,415	0	14,962,415	0	14,962,415	0	0
New Campus	Architect / Engineer	860,846	0	860,846	0	860,846	0	0
new campus	Furniture & Equip	634,728	0	634,728	ő	634,728	0	ő
	Other	188,292	0	188,292	0	188,292	0	0
	Contingency	100,292	0	100,292	0	100,292	0	0
		•		-		-		
	Expiring Life Cycles	61,079	0	61,079	0	61,079	0	0
	Moving Costs	49,192	0	49,192	0	49,192	0	0
	Total - Westwood Elementary New Campus	16,756,552	0	16,756,552	0	16,756,552	0	0
West Support Center	. otal. 11 otal. pao	.0,.00,002		.0,.00,002	<u>_</u>	10,100,002		<u>_</u>
Old Westwood	General Contractor	876,210	0	876,210	0	876,210	0	0
Elementary School	Architect / Engineer	73,116	0	73,116	0	73,116	0	0
,	Furniture & Equip	0	0	0	0	0	0	0
	Other	52,244	0	52,244	0	52,244	0	0
	Contingency	20,047	0	20,047	ő	20,047	0	ő
	Future Work	89,209	0	89,209	0	89,209	0	0
	Moving Costs	09,209	0	09,209	0	09,209	0	0
	Moving Costs	1,110,826	0	1,110,826	0	1,110,826	0	0
		1,110,020	U	1,110,020	0	1,110,020	0	· ·
Renovation to	General Contractor	521,544	0	521,544	0	521,544	0	0
Support SBEC Move	Architect / Engineer	0	0	0	0	. 0	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	0	0	0	0	0	0	0
	Contingency	0	0	0	ő	0	0	ő
	Contingency	521,544	0	521,544	0	521,544	0	0
		·						
Wilchester	Total - West Support Center	1,632,370	0	1,632,370	0	1,632,370	0	0
Elementary School	General Contractor	15,085,467	0	15,085,467	0	15,085,467	0	0
_ionionary ochool	Architect / Engineer	923,609	0	923,609	0	923,609	0	0
Library System Unaredas			0		0		0	0
Library System Upgrades		747,334		747,334	0	747,334		
	Other	347,751	0	347,751		347,751	0	0
	Contingency	0	0	0	0	0	0	0
	Expiring Life Cycles	50,000	0	50,000	0	50,000	0	0
	Moving Costs	99,827	0	99,827	0	99,827	0	0
								^
		17,253,988	0	17,253,988	0	17,253,988	0	0
	Total - Wilchester Elementary	17,253,988 17,253,988	0 0	17,253,988 17,253,988	o •	17,253,988 17,253,988	0 0	0

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Woodview					Outstanding			
Elementary School	General Contractor	2,578,733	0	2,578,733	0	2,578,733	0	
•	Architect / Engineer	133,656	0	133,656	0	133,656	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	32,977	0	32,977	0	32,977	0	
	Contingency	56,297	0	56,297	0	56,297	0	
	Expiring Life Cycles Moving Costs	276,814 1,460	0	276,814 1,460	0	276,814 1,460	0	
	Moving Costs	1,400	0	1,400	0	1,400		
	Total - Woodview Elementary	3,079,937	0	3,079,937	0	3,079,937	0	
Bear Blvd.		4 000 700		4 000 700	•	4 000 700		
School	General Contractor	1,020,769 73,190	0	1,020,769	0	1,020,769	0	
	Architect / Engineer Furniture & Equip	73,190	0	73,190 0	0	73,190 0	0	
	Other	46,339	0	46,339	0	46,339	0	
	Contingency	28,039	0	28,039	0	28,039	0	
	Expiring Life Cycles	29,143	0	29,143	0	29,143	0	
	Moving Costs	15,021	0	15,021	0	15,021	0	
	Total - Bear Blvd. School	1,212,501	0	1,212,501	0	1,212,501	0	
Lion Lane								
School	General Contractor	870,782	0	870,782	0	870,782	0	
	Architect / Engineer	58,833	0	58,833	0	58,833	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	44,540	0	44,540	0	44,540	0	
	Contingency	28,058 86,795	0	28,058 86,795	0	28,058 86,795	0	
	Expiring Life Cycles Moving Costs	13,432	0	13,432	0	13,432	0	
	Moving Costs	13,432	0	13,432	0	13,432		
	Total - Lion Lane School	1,102,440	0	1,102,440	0	1,102,440	0	
Panda Path					_		_	
School	General Contractor	383,798	0	383,798	0	383,798	0	
	Architect / Engineer Furniture & Equip	27,073 0	0	27,073 0	0	27,073 0	0	
	Other	8,786	0	8,786	0	8,786	0	
	Contingency	973	0	973	0	973	0	
	Expiring Life Cycles	54,631	0	54,631	0	54,631	0	
	Moving Costs	11,307	0	11,307	0	11,307	0	
		400.500		100 =00		400 -00		
Tiger Trail	Total - Panda Path School	486,568	0	486,568	0	486,568	0	
School	General Contractor	999,860	0	999,860	0	999,860	0	
	Architect / Engineer	73,538	0	73,538	0	73,538	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	36,176	0	36,176	0	36,176	0	
	Contingency	28,127	0	28,127	0	28,127	0	
	Expiring Life Cycles	99,283	0	99,283	0	99,283	0	
	Moving Costs	15,864	0	15,864	0	15,864	0	
Wildoot Was	Total - Tiger Trail School	1,252,848	0	1,252,848	0	1,252,848	0	
Wildcat Way School	General Contractor	807,709	0	807,709	0	807,709	0	
	Architect / Engineer	59,482	0	59,482	0	59,482	0	
	Furniture & Equip	0	Ö	0	0	0	0	
	Other	44,337	0	44,337	0	44,337	0	
	Contingency	14,182	0	14,182	0	14,182	0	
	Expiring Life Cycles	29,143	0	29,143	0	29,143	0	
			0	14,800	0	14,800	0	
	Moving Costs	14,800	U	14,000	U	14,000	0	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Potoinogo	Balance
Campus							Retainage	
	Category	September 30, 2025	Adjustments	October 31, 2025	Contract Outstanding	Expenditure	Payable	Remaining
Ag Farm				l	Catotanang	I .		I
_	General Contractor	294,166	0	294,166	0	294,166	0	0
	Architect / Engineer	17,230	0	17,230	0	17,230	0	0
	Furniture & Equip	0	0	0	Ö	0	Ō	Č
	Other	10,987	0	10,987	0	10,987	0	Ċ
	Contingency	504	0	504	0	504	Ő	Č
			0		0		0	(
	Expiring Life Cycles	26,968		26,968		26,968		
	Moving Costs	0	0	0	0	0	0	(
	Total - Ag Farm	349,855	0	349,855	0	349,855	0	C
Guthrie Center		0.0,000		0.0,000		0.0,000		
System Upgrades	General Contractor	4,579,500	0	4,579,500	0	4,579,500	0	
Phase I & II	Architect / Engineer	303,091	0	303,091	·	303,091	0	
Filase I & II	Furniture & Equip	303,091	0	000,091	0	000,091	0	
		-	0	-	0	-	0	
	Other	61,652	•	61,652	-	61,652	-	(
	Contingency	171,732	0	171,732	0	171,732	0	(
	Expiring Life Cycles	187,554	0	187,554	0	187,554	0	
	Moving Costs	749	0	749	0	749	0	(
	•	5,304,278	0	5,304,278	0	5,304,278	0	(
	Total Cuthria Cantar	E 204 270	0	E 204 279	0	E 204 279	0	(
Vines	Total - Guthrie Center	5,304,278	<u> </u>	5,304,278	<u> </u>	5,304,278	U	
Science Center	General Contractor	462,589	0	462,589	0	462,589	0	(
	Architect / Engineer	25,753	0	25,753	0	25,753	0	
	Furniture & Equip	0	0	0	Ō	0	0	
	Other	1,684	0	1,684	0	1,684	0	
	Contingency	1,004	0	1,004	0	1,004	0	
		•	0	-		•		
	Expiring Life Cycles	14,363		14,363	0	14,363	0	
	Moving Costs	0	0	0	0	0	0	-
	Total - Science Center	504,389	0	504,389	0	504,389	0	C
EC - Cornerstone/AO								
	General Contractor	28,706,614	0	28,706,614	0	28,706,614	0	
Upgrades	Architect / Engineer	1,920,058	0	1,920,058	0	1,920,058	0	1
	Furniture & Equip	145,214	0	145,214	0	145,214	0	
	Other	967,760	0	967,760	0	967,760	0	
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	189,696	0	189,696	0	189,696	0	
	Moving Costs	323,971	0	323,971	0	323,971	0	
	Moving Costs	32,253,313	0	32,253,313	0	32,253,313	0	
Renovations	General Contractor	0	0	0	0	0	0	(
Testing	Architect / Engineer	0	0	0	0	0	0	
J	Furniture & Equip	0	0	0	0	0	0	
	Other	1,406	0	1,406	0	1,406	0	
	Contingency	0	0	0	0	1,400	0	
	Moving Costs	0	0	0	0	0	0	
	WOVING COSIS	1,406	0	1,406	0	1,406	0	
		·				•		
Science Additions	General Contractor	47,000	0	47,000	0	47,000	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	0	0	0	0	
	Contingency	0	0	0	0	0	0	
	Moving Costs	0	0	0	0	0	Ö	
	•	47,000	0	47,000	0	47,000	0	
		41,000	U	47,000	U	47,000	U	,

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Infared Roof Scan	General Contractor	0	0	0	Outstanding 0	0	0	
Asbestos	Architect / Engineer	Ő	0	0	ő	Ö	Ö	
CCTV	Furniture & Equip	5,252	0	5,252	0	5,252	0	
Piping	Other	126,714	0	126,714	0	126,714	0	
	Contingency	0	0	0	0	0	0	
	Moving Costs	131,966	0	131,966	0	131,966	0	
		131,300	U	131,300	Ü	131,300	· ·	
Emergency Chiller	General Contractor	0	0	0	0	0	0	
	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip Other	0 308,558	0	0 308,558	0	0 308,558	0	
	Contingency	300,336	0	0	0	0 0,006	0	
	Moving Costs	Ő	0	0	ő	Ö	Ö	
	•	308,558	0	308,558	0	308,558	0	
	Total - SBEC Cornerstone/AOC	32,742,243	0	32,742,243	0	32,742,243	0	
SBEC -	Total OBES Comerciono/ACC	02,742,240		02,142,240		02,142,240		
DAEP/Gyms/	General Contractor	0	0	0	0	0	0	
SBMSA Fields	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip Other	350,000	0	350,000	0	0 350,000	0	
	Contingency	330,000	0	330,000	0	330,000	0	
	Expiring Life Cycles	216,413	0	216,413	0	216,413	0	
	Moving Costs	0	0	0	0	0	0	
	Total - SBEC DAEP/Gyms/IT	566,413	0	566,413	0	566,413	0	
Tully Stadium	•	•		•				
	General Contractor	5,266,604	0		0	5,266,604	0	
	Architect / Engineer Furniture & Equip	85,628 34,246	0	85,628	0	85,628	0	
	Other	124,364	0	34,246 124,364	0	34,246 124,364	0	
	Contingency	124,304	0	0	0	0	0	
	Expiring Life Cycles	141,472	0	141,472	0	141,472	0	
	Moving Costs	0	0	0	0	0	0	
		5,652,314	0	5,652,314	0	5,652,314	0	
Future Field	General Contractor	0	0	0	0	0	0	
Replacement	Architect / Engineer	0	0	0	0	0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other Contingency	0	0	0	0	0	0	
	Contingency	0	0		0	0	0	
					_			
Stadium Scoreboard	General Contractor Architect / Engineer	141,950 0	0	141,950 0	0	141,950 0	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	0	0	Õ	0	0	0	
	Contingency	0	0	0	0	0	0	
		141,950	0	141,950	0	141,950	0	
Dan Oalaman	Total - Tully Stadium	5,794,264	0	5,794,264	0	5,794,264	0	
Don Coleman Coliseum	General Contractor	9,600,527	0	9,600,527	0	9,600,527	0	
	Architect / Engineer	607,452	0	607,452	0	607,452	0	
	Furniture & Equip	0	0	0	0	0	0	
	Other	144,707	0	144,707	0	144,707	0	
	Contingency Wireless Audio & Video Equip Modification	0 120,000	0	0 120,000	0	0 120,000	0	
	Expiring Life Cycles	120,000	0		0	120,000	0	
E	Moving Costs	0	0		0	0	0	

Campus	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract Outstanding	Actual Expenditure	Retainage Payable	Balance Remaining
Grob Stadium		l e e e e e e e e e e e e e e e e e e e	I.					I
	General Contractor	2,093,197	0	2,093,197	0	2,093,197	0	0
	Architect / Engineer	166,138	0	166,138	0	166,138	0	0
	Furniture & Equip Other	0 121,413	0	0 121,413	0	0 121,413	0	0
	Contingency	121,413	0	121,413	0	121,413	0	0
	Expiring Life Cycles	9,550	0	9,550	0	9,550	0	0
	Moving Costs	0	0	0	0	0	0	0
	•	-						
Natatorium	Total - Grob Stadium	2,390,298	0	2,390,298	0	2,390,298	0	0
Natatorium	General Contractor	4,034,922	0	4,034,922	0	4,034,922	0	0
	Architect / Engineer	231,301	0	231,301	0	231,301	0	0
	Furniture & Equip	0	0	0	0	0	0	0
	Other	51,076	0	51,076	0	51,076	0	0
	Contingency	24,803	0	24,803	0	24,803	0	0
	Expiring Life Cycles	78,689	0	78,689	0	78,689	0	0
	Moving Costs	0	0	0	0	0	0	0
	Total - Natatorium	4,420,791	0	4,420,791	0	4,420,791	0	0
Administration Building	General Contractor	1,662,696	0	1,662,696	0	1,662,696	0	0
Dullullig	Architect / Engineer	17,500	0	17,500	0	17,500	0	0
	Furniture & Equip	0	0	0	0	0	0	Ő
	Other	28,380	0	28,380	0	28,380	0	0
	Contingency	36,437	0	36,437	0	36,437	0	0
	Expiring Life Cycles	475,343	0	475,343	0	475,343	0	0
	Moving Costs	0	0	0	0	0	0	0
		2,220,356	0	2,220,356	0	2,220,356	0	0
	General Contractor	44,903	0	44,903	0	44,903	0	0
Office	Architect / Engineer	0	0	0	0	0	0	0
Moves	Furniture & Equip	48,390	0	48,390	0	48,390	0	0
	Other	0	0	0	0	0	0	0
	Contingency	0	0	0	0	0	0	0
	Moving	4,034 97,327	0	4,034 97,327	0	4,034 97,327	0	0
		·						
Board Room	Furniture & Equip	8,097	0	8,097	0	8,097	0	0
Media Upgrade	Other	11,648 19,745	0	11,648 19,745	0	11,648 19,745	0	0
		19,745	U	19,745	U	19,745	U	0
	Total - Administration Building	2,337,428	0	2,337,428	0	2,337,428	0	0
Security Services	General Contractor	0	0	0	0	0	0	0
Services	Architect / Engineer	0	0	0	0	0	0	0
	Furniture & Equip	260,607	0	260,607	0	260,607	0	0
	Other	0	0	0	0	0	0	Ő
		260,607	0	260,607	0	260,607	0	0
Safety &	General Contractor	1,272,677	0	1,272,677	0	1,272,677	0	0
Security	Architect / Engineer	696,512	0	696,512	166,722	529,790	0	0
	Furniture & Equip	2,385	0	2,385	0	2,385	0	0
	Contingency	0	0	0	0	0	0	0
	Other	4,099,053	(62)	4,098,991	23,357	3,942,564	0	133,070
	Safety and Security	442,403	O O		0	442,403		0
	Moving	9,624	0	9,624	0	9,624	0	0
		6,522,654	(62)	6,522,592	190,079	6,199,444	0	133,070
	Total - Security Services	6,783,261	(62)	6,783,199	190,079	6,460,051	0	133,070

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
• •	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
					Outstanding			
Other Warehouses	General Contractor	0	0	0	0	0	0	
vvarenouses	Architect / Engineer	53,404	0	53,404	0	53,404	0	
	Furniture & Equip	33,404	0	00,404	0	00,404	0	
	Other	4,438	0	4,438	0	4,438	0	
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	79,362	0	79,362	0	79,362	0	
	Moving Costs	0	0	0	0	0	0	
	Total - Other Warehouses	137,204	0	137,204	0	137,204	0	
Gessner	Consul Contractor	2 596 072	0	2 506 072	0	2 506 072	0	
Warehouses	General Contractor Architect / Engineer	3,586,973 262,838	0	3,586,973 262,838	0	3,586,973 262,838	0	
(A, B, C, D/E)	Furniture & Equip	202,838	0	202,030	0	202,030	0	
Cold Storage	Other	112,992	0	112,992	0	112,992	0	
ooid otolago	Contingency	88,653	0	88,653	0	88,653	0	
	Expiring Life Cycles	342,914	0	342,914	0		0	
	Moving Costs	0	0	0	0	0	0	
	-	4,394,370	0	4,394,370	0	4,394,370	0	
	General Contractor	1,909,910	0	1,909,910	0	1,909,910	0	
F 17 10:	Architect / Engineer	218,265	0	218,265	0	218,265	0	
Fuel Tank Storage	Furniture & Equip	4,580	0	4,580	0	4,580	0	
68458	Other Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	0	0	0	0		0	
	Moving Costs	0	0	0	0		0	
	Woving Costs	2,132,755	0	2,132,755	0		0	
		2,102,700	ŭ	2,102,100	ŭ	2,102,100	ŭ	
	General Contractor	218,802	0	218,802	0	218,802	0	
	Architect / Engineer	0	0	0	0	0	0	
Gessner Complex	Furniture & Equip	0	0	0	0	0	0	
68459	Other	6,687	0	6,687	0	6,687	0	
	Contingency	0	0	0	0	0	0	
	Expiring Life Cycles	0	0	0	0		0	
	Moving Costs	0	0	0	0		0	
		225,489	0	225,489	0	225,489	0	
	Total - Gessner Warehouses	6,752,614	0	6,752,614	0	6,752,614	0	
FIP	Total - Gessiler Warehouses	0,732,014		0,732,014		0,732,014		
Administration	Staffing	3,031,478	0	3,031,478	0	3,031,478	0	
	Other	1,607,118	0	1,607,118	0	1,607,118	0	
	Asbestos Abatement	689,795	0	689,795	0	689,795	0	
	Publicity	149,572	0	149,572	0	149,572	0	
	Total - FIP Administration	5,477,963	0	5,477,963	0	5,477,963	0	
Technology	A attinua Olanamana T4	2 222 222	2	0.000.000	•	2 222 555	_	
Purchases	Active Classroom T1	8,098,889	0	8,098,889 3,816,783	0	.,,.	0	
	Wireless T2	3,816,783	0	7,204,331	0	3,816,783	0	
	Computer Replacement T3 Library Media Centers T4	7,204,331 5,667,067	0	5,667,067	0	7,204,331 5,667,067	0	
	Flexible Labs T5	6,185,894	0	6,185,894	0	6,185,894	0	
	VoIP Phone System T6	3,911,366	0	3,911,366	0	3,911,366	0	
	Teacher Laptop Replacement T12	4,172,054	0	4,172,054	0	4,172,054	0	
	Other Technology Projects T7	4,689,182	0	4,689,182	0	4,689,182	0	
	Contingency	587	ő	587	0	587	0	
	Surplus	0	0	0	0	0	0	
	•	43,746,153	0	43,746,153	0	43,746,153	0	
Technology	WAN Infrastructure T9	123,307	0	123,307	0		0	
2015-2017	Email Archive T8	87,015	0	87,015	0		0	
	Wi-Fi Network T13	2,985,933	0	2,985,933	0	2,985,933	0	
	Dublic Address Ouston T44	000 505	•	602 505	^	000 505	_	
	Public Address System T11	693,505	0	693,505	0		0	
	SB507 Camera Project T14	1,093,577	0	1,093,577	0		0	
	CCTV Upgrade T15	<u>175,000</u> 5,158,337	0	175,000 5,158,337	0		0	
		J, 130,33 <i>1</i>	U	3,130,337	U	5,156,337	U	
	Total Tachnology Purchases	40.004.400	•	40 004 400	^	40 004 400	•	
	Total - Technology Purchases	48,904,490	0	48,904,490	0	48,904,490	0	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Gumpus	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
	catego.y	50ptonibo: 50, 2020	, tajaotinonto	00.000.01, 2020	Outstanding	ZAPONANAIO	. 4,42.0	. tomaning
Tax Office		1		l l				I
	General Contractor	89,593	0	89,593	0	89,593	0	C
	Architect / Engineer	8,303	0	8,303	0	8,303	0	0
	Furniture & Equip	0	0	0	Ō	0	0	Ō
	Other	14.457	0	14.457	0	14,457	0	0
	Contingency	26,597	0	26,597	0	26,597	0	0
	Expiring Life Cycles	25,000	0	25,000	0	25,000	0	0
	Moving Costs	9,277	0	9,277	0	9,277	ő	0
	Moving Cools	0,277		0,211		0,211		
	Total - Tax Office	173,227	0	173,227	0	173,227	0	0
Technology	Total Tax Office	110,221		170,227	•	110,221		
Training Center	General Contractor	1,239,017	0	1,239,017	0	1,239,017	0	0
(Kendall Library)	Architect / Engineer	92,000	0	92,000	0	92,000	0	0
(Rendan Library)	Furniture & Equip	203,515	0	203,515	0	203,515	Ő	0
	Other	1,787	0	1,787	0	1,787	0	0
	Contingency	0,707	0	0	0	0	0	0
	Asbestos	6,833	0	6,833	0	6,833	0	0
		0,633	0	0,633	0	0,033	0	0
	Expiring Life Cycles	449	0	449	0	449	0	0
	Moving Costs	449	U	449	U	449	0	0
	Total - Technology Training Center	1,543,601	0	1,543,601	0	1,543,601	0	0
South Transition	Total - Technology Training Center	1,545,601	U	1,543,601	U	1,343,601	U	
T- Bulding Campus	General Contractor	4,336,641	0	4,336,641	0	4,336,641	0	0
1- Bulang Campus	Architect / Engineer	390,094	0	390,094	0	390,094	0	0
	Furniture & Equip	237,637	0	237,637	0	237,637	0	0
			0		0		0	0
	Other	45,638 0	•	45,638 0	-	45,638 0	•	
	Contingency	•	0	•	0	•	0	0
	Expiring Life Cycles	842,185	0	842,185	0	842,185	0	0
	Moving Costs	0	0	0	0	0	0	0
	Total - T Building Campus	5,852,195	0	5,852,195	0	5.852.195	0	0
Transportable Building		5,052,195	U	5,052,195	U	5,052,195	U	
Buildings	, ,							
Buildings	Other	155,626	0	155,626	0	155,626	0	0
	Other	155,020	0	133,020	0	133,020	0	0
	Total - Transportable Buildings	155,626	0	155,626	0	155,626	0	0
District-Wide	Total Transportable Buildings	133,020		100,020	<u> </u>	100,020		
Programs	Heat Exchange Assessment	133.739	0	133.739	0	133.739	0	0
	Athletic Turf Equipment	151,612	0	151,612	0	151,612	Ő	0
	FF&E Replace HS Furniture	1,781,355	0	1,781,355	0	1,781,355	0	0
	FF&E Donated from Maersk	31,447	0	31.447	0	31,447	0	0
	High Volume Copiers	561,111	0	561,111	0	561,111	0	0
	riigir voidille Copiers	301,111	0	301,111	U	301,111	0	0
	Total - District-Wide Programs	2,659,264	0	2,659,264	0	2,659,264	0	0
Buses	. C.C. Diotrice Frido i rogiumo	2,000,204	<u>_</u>	2,000,204	<u> </u>	2,000,204		
	Cameras	486,746	0	486,746	0	486,746	0	0
	Furniture & Equip	8,323,237	0	8,323,237	0	8,323,237	0	0
	Retrofit for A/C 2015	1.285.900	0	1,285,900	0	1.285.900	0	0
	Buses 2015	4,416,753	0	4,416,753	0	4,416,753	0	0
	Buses 2017		0		0		0	0
		2,730,095	0	2,730,095	0	2,730,095	0	
	Buses - Fire Suppression	638,643	0	638,643	0	638,643	0	0
		4= 00::	_	4= 004 == :	_	4= 00/	_	_
	Total - Buses	17,881,374	0	17,881,374	0	17,881,374	0	0

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
·	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
General					Outstanding			
Trades	Roofing Repair	1,796,773	0	1,796,773	0	1,796,773	0	(
Haues	Structural Repairs	2,751,282	0	2,751,282	3,000	2,748,282	0	(
	Playground Equip/Repairs	856,398	0	856,398	3,000	856,398	0	(
	NHS Cooler/Freezer	1.148	0	1.148	0	1.148	0	(
	NI IS Coolei/I Teezei	1,140	U	1,140	0	1,140	U	,
	Total - General Trades	5,405,601	0	5,405,601	3,000	5,402,601	0	(
MEP	Fire Alarm/Suppression	468.953	0	468.953	9,051	459.902	0	(
IVIEP		6,153,621	0	6,153,621		6,153,621	0	
	HVAC Piping/Chillers/Roof Top Units				0		-	
	Plumbing	165,332	0	165,332	0	165,332	0	
	Electrical	354,813	62	354,875	0	354,875	0	(
	Energy Enhancement	355,455	0	355,455	0	355,455	0	
	Total - MEP	7,498,174	62	7,498,236	9,051	7,489,185	0	
Long Range Facility Update					•			
· domity opadito	Architect / Engineer	1.657.028	0	1.657.028	0	1.657.028	0	
	Other	242,993	0	242,993	0	242,993	0	
	Culci	242,333		242,333	0	242,000	0	
	Total - Long Range Facility Update	1,900,021	0	1,900,021	0	1,900,021	0	
Contingency & Fees								
	Contingency	0	0	0	0	0	0	
	Athletic Contingency	0	0	0	0	0	0	
	Fees	3,284,651	0	3,284,651	0	3,284,651	0	
	Critical & Urgent MEP	79,321	0	79,321	0	79,321	0	
	Total - Contingency	3,363,972	0	3,363,972	0	3,363,972	0	
		-,,-		-77-	-	-,,-		
	Total - Facility Improvement Program	609,674,686	0	609,674,686	202,130	609,339,487	0	133,07
Unallocated	_		•					
Interest	Interest	3,740,000	8,557	3,748,557	0	3,740,000	0	8,55
	Total - Interest	3,740,000	8,557	3,748,557	0	3,740,000	0	8,55
Allocated								
Transferred CNS Funds	Rummel Creek Elem.	300,000	0	300,000	0	0	0	
	Total - Allocated Transferred CNS Funds	300,000	0	300,000	0	0	0	

Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

Bond Authorization 2017

As of October 31, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District 2017 Bond Facility Improvement Program October 2025 Budget and Contingency Changes

ange in Budgets	
	\$
Total Changes	\$

Change in Facilities Contingency	
Facilities Contingency as of 9/30/2025	\$ 31,761,957
Increase/ (Decrease) Facilities Contingency	
Facilities Contingency as of 10/31/2025	\$ 31,761,957

Spring Branch Independent School District - 2017 Facility Improvement Program as of October 31, 2025

		Encumbrance/	Actual		
	Amended	Contract	Expenditures	Retainage	
	Budget	Outstanding	to Date	Payable	Balance
Facilities					
Memorial High	99,465,809	25,816	95,601,768	890,984	2,947,241
Northbrook High	34,023,288	96,500	33,438,981	0	487,807
Spring Woods High	35,997,722	358,163	34,788,022	0	851,537
Stratford High	44,374,452	172,000	43,805,766	0	396,686
Westchester Academy	550,277	294,618	255,658	0	1
SBEC - Cornerstone & AOC	90,195	254,010	233,030	0	90,195
Landrum Middle	67.501.213	59.882	66,513,108	630,997	297,226
Memorial Middle	- ,,	,			
	9,999,970	106,134	8,667,486	0	1,226,350
Northbrook Middle	11,813,614	60,722	7,716,311	0	4,036,581
Spring Branch Middle	11,366,798	106,308	6,428,348	0	4,832,142
Spring Forest Middle	6,670,788	138,466	4,540,555	0	1,991,767
Spring Oaks Middle	8,245,267	25,703	6,845,619	0	1,373,945
Spring Woods Middle	14,775,096	420,261	12,302,012	478,346	1,574,477
Bendwood	0	0	0	0	0
Buffalo Creek Elementary	13,111,603	277,307	12,153,916	0	680,380
Bunker Hill Elementary	38,374,682	0	38,305,781	0	68,901
					,
Cedar Brook Elementary	17,159,170	0	16,820,541	0	338,629
Edgewood Elementary	250,000	0	0	0	250,000
Frostwood Elementary	0	0	0	0	0
Hollibrook Elementary	250,000	0	0	0	250,000
Housman Elementary	250,000	0	16,403	0	233,597
Hunters Creek Elementary	31,081,618	0	30,909,946	0	171,672
Meadow Wood Elementary	300,000	0	251,174	0	48,826
Memorial Drive Elementary	34,805,299	783,913	31,368,003	1,513,984	1,139,399
Nottingham Elementary	40,091,057	65,000	38,096,808	1,798,926	130,323
Pine Shadows Elementary	0	0	0	0	0
Ridgecrest Elementary	250,000	0	82,451	0	167,549
Rummel Creek Elementary	0	0	0	0	0
Shadow Oaks Elementary	250,000	0	0	0	250,000
Sherwood Elementary	47,840,811	23,247,883	17,218,445	701,980	6,672,503
Spring Branch Elementary	388,700	138,700	133,455	0	116,545
North Support Center (Former SSE)	111,566	0	111,566	0	0
Terrace Elementary	51,614,454	1,426,693	1,933,651	0	
		· · ·			48,254,110
Thornwood Elementary	2,866,951	0	0	0	2,866,951
Treasure Forest Elementary	10,184,925	25,850	10,038,409	0	120,666
Valley Oaks Elementary	0	0	0	0	0
Westwood Elementary	250,000	0	68,816	0	181,184
Wilchester Elementary	0	0	0	0	0
Woodview Elementary	40,325,969	399,482	36,923,647	1,722,994	1,279,846
Wildcat Way	1,164,211	0	780,642	0	383,569
Lion Lane	1,130,791	0	911,714	0	219,077
Bear Blvd.	1,132,217	0	714,681	0	417,536
Tiger Trail	1,164,098	-	1,069,862	0	,
		0			94,236
Ag Farm	3,351,868	3,217	3,348,651	0	0
East Transition Campus	1,822,715	0	1,820,061	0	2,654
South Transition Campus	1,365,621	0	582,021	0	783,600
Support Facilities	12,104,064	115,191	4,738,368	0	7,250,505
Athletic Facilities	7,644,769	281,441	2,337,093	0	5,026,235
Facilities Contingency	31,761,957	0	0	0	31,761,957
Total Facilities	737,273,605	28,629,250	571,639,739	7,738,211	129,266,405
District Wide Improvements	. 51,210,000	_0,0_0,200	2. 1,000,700	.,,.	0,_00,+00
Career & Technical Ed	8,065,000	0	6,159,349	0	1,905,651
Fine & Performing Arts	3,000,000	61,147	2,668,723	0	270,130
Technology	61,477,390	290,633	46,522,186	0	14,664,571
Transportation	16,678,108	2,785,620	11,667,093	0	2,225,395
General Trades	10,000,000	352,053	2,538,253	0	7,109,694
MEP	9,500,000	2,288,608	1,782,202	13,846	5,415,344
Copiers	781,039	0	781,039	0	
Bond Plan Administration	16,767,284	472,166	11,446,077	0	4,849,041
Total District Wide Improvements	126,268,821	6,250,227	83,564,922	13,846	36,439,826
Hail Damaged Roofs	4,272,007	0,230,227	4,272,007	13,646	20,733,020
					005.040
PreK and WWE Fall Surface Replacement	2,300,000	587,835	826,249	0	885,916
Safety and Security Vestibules	6,214,605	707,892	4,713,752	0	792,961
Safety and Security Fencing	4,677,181	1,192,679	3,352,177	0	132,325
Premium Allocated to Issuance Cost	5,440,809	0	5,440,809	0	0
Unallocated Interest, net of Arbitrage	15,930,285	0	0	0	15,930,285
	902,377,313	37,367,883	673,809,655	7,752,057	183,447,718

| Facility Improvement Program Budget Bond Issuance 839,360,139 |
| Other Sources 19,215,355 |
| Interest Earnings, Net of Arbitrage 43,801,819 |
| Current FIP Budget 902,377,313 |

Facility Improvement Program Overall

Current FIP Budget 902,377,313
Authorized but Unissued 59,039,861
Total 2017 FIP 961,417,174

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Memorial			•		27.010			
High School	General Contractor	85,364,336	-	85,364,336	25,816	82,496,718	890,984	1,950,818
Master Plan / Bldg	Architect / Engineer	6,343,886	-	6,343,886	-	6,239,177	-	104,709
67221	Furniture & Equip	2,135,851	-	2,135,851	-	1,814,981	-	320,870
	Other	1,987,876	-	1,987,876	-	1,981,932	-	5,94
	OCIP	1,240,985	-	1,240,985	-	1,240,985	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	303,634	-	303,634	-	303,634	=	044.00
	Athletic Scope	500,000	-	500,000	25.046	285,100 94,362,527	- 000 004	214,900
		97,876,568	-	97,876,568	25,816	94,302,527	890,984	2,597,24
Turf Practice Field	General Contractor	1,110,094	-	1,110,094	-	1,110,094	-	(
67216	Architect / Engineer	104,559	-	104,559	-	104,559	-	(
	Other	2,371	-	2,371	-	2,371	-	(
	OCIP	22,217	-	22,217	-	22,217	-	
	Contingency	4 000 044	-	4 000 044	-	4 000 044	-	
		1,239,241	-	1,239,241	-	1,239,241	-	(
Future Work	Contingency	350,000	-	350,000	-	-		350,000
67001		350,000	-	350,000	-	-	-	350,000
	Total - Memorial High School	99,465,809	-	99,465,809	25,816	95,601,768	890,984	2,947,24
Northbrook								
High School	General Contractor	26,217,148	(21,015)	26,196,133	-	26,196,133	-	(
Addition/Upgrades	Architect / Engineer	1,924,368	48,797	1,973,165	96,500	1,876,665	-	(
67220	Furniture & Equip	920,516	-	920,516	-	920,516	-	(
	Other	560,223	-	560,223	-	560,223	=	(
	OCIP	394,939	-	394,939	-	394,939	-	(
	Contingency	-	-	-	-	-	-	(
	Moving Costs	163,983	(0==00)	163,983	-	163,983	-	
	Athletic Scope	2,271,724	(27,782)	2,243,942	- 00.500	2,108,643	-	135,29
		32,452,901	-	32,452,901	96,500	32,221,102	-	135,299
Turf Practice Field	General Contractor	1,116,805	_	1,116,805	_	1,114,297	_	2,50
67217	Architect / Engineer	81,365	_	81,365	-	81,365	_	, (
	Other	· -	-	-	-	· -	-	(
	OCIP	22,217	-	22,217	-	22,217	-	(
	Contingency		-	=	-	-	=	(
		1,220,387	-	1,220,387	-	1,217,879	-	2,508
Future Work	Contingency	350,000	-	350,000	-	-	-	350,000
67005		350,000	-	350,000	-	-	-	350,000
	Total - Northbrook High School	34,023,288	-	34,023,288	96,500	33,438,981	-	487,807
Spring Woods	Our and Ourte star	07.400.700		07.400.700		07.050.000		74.40
High School	General Contractor	27,123,780	-	27,123,780	-	27,052,299	-	71,48
Renovation/Upgrades	Architect / Engineer	1,963,000	-	1,963,000	-	1,935,237	-	27,76
67210	Furniture & Equip	1,036,927	-	1,036,927	- 04.040	1,036,927	-	40.45
	Other	1,462,987	-	1,462,987	91,642	1,321,895	-	49,45
	OCIP Contingency	389,654	-	389,654	-	389,654	-	
	Contingency Maying Costs	400.004	-	400.004	-	400 504	-	2.40
	Moving Costs	163,694	-	163,694	-	160,594	-	3,10
	Athletic Scope	463,000	-	463,000	- 04.040	126,858	-	336,14
		32,603,042	=	32,603,042	91,642	32,023,464	-	487,93

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
					L			<u> </u>
Turf Practice Field	General Contractor	1,113,123	-	1,113,123	-	1,113,123	-	
67218	Architect / Engineer	105,000	-	105,000	-	93,331	-	11,66
	Furniture & Equip		-		-	- 0.050	-	4.40
	Other OCIP	5,340	-	5,340	-	3,852	-	1,48
	Contingency	22,217	-	22,217	-	22,217	-	(
	Conungency	1,245,680	-	1,245,680	-	1,232,523	-	13,15
Auditorium Seating	Other	149,000	_	149,000	_	148,556	_	44
67245		149,000	-	149,000	-	148,556	-	444
Kitchen Renovations	Other	1,650,000	_	1,650,000	266,521	1,383,479	_	
67261		1,650,000	-	1,650,000	266,521	1,383,479	-	(
Future Work	Contingency	350,000	-	350,000	-	-	-	350,000
67003	Architect / Engineer	-	-	-				(
	Other		-	-	-	=	-	(
		350,000	=	350,000	-	-	-	350,000
	Total - Spring Woods High School	35,997,722	-	35,997,722	358,163	34,788,022	-	851,537
Stratford								
High School	General Contractor	37,143,135	-	37,143,135	-	37,143,135	-	
Addition/Upgrades	Architect / Engineer	2,682,352		2,682,352	-	2,635,666	-	46,686
67222	Furniture & Equip	733,346		733,346	-	733,346	-	(
	Other	1,199,071		1,199,071	172,000	1,027,071	-	(
	OCIP	584,931	-	584,931	-	584,931	-	(
	Contingency	-	-	-	-	-	-	(
	Moving Costs	48,156	-	48,156	-	48,156	-	(
	Athletic Scope	506,517	=	506,517	-	506,517	-	
		42,897,508	-	42,897,508	172,000	42,678,822	-	46,686
Turf Practice Field	General Contractor	1,030,671	_	1,030,671	_	1,030,671	_	(
67219	Architect / Engineer	74,056	_	74,056	_	74,056	_	
0/2/0	Furniture & Equip	74,000		7 4,000	_	74,000	_	
	Other	_	_	_	_	_	_	
	OCIP	22,217	_	22,217	_	22,217	_	
	Contingency	,- · ·	-	,	_	,	_	
	- J	1,126,944	-	1,126,944	-	1,126,944	-	-
Future Work	Contingency	350,000	-	350,000	-	-	-	350,00
67006		350,000	-	350,000	-	-	-	350,000
	Total - Stratford High School	44,374,452	_	44,374,452	172,000	43,805,766	-	396,686
Westchester	-	·		<u> </u>	<u> </u>			
Academy	General Contractor	=	-	-	-	-	-	(
Renovations	Architect / Engineer	550,277	-	550,277	294,618	255,658	-	
67247	Furniture & Equip	=	-	-	-	=	-	(
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	550,277	-	550,277	294,618	255,658	-	
	Total - Westchester Academy	550,277	-	550,277	294,618	255,658	-	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Spring Branch					Į.			
Education Center	General Contractor	-	-	-	=	-	-	(
Renovations	Architect / Engineer	90,195	-	90,195	-	-	-	90,19
67248	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
		90,195	-	90,195	-	-	-	90,19
	Total - SBEC	90,195	_	90,195	-	-	-	90,19
Landrum		,		,				
Middle School	General Contractor	60,162,718	-	60,162,718	59,882	59,471,839	630,997	
Replacement	Architect / Engineer	4,608,172	_	4,608,172	_	4,599,262	_	8,9
67213	Furniture & Equip	1,371,994	_	1,371,994	-	1,371,994	_	0,0
07210	Other	1,001,265	_	1,001,265	_	912,949	_	88,3
	OCIP	1,001,200		1,001,200		012,040		00,0
	Contingency			_				
	Moving Costs	157,064	-	157,064	-	157,064	-	
	Woving Costs	67,301,213		67,301,213	59,882	66,513,108	630,997	97,22
		07,001,210		07,501,215	33,002	00,313,100	030,337	31,22
	General Contractor	-	=	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67041	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	200,000	-	200,000	-	-	-	200,00
	Moving Costs	-	-	-	-	-	-	
	-	200,000	-	200,000	-	-	-	200,00
	Total - Landrum Middle School	67,501,213	_	67,501,213	59,882	66,513,108	630,997	297,22
Memorial	Total - Landram Middle Concor	07,001,210		07,001,210	00,002	00,010,100	000,007	201,22
Middle School	General Contractor	6,727,961	_	6,727,961	_	6,727,961	_	
Upgrades	Architect / Engineer	556,832	(1)			503,411		53,42
67225	Furniture & Equip	1,519,383	(1)	1,519,383	-	546.453	-	972,9
01223	Other	545,643	-	545,643	-	545,643	-	312,3
	OCIP	103,834	-	103,834	-	103,834	-	
	Contingency	103,654	-	100,004	-	103,834	-	
	Moving Costs	-	-	-	-	-	-	
		246 247	-	240 240	400 404	040 404	-	
	Athletic Scope	346,317 9,799,970	1	346,318 9,799,970	106,134 106,134	240,184 8,667,486		1,026,35
		9,799,970	-	9,799,970	100,134	0,007,400	-	1,020,3
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	=	-	-	-	-	
67042	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency Moving Costs	200,000	-	200,000	-	-	-	200,0
	Moving Costs	200,000	-	200,000	<u> </u>	<u>-</u>	-	200,00
	Total Mamarial Middle School	0.000.070		0.000.070	406 424	0 667 406		4 226 25
	Total - Memorial Middle School	9,999,970	-	9,999,970	106,134	8,667,486	-	1,226,3

Campus Project	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainir
	- Category		, tajaotinonto	00.020.01, 2020	Jonna de la constante de la co		,	
Northbrook Middle School	General Contractor	8,859,450		8,859,450		6,300,802		2,55
		555,823	-	555,823	-	500,787	-	2,55
Upgrades 67226	Architect / Engineer	1,447,035	-	1,447,035	-	437,104	-	1,00
07220	Furniture & Equip Other	428,016	-	428,016	60,722	320,584	-	1,00
	OCIP	156,947	-	156,947	00,722	156,947	-	•
	Contingency	150,947	-	150,947	-	130,947	-	
		343	-	343	-	87	-	
	Moving Costs Athletic Scope		-		-	01	-	10
	Americ Scope	166,000 11,613,614	<u>-</u>	166,000 11,613,614	60,722	7,716,311	<u>-</u>	3,8
		11,010,011		11,010,011	00,722	7,710,011		0,0
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67047	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	200,000	-	200,000	-	-	-	2
	Moving Costs	200,000	-	200,000	<u>-</u>	<u>-</u>	<u>-</u>	2
Spring Branch	Total - Northbrook Middle School	11,813,614	-	11,813,614	60,722	7,716,311	-	4,0
Middle School	General Contractor	8,416,893	-	8,416,893	-	5,520,437	-	2,8
Upgrades	Architect / Engineer	414,402	_	414,402	43,158	371,244	_	
67232	Furniture & Equip	1,250,000	-	1,250,000	-	501,164	-	7
**	Other	35,503	-	35,503	_	35,503	-	-
	Contingency	=	_	-	_	-	_	
	Moving Costs	-	_	_	_	_	_	
	Athletic Scope	250,000	_	250,000	_	_	_	2
	•	10,366,798	-	10,366,798	43,158	6,428,348	-	3,8
SNS Freezer	General Contractor	800,000		800,000				8
		65,000		65,000	63,150	-	-	0
Upgrades 67263	Architect / Engineer	65,000		65,000	63,130	-	-	
07203	Furniture & Equip Other	135,000	-	135,000	-	-	-	1
		135,000		135,000	-	-	-	ı
	Contingency Moving Costs	-	-	-	-	-	-	
	Athletic Scope	-	-	-	-	-	-	
	Attrietic Scope	1,000,000	<u>-</u>	1,000,000	63,150	<u> </u>		9
	Total Control Describ Middle Calcad	44 000 700		44.000.700	400.000	0.400.040		4.0
Spring Forest	Total - Spring Branch Middle School	11,366,798	-	11,366,798	106,308	6,428,348	-	4,8
Middle School	General Contractor	3,381,815	-	3,381,815	-	3,381,815	-	
Upgrades	Architect / Engineer	200,607	-	200,607	-	200,607	-	
67215	Furniture & Equip	1,334,687	_	1,334,687	_	479,771	_	8
	Other	140,995	-	140,995	_	140,995	-	
	OCIP	50,341	-	50,341	_	50,341	-	
	Contingency	, <u>-</u>	-	, -	_	-	-	
	Moving Costs	-	-	-	_	-	-	
	Athletic Scope	362,343	-	362,343	75,316	287,026	-	
	Athletic Scope				75,316	4,540,555	_	8
	Athletic Scope	5,470,788	-	5,470,788	75,510	1,010,000		
SNS Freezer	·	5,470,788	-		75,310	.,0.0,000		
SNS Freezer	General Contractor	5,470,788 800,000	-	800,000	-	-	-	
Upgrades	General Contractor Architect / Engineer	5,470,788	-		63,150		- -	
	General Contractor Architect / Engineer Furniture & Equip	5,470,788 800,000 65,000	-	800,000 65,000	-	- - -	- - -	8
Upgrades	General Contractor Architect / Engineer Furniture & Equip Other	5,470,788 800,000	-	800,000	-	- - -	- - - -	8
Upgrades	General Contractor Architect / Engineer Furniture & Equip	5,470,788 800,000 65,000	-	800,000 65,000	-	- - - - -	- - - -	8:

Campus Project	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainin
		1,000,000	-	1,000,000	63,150	-	-	936
	General Contractor							
F ()4/ (-	-	-	-	-	-	
Future Work 67045	Architect / Engineer	-	-	-	-	-	-	
67045	Furniture & Equip Other	-	-	-	-	-	-	
	Contingency	200,000	-	200,000	-	-	-	20
	Moving Costs	200,000	-	200,000	-	-	-	20
		200,000	-	200,000	-	-	-	20
	Total - Spring Forest Middle School	6,670,788	-	6,670,788	138,466	4,540,555	-	1,99
Spring Oaks								
Middle School	General Contractor	4,997,710	-	4,997,710	-	4,997,710	-	
Upgrades	Architect / Engineer	438,497	=	438,497	25,703	412,794	-	
67214	Furniture & Equip	1,378,125	-	1,378,125	-	418,180	-	95
	Other	1,010,935	-	1,010,935	-	1,010,935	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	- 000 000	-	-	-	00
	Athletic Scope	220,000 8,045,267	-	220,000 8,045,267	25,703	6,839,619	-	22 1,17
		0,040,207	-	0,045,207	20,703	0,039,019	-	1,17
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	14,000	=	14,000	-	6,000	-	
67046	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency Moving Costs	186,000	-	186,000	-	-	-	18
	Woving Gosts	200,000	-	200,000	-	6,000	-	19
	Total - Spring Oaks Middle School	8,245,267	_	8,245,267	25,703	6,845,619	_	1,37
Spring Woods	, ,			• •	•			·
Middle School	General Contractor	10,003,969	(209)	10,003,760	8,051	8,956,677	478,346	56
Upgrades	Architect / Engineer	823,380	-	823,380	52,023	771,357	-	
67234	Furniture & Equip	1,250,000	-	1,250,000	8,024	465,655	-	77
	Other	2,265,277	209	2,265,486	352,163	1,913,323	-	
	OCIP	182,470	-	182,470	-	-	-	18
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	- -	-	
	Athletic Scope	250,000 14,775,096	-	250,000 14,775,096	420,261	195,000 12,302,012	478,346	5 1,57
		14,775,096	-	14,775,090	420,201	12,302,012	410,340	1,37
Duffala Const	Total - Spring Woods Middle School	14,775,096	-	14,775,096	420,261	12,302,012	478,346	1,57
Buffalo Creek Elementary	General Contractor	8,677,364	(960)	8,676,404		8,676,404		
				659,664	-	636,307	-	0
Renovation	Architect / Engineer Furniture & Equip	663,188	(3,524)		-		-	2
67207	Other	760,407 456,667	4,484	760,407 461,151	- 28,826	253,384 432,325	-	50
	OCIP	125,532	4,404	125,532	20,020	125,532	-	
	Contingency	123,332	<u>-</u>	120,002	- -	123,332	-	
	Moving Costs	78,352	-	78,352	-	78,352	-	
		10,761,510		10,761,510	28,826	10,202,304		53
D								
Playground 67259	Other Contractor	2,200,093	-	2,200,093	248,481	1,951,612	-	
67250		2,200,093	_	2,200,093	248,481	1,951,612	_	

Campus Project	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainir
1 10,000	Category	Coptombol 60, 2020	rajaounionio	00.0001 01, 2020	Contract	Exponditaro	1 ayabio	rtomann
	General Contractor	_	-	-	-	-	-	
Future Work	Architect / Engineer	_	_	_	_	_	_	
67126	Furniture & Equip	_	_	-	_	_	_	
	Other	-	-	=	=	_	-	
	Contingency	150,000	-	150,000	-	-	-	15
	Moving Costs		-	-	-	-	-	
		150,000	-	150,000	-	-	-	1:
B	Total - Buffalo Creek Elementary	13,111,603	-	13,111,603	277,307	12,153,916	-	68
Bunker Hill Elementary	General Contractor	34,004,625		34,004,625		34,004,625		
•			- (0.45)		-		-	
Replacement	Architect / Engineer	2,183,166	(245)	2,182,921	-	2,169,559	-	
67224	Furniture & Equip	1,254,683	- 045	1,254,683	-	1,249,144	-	
	Other	343,996	245	344,241	-	344,241	-	
	OCIP Continuous	439,020	-	439,020	=	439,020	-	
	Contingency Moving Costs	99,192	-	99,192	-	99,192	-	
	Moving Costs	38,324,682		38,324,682		38,305,781	<u>-</u>	
	General Contractor							
Future Work	Architect / Engineer	-	-	-	-	-	-	
67102	Furniture & Equip	-	-	-	-	-	-	
· - -	Other	-	_	-	-	_	-	
Contin	Contingency	50,000	-	50,000	-	-	-	
	Moving Costs	50,000	-	50,000	<u>-</u>	-	-	
	Total - Bunker Hill Elementary	38,374,682	_	38,374,682	_	38,305,781	_	
Cedar Brook					-			
Elementary	General Contractor	14,737,803	-	14,737,803	-	14,737,803	-	
Renovation	Architect / Engineer	1,285,887	-	1,285,887	-	1,098,291	-	1
67208	Furniture & Equip	316,045	-	316,045	-	315,012	-	
	Other	314,692	-	314,692	-	314,692	-	
	OCIP	220,309	-	220,309	-	220,309	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	134,434	-	134,434	-	134,434	-	
		17,009,170	-	17,009,170	-	16,820,541	-	1
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67124	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency Moving Costs	150,000	-	150,000	-	-	=	1
	Moving Obside	150,000	<u>-</u>	150,000		<u> </u>	<u>-</u>	1
	Total - Cedar Brook Elementary	17,159,170	_	17,159,170	_	16,820,541	_	3
Edgewood	•	,,		,,		,,		
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
	Furniture & Equip	-	-	-	-	-	-	
67103	Other	-	-	-	-	-	-	
67103	Other			050 000				2
67103		250,000	-	250,000	-	-	-	
67103	Contingency Moving Costs	250,000	-	250,000	-	-	<u>-</u>	
67103	Contingency	250,000 - 250,000	- - -	250,000	- - -	- -		2

Campus Project	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
•		, ,		,		·		
Hollibrook	Compared Combranton							
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67105	Furniture & Equip Other	-	-	-	-	-	-	
	Contingency	250,000	-	250,000	-	-	-	250
	Moving Costs	250,000	-	250,000	-	-	-	250
		250,000	-	250,000	-	-	-	250
	Total - Hollibrook Elementary	250,000	-	250,000	-	-	-	250
Uauaman								
Housman Elementary	General Contractor	_	_	_	_	_	_	
Future Work	Architect / Engineer	_	_	_	_	_	_	
67106	Furniture & Equip	16,403	-	16,403	-	16,403	-	
07 100	Other	10,403	-	10,403	-	10,403	-	
	Contingency	233,597	_	233,597		_	_	233
	Moving Costs	233,397	_	200,091		_	_	230
	Woving Costs	250,000		250,000		16,403		233
		,		,		,		
	Total - Housman Elementary	250,000	-	250,000	-	16,403	-	23:
Hunters Creek	General Contractor	27,411,522		27,411,522		27,327,030		84
Elementary			-	, ,	-		-	04
Replacement	Architect / Engineer	2,003,278	-	2,003,278	-	2,003,278	-	
67212	Furniture & Equip	937,810	-	937,810 171,871	-	937,255	-	30
	Other OCIP	171,871	-	,	-	135,246	-	31
		403,317	-	403,317	-	403,317	-	
	Contingency Moving Costs	103,820	-	103,820	-	103,820	-	
	Moving Costs	31,031,618		31,031,618	<u>-</u>	30,909,946		12
		01,001,010		01,001,010		00,000,040		12
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67107	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs	-	-	-	-	-	-	-
		50,000	-	50,000	-	-	-	50
	Total - Hunters Creek Elementary	31,081,618	-	31,081,618	-	30,909,946	-	17
Medow Wood								
Elementary	General Contractor	-	-	-	-	-	-	
Renovations	Architect / Engineer	<u>-</u>	-	-	-	-	-	
67246	Furniture & Equip	66,208	-	66,208	-	25,079	-	4
	Other	233,792	-	233,792	-	226,095	-	7
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	300,000	-	300,000	-	251,174	-	48
		300,000	-	300,000	-	251,174	-	40
	Total - Meadow Wood Elementary	300,000	_	300,000	-	251,174	_	48

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
	2 9 ,		· ,			— · · · · · · · · · · · · · · · · · · ·	,	
Memorial Drive								
Elementary	General Contractor	28,728,262	-	28,728,262	453,381	26,589,049	1,513,984	171
Replacement	Architect / Engineer	2,514,976	-	2,514,976	249,799	2,265,167	-	
67235	Furniture & Equip	1,515,885	-	1,515,885	4,927	1,310,243	-	200
	Other	1,266,394	-	1,266,394	75,806	529,177	-	661
	OCIP	508,248	-	508,248	-	508,248	-	
	Contingency	55,415	-	55,415	-	-	_	55
	Moving Costs	166,119	-	166,119	-	166,119	_	
	Ü	34,755,299	-	34,755,299	783,913	31,368,003	1,513,984	1,08
	General Contractor	_	_	_	_	_	_	
Future Work	Architect / Engineer	-	-	-	-	-	-	
		-	-	-	-	-	-	
67109	Furniture & Equip	-	-	-	-	-	-	
	Other	_	-		-	-	-	_
	Contingency	50,000	-	50,000	-	-	-	5
	Moving Costs	50,000	<u>-</u>	50,000	<u>-</u>	-	-	5
		,		•				
Nottingham	Total - Memorial Drive Elementary	34,805,299	-	34,805,299	783,913	31,368,003	1,513,984	1,13
Elementary	General Contractor	36,130,481	(23,453)	36,107,028	_	34,227,784	1,798,926	8
Replacement	Architect / Engineer	2,586,012	25,000	2,611,012	65,000	2,546,012	.,. 00,020	•
67236	Furniture & Equip	340,166	23,000	340,166	05,000	340,161	-	
07230	Other		(1,547)	512,323	-	512,323	-	
		513,870	(1,547)		-		-	
	OCIP	392,883	-	392,883	-	392,883	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	77,645	-	77,645	-	77,645	-	
		40,041,057	-	40,041,057	65,000	38,096,808	1,798,926	8
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	_	-	-	-	-	_	
67121	Furniture & Equip	_	_	_	_	_	_	
	Other	_	_	_	_	_	_	
	Contingency	50,000	_	50,000	_	_	_	5
	Moving Costs	-	-	-	-	-	-	
	G	50,000	-	50,000	-	-	-	5
	Total - Nottingham Elementary	40,091,057	_	40,091,057	65,000	38,096,808	1,798,926	13
Ridgecrest	-	, ,		, ,	,	, ,	, ,	
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67111	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	250,000	-	250,000	-	82,451	-	16
	Moving Costs	250,000	-	250,000	-	82,451	-	16
Shadow Oaks	Total - Ridgcrest Elementary	250,000	-	250,000	-	82,451	-	16
Elementary	General Contractor	-	_	_	-	_	_	
Future Work	Architect / Engineer							
67113	Furniture & Equip	-	-	-	-	-	-	
07 113	Other	-	-	-	-	-	-	
		250,000	-	250,000	-	-	-	0.5
	Contingency Moving Costs	250,000	-	250,000	-	-	-	25
	INIOVILIA COSIS	250,000	<u> </u>	250,000	-	<u>-</u>	-	25
	Total Obstance Oct. 51							
	Total - Shadow Oaks Elementary	250,000	-	250,000	•	-	•	25

Campus Project	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Sherwood								
Elementary	General Contractor	41,639,877	_	41,639,877	21,656,080	13,341,301	701,980	5,940,5
Renovation	Architect / Engineer	3,588,656	_	3,588,656	889,442	2,699,214	-	-,,-
67317	Furniture & Equip	-	_	-	-	_,000,	_	
0.0	Other	837,128	_	837,128	495,903	339,491	_	1,7
	OCIP	1,167,371	-	1,167,371	206,458	838,439	-	122,4
	Contingency	607,779	_	607,779	-	-	_	607,7
	Moving Costs	-		-	=	<u> </u>	=	
		47,840,811	-	47,840,811	23,247,883	17,218,445	701,980	6,672,5
	Total - Sherwood Elementary	47,840,811	-	47,840,811	23,247,883	17,218,445	701,980	6,672,
Spring Branch								
Elementary	General Contractor	-	-	-	-	-	-	
Playground Upgrade	Architect / Engineer	138,700	-	138,700	138,700	-	-	
67262	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
		138,700	-	138,700	138,700	-	-	
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67114	Furniture & Equip	-	-	-	-	-	-	
	Other	133,455	-	133,455	-	133,455	-	
	Contingency	116,545	-	116,545	-	-	-	116,
	Moving Costs	-	-	-	-	-	-	
		250,000	-	250,000	-	133,455	-	116,5
	Total - Spring Branch Elementary	388,700	-	388,700	138,700	133,455	-	116,5
North Support								
Center	General Contractor	-	-	-	-	-	-	
(Former SSE)	Architect / Engineer	67,375	-	67,375	-	67,375	-	
Renovation	Furniture & Equip	-	-	-	-	-	-	
67256	Other	44,191	-	44,191	-	44,191	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	=	-	-	=	
	Moving Costs	111,566		111,566	-	111,566	-	
		111,500	-	111,500	-	111,300	-	
	Total - Spring Shadows Elementary	111,566	_	111,566	-	111,566	-	
Terrace								
Elementary	General Contractor	48,266,437	(51,756)	48,214,681	-	-	-	48,214,
Renovation	Architect / Engineer	3,100,000	-	3,100,000	1,253,684	1,846,316	_	-, ,
67253	Furniture & Equip	-,,	_	-, ,	,,,-	-,,5.0	-	
-	Other	248,017	-	248,017	121,508	87,080	-	39,
	OCIP	-	-	-	-	-	-	,
	Contingency	_	_	_	-	-	-	
	Moving Costs	_	51,756	51,756	51,501	255	-	
N	J -		2 . , . 30		· · · · · · · · · · · · · · · · · · ·			40.054
		51,614,454	-	51,614,454	1,426,693	1,933,651	-	48,254,

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
reasure Forest			l.		I		I	
Elementary	General Contractor	8,584,711	-	8,584,711	-	8,584,711	-	
Renovation	Architect / Engineer	637,434	26,950	664,384	25,850	637,434	-	1,10
67209	Furniture & Equip	216,362	-	216,362	-	216,362	-	
	Other	379,752	-	379,752	-	379,752	-	
	OCIP	128,346	-	128,346	-	128,346	-	
	Contingency	-	19,566	19,566	-	-	-	19,50
	Moving Costs	91,804	- 10.510	91,804	-	91,804	-	20.0
		10,038,409	46,516	10,084,925	25,850	10,038,409	-	20,66
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67125	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	146,516	(46,516)	100,000	-	-	-	100,00
	Moving Costs		-	-	-	-	-	
		146,516	(46,516)	100,000	-	-	-	100,00
	Total - Treasure Forest Elementary	10,184,925	-	10,184,925	25,850	10,038,409	-	120,66
Thornwood	-							
Elementary	General Contractor	-	-	-	-	-	-	
Replacement	Architect / Engineer	2,866,951	-	2,866,951	-	-	-	2,866,9
67249	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
		2,866,951	=	2,866,951	-	-	-	2,866,9
	Total - Thornwood Elementary	2,866,951	-	2,866,951	-	_	-	2,866,9
Westwood	•	· ,		• •				
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67116	Furniture & Equip	-	-	-	-	-	-	
	Other	68,816	-	68,816	-	68,816	-	
	Contingency	181,184	-	181,184	-	-	-	181,1
	Moving Costs	-	-	-	-	-	-	
		250,000	-	250,000	-	68,816	-	181,18
	Total - Westwood Elementary	250,000		250,000		68,816		181,18

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Woodview	<u> </u>							
Elementary	General Contractor	33,759,298	-	33,759,298	203,722	31,651,838	1,722,994	180,74
Replacement	Architect / Engineer	2,794,662	-	2,794,662	32,661	2,712,160	-	49,84
67237	Furniture & Equip	634,090	-	634,090	14,208	615,501	-	4,3
	Other	1,250,000	-	1,250,000	148,891	845,249	-	255,8
	OCIP	935,377	-	935,377	-	935,377	-	
	Contingency	739,020	-	739,020	-	-	-	739,0
	Moving Costs	163,522	-	163,522	-	163,522	-	
		40,275,969	-	40,275,969	399,482	36,923,647	1,722,994	1,229,8
	General Contractor	_	_	-	_	_	-	
Future Work	Architect / Engineer	_	-	_	-	-	_	
67117	Furniture & Equip	_	_	_	_	_	_	
01111	Other	_	-	_	-	-	_	
	Contingency	50,000	_	50,000	_	_	_	50,0
	Moving Costs	=	_	-	_	_	_	00,0
		50,000	-	50,000	-	-	-	50,0
	Total - Woodview Elementary	40,325,969	_	40,325,969	399,482	36,923,647	1,722,994	1,279,8
Wildcat Way	Total Woodwick Elomonially	40,020,000		40,020,000	000,402	00,020,041	1,122,004	.,,
Pre-K	General Contractor	919,234	-	919,234	-	585,503	_	333,7
Upgrades	Architect / Engineer	124,377	_	124,377	_	74,539	_	49,8
67204	Furniture & Equip		_		_		_	, .
	Other	99,200	-	99,200	-	99,200	_	
	OCIP	21,400	-	21,400	-	21,400	_	
	Contingency	,	_	, <u>.</u>	_	-	_	
	Moving Costs	-	-	_	-	-	_	
	Ç	1,164,211	-	1,164,211	-	780,642	-	383,5
	Total - Wildcat Way Pre-K	1,164,211	_	1,164,211	-	780,642	-	383,5
Lion Lane		, - ,		, , ,		,-		,
Pre-K	General Contractor	498,725	-	498,725	-	429,648	-	69,0
Upgrades	Architect / Engineer	9,200	-	9,200	-	9,200	-	
67202	Furniture & Equip	-	-	-	-	-	-	
	Other	472,866	-	472,866	-	472,866	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
		980,791	=	980,791	-	911,714	-	69,0
	General Contractor	-	-	-	-	-	_	
Future Work	Architect / Engineer	-	_	_	_	_	_	
67130	Furniture & Equip	-	_	-	-	-	_	
	Other	-	-	=	-	-	-	
	Contingency	150,000	-	150,000	-	-	-	150,
	Moving Costs	150,000	-	150,000	-	-	-	150,
	Total - Lion Lane Pre-K	1,130,791	-	1,130,791	-	911,714	-	219,0

Per K	Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Per K Upgrades Architect / Engineer (1908) 672.007 (1908) 431.215 (1908) 431.217 (1	Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Upgrades Architect / Engineer 35,341 35,341 9,200 -			'			l			
Fundage Fu				-	,	-		-	240,7
Other			35,341	-	35,341	-	9,200	-	26,1
Contingency	67201		-	-	- 074 000	-	- 074.000	-	
Moving Costs 982,217 982,217 714,681 -			274,869	-	274,869	-	274,266	-	6
Separal Contractor		Moving Costs	-	-	-	-	-	-	
General Contractor		Moving Costs	982 217	<u>-</u>	982 217	<u>-</u>	714 681	<u>-</u>	267,5
Furtiure Work 67131			902,217	-	902,217	-	7 14,001	-	207,0
Facility Facility		General Contractor	-	-	-	-	-	-	
Other	Future Work	Architect / Engineer	-	-	-	-	-	-	
Contingency 150,000 150,000 - - - - - - - - -	67131		-	-	-	-	-	-	
Moving Costs			-	-	-	-	-	-	
Total - Bear Blvd Pre-K 1,132,217 1,132,217 7,14,681 -			150,000	-	150,000	-	-	-	150,0
Total - Bear Blvd Pre-K 1,132,217 - 1,132,217 - 714,681 - 719er Trail Pre-K General Contractor 642,307 - 642,307 - 598,320 - 74,114		Moving Costs	_	-	=	-	-	=	
Tiger Trail Pre-K			150,000	-	150,000	-	-	-	150,0
Pre-K General Contractor 642,307 - 642,307 - 642,307 - 598,320 - Upgrades Architect / Engineer 124,363 - 124,363 - 74,114 - 67203 Furniture & Equip		Total - Bear Blvd Pre-K	1,132,217	-	1,132,217	-	714,681	-	417,5
Upgrades Architect / Engineer 124,363 - 124,363 - 74,114 - 124,363 - 124,363 - 74,114 - 124,363 - 124,363 - 74,114 - 124,363									
Furniture & Equip Other 376,028 376,028 376,028 376,028 - 21,400				-		-		-	43,9
Other	Upgrades		124,363	-	124,363	-	74,114	-	50,2
OCIP 21,400 21,	67203		-	-	-	-	-	-	
Contingency - - - - - - - - -				-		-		-	
Moving Costs			21,400	-	21,400	-	21,400	-	
Total - Tiger Trail Pre-K			-	-	-	-	-	-	
Total - Tiger Trail Pre-K 1,164,098 - 1,164,098 - 1,069,862 -		Moving Costs	1,164,098	<u>-</u>	1,164,098	<u> </u>	1,069,862	<u>-</u>	94,2
Facility Services General Contractor									
Services General Contractor - <td>Facility</td> <td>Total - Tiger Trail Pre-K</td> <td>1,164,098</td> <td>-</td> <td>1,164,098</td> <td>-</td> <td>1,069,862</td> <td>-</td> <td>94,2</td>	Facility	Total - Tiger Trail Pre-K	1,164,098	-	1,164,098	-	1,069,862	-	94,2
Upgrades Architect / Engineer -<		General Contractor	_	_	_	_	_	_	
Furniture & Equip			_	_	_	_	_	_	
Other - <td></td> <td></td> <td>_</td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> <td>-</td> <td></td>			_	-	-	-	-	-	
OCIP	31 200		-	_	_	_	_	_	
Contingency Moving Costs 200,000 - 200,000 -			_	_	_	_	_	_	
Moving Costs			200.000	=	200,000	-	-	=	200,0
200,000 - 200,000			-	-	-	-	-	-	,
T (F 111 A)		2	200,000	-	200,000	-	-	-	200,0
Total - Facility Services 200.000 - 200.000		Total - Facility Services	200,000	_	200,000	_	_	_	200,0

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Central								
Warehouse	General Contractor	870,719	-	870,719	-	-	-	870,719
Upgrades	Architect / Engineer	70,944	-	70,944	-	-	-	70,94
67239	Furniture & Equip	· -	-	-	-	-	-	. (
	Other	27,563	-	27,563	-	-	-	27,563
	Future Work	50,000	-	50,000	-	-	-	50,000
	OCIP	12,642	-	12,642	-	-	-	12,642
	Contingency	25,981	-	25,981	-	-	-	25,98
	Moving Costs		-	-	-	-	-	
		1,057,849	-	1,057,849	-	-	-	1,057,849
	Total - Central Warehouse	1,057,849	-	1,057,849	_	_	-	1,057,84
Textbook								
Warehouse	General Contractor	750,638	-	750,638	-	-	-	750,638
Upgrades	Architect / Engineer	62,068	-	62,068	-	-	-	62,068
67240	Furniture & Equip	86,822	-	86,822	-	-	-	86,822
	Other	28,940	-	28,940	-	-	-	28,940
	Future Work	50,000	-	50,000	-	-	-	50,000
	OCIP	10,898	-	10,898	-	-	-	10,898
	Contingency	22,398	-	22,398	-	-	-	22,398
	Moving Costs		-	=	=	=	-	(
		1,011,764	-	1,011,764	-	-	-	1,011,764
	Total - Textbook Warehouse	1,011,764		1,011,764	-	<u>-</u>		1,011,764
Administration								
Building	General Contractor	4,965,433	(23,536)	4,941,897	5,869	2,136,367	-	2,799,66
Upgrades	Architect / Engineer	19,802	(1)		800	19,001	-	
67231	Furniture & Equip	53,339	24,555	77,894	24,555	53,339	-	
	Other	279,939	(1,018)	278,921	-	278,921	-	
	OCIP	79,978	-	79,978	-	79,978	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	5,398,491		5,398,491	31,224	2,567,606	<u>-</u>	2,799,66
		-,,		-,,	- ,	,,		,,
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67940	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50,00
	Moving Costs	-	-	-	-	-	-	50.00
		50,000	-	50,000	-	-	-	50,00
	Total - Administration Building	5,448,491	-	5,448,491	31,224	2,567,606	-	2,849,66

Upgrades 67233	Category General Contractor Architect / Engineer Furniture & Equip Other OCIP Contingency Moving Costs	September 30, 2025	Adjustments	October 31, 2025	Contract -	Expenditure -	Payable -	Remaining
Upgrades 67233	Architect / Engineer Furniture & Equip Other OCIP Contingency	931,432 - -	- - - -	- - -	- -	-	-	
Upgrades 67233	Architect / Engineer Furniture & Equip Other OCIP Contingency	931,432 -	- - -	- -	-	-	-	
67233	Furniture & Equip Other OCIP Contingency	931,432	- - -	-	-			
Transportation	Other OCIP Contingency	931,432	-	-		=	-	
Transportation	OCIP Contingency	931,432	-		-	-	-	
Transportation	Contingency	-		931,432	-	931,432	-	
Transportation	Moving Costs	=	-	-	-	=	-	
Transportation	Moving Costs	<u>-</u>	-	-	-	-	-	
Transportation		931,432	-	931,432	<u>-</u>	931,432	-	
Transportation	Total - West Support Center	931,432	_	931,432	-	931,432	-	
		33.,.32		00.,.02				
Facility	General Contractor	2,708,118	-	2,708,118	_	1,054,347	-	1,653,
	Architect / Engineer	210,225	_	210,225	_	-	_	210,
	Furniture & Equip	2,899	_	2,899	_	2,899	_	210,
	Other	65,000	_	65,000	_	43,766	_	21,
	OCIP	39,318	_	39,318	_	39,318	_	
	Contingency	78,968	_	78,968	_	-	_	78.
	Moving Costs	-	_		_	_	_	, 0
	moving Goote	3,104,528	-	3,104,528	_	1,140,330	-	1,964
	General Contractor	-	-	-	-	-	-	
	Architect / Engineer	-	-	-	-	-	-	
	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs	50,000	-	-	<u> </u>	<u>-</u>	<u> </u>	
		50,000	-	50,000	-	-	-	50
	Total - Transportation Facility	3,154,528	-	3,154,528	-	1,140,330	-	2,014
Police								
	General Contractor	-	-	-	-	-	-	
	Architect / Engineer	-	-	-	-	-	-	
	Furniture & Equip	-	-	-	-	-	-	
	Other	182,967	-	182,967	83,967	99,000	-	
	OCIP	-	-	07.000	-	-	-	0.7
	Contingency Moving Costs	67,033	-	67,033	-	-	-	67
	Moving Cook	250,000	-	250,000	83,967	99,000	-	67
	Total - Police Department	250,000	_	250,000	83,967	99,000	-	67
Tax		••••		,	•	••••		
Office	General Contractor	-	-	-	-	-	-	
Upgrades	Architect / Engineer	-	-	-	-	=	-	
	Furniture & Equip	-	-	-	-	-	-	
	Other	-	=	=	-	=	-	
	OCIP	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50
	Moving Costs					=		
		50,000	-	50,000	-	-	-	50
	Total - Tax Office	50,000	_	50,000	_	_	_	50

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Ag Farm					I			_
	General Contractor	2,870,139	-	2,870,139	-	2,870,139	-	0
Upgrades	Architect / Engineer	257.407	-	257.407	- 2.047	252.000	-	0
67301	Furniture & Equip Other	357,197	-	357,197	3,217	353,980	-	0
	OCIP	124,532	_	124,532	_	124,532	_	Ö
	Contingency		=		-	-	=	Ö
	Moving Costs		=	=	-	-	-	0
		3,351,868	-	3,351,868	3,217	3,348,651	-	0
	Total - Ag Farm	3,351,868	-	3,351,868	3,217	3,348,651	-	0
East Transition								_
Campus	General Contractor	-	-	-	-	-	-	0
Upgrades	Architect / Engineer	110,465	-	110,465	-	107,811	-	2,654
67205	Furniture & Equip Other	1,690,990	-	1,690,990	-	1,690,990	-	0
	OCIP	21,260	_	21,260	_	21,260	_	0
	Contingency	-	_	-	_	-	_	Ö
	Moving Costs	-	-	-	-	-	-	0
	· ·	1,822,715	-	1,822,715	-	1,820,061	-	2,654
	Total - East Transition Campus	1,822,715		1,822,715	-	1,820,061		2,654
South Transition								
Campus	General Contractor	780,495	-	780,495	-	-	-	780,495
Upgrades	Architect / Engineer	158,705	-	158,705	-	155,631	-	3,074
67206	Furniture & Equip	156,559	-	156,559	-	156,528	-	31
	Other OCIP	256,087	-	256,087	-	256,087	-	0
	Contingency	13,775	-	13,775	-	13,775	-	0
	Moving Costs	-	-	- -	-	-	-	0
	moving cools	1,365,621	=	1,365,621	-	582,021	-	783,600
	Total - South Transition Campus	1,365,621	_	1,365,621	-	582,021	_	783,600
Athletic Facilities		, , .		, , .		, ,		,
Don Coleman Coliseum	General Contractor	1,329,255	-	1,329,255	-	-	-	1,329,255
Upgrades	Architect / Engineer	119,005	-	119,005	-	-	-	119,005
67229	Furniture & Equip	-	-	-	-	-	-	0
	Other	251,225	-	251,225	- 0.004	251,225	-	45.000
	OCIP Contingency	22,000 30,060	-	22,000 30,060	6,301	-	-	15,699 30,060
	Moving Costs	50,000	-	30,000	-	-	-	30,000
	eug	1,751,545	Ē	1,751,545	6,301	251,225	-	1,494,019
Tully Stadium	General Contractor	1,503,190	_	1,503,190	_	-	_	1,503,190
Upgrades	Architect / Engineer	123,005	-	123,005	-	-	-	123,005
	Furniture & Equip	-	-	-	-	-	-	0
	Other	24,310	-	24,310	-	=	-	24,310
	OCIP	21,824	-	21,824	-	-	-	21,824
	Contingency Moving Costs	139,991	-	139,991	-	-	-	139,991 0
	morning occio	1,812,320	-	1,812,320	<u> </u>	<u>-</u>	-	1,812,320
Tully Stadium	General Contractor	727,908		727,908	36,570	666,338		25,000
Fields	Architect / Engineer	972,092	- -	972,092	32,100	50,400	-	889,592
67260	Other Contractors	-	-	-	-	-	_	009,392
		1,700,000	_	1,700,000	68,670	716,738	_	914,592

Campus Project	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Grob Stadium	General Contractor	433,982	-	433,982	-	-	-	433,982
Upgrades	Architect / Engineer	38,549	-	38,549	-	=	-	38,549
67228	Furniture & Equip Other	=	=	=	=	=	-	0
	OCIP	6,301	-	6,301	-	-	-	6,301
	Future work	50,000	_	50,000	_	_	_	50,000
	Contingency	12,950	-	12,950	-	-	-	12,950
	Moving Costs	<u> </u>	-	· -	-	-	-	0
		541,782	-	541,782	-	-	-	541,782
Natatorium	General Contractor	428,266	-	428,266	2,449	376,002	-	49,815
67223	Architect / Engineer	360,565	-	360,565	-	147,267	-	213,298
	Furniture & Equip	=	-	-	-	-	-	0
	Other	1,034,268	-	1,034,268	204,000	830,267	-	1
	OCIP	15,615	-	15,615	21	15,594	-	0
	Contingency Moving Costs	408	-	408	-	-	-	408 0
	Moving Costs	1,839,122	<u>-</u>	1,839,122	206,470	1,369,130	<u>-</u>	263,522
	Total - Athletic Facilities	7,644,769	-	7,644,769	281,441	2,337,093	-	5,026,235
Facilities Contingency								
67200	Facilities Contingency	31,761,957	-	31,761,957	-	-	-	31,761,957
	Total - Facilities Contingency	31,761,957	-	31,761,957	-	-	-	31,761,957
Career and Technical Education								
67961	CTE Bond Project	7,750,000		7,750,000	<u>-</u>	5,874,582	-	1,875,418
67962	CTE Visioning	315,000	-	315,000	-	284,767	-	30,233
	Total - CTE	8,065,000	-	8,065,000	_	6,159,349	_	1,905,651
Fine and Performing Arts		.,,		-,,		-,,-		,,
67952	Band Instruments	1,815,445	-	1,815,445	_	1,815,445	_	0
	Orchestra Instruments	224,000	-	224,000	-	224,000	-	0
	Band Uniforms	495,155	-	495,155	-	495,155	-	0
	Drill team uniforms	165,400	-	165,400	-	134,123	-	31,277
	Auditorium curtains	300,000	-	300,000	61,147	-	-	238,853
	Total - Fine and Performing Arts	3,000,000		3,000,000	61,147	2,668,723		270,130

Campus Project	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainin
-	Cutogo.,	35pto50: 30; 2020	, rajasameme	0 0,000 0 1, 2020	00		. 4,42.0	
Technology								
Purchases 6T101	Extended Network Availability	2 474 400		2 474 400		2 207 600		77
6T102	Extended Network Availability Wi-Fi	3,171,192 4,047,540	-	3,171,192 4,047,540	-	2,397,688 4,047,540	-	77
6T103	Visitor Tracking (printers & scanners)	70,000	-	70,000	-	40,426	-	2
6T104	Security Cameras	4,487,500	-	4,487,500	252,133	1,385,160	_	2,85
6T105	Content Filter, Firewall, DDOS, SIEM	3,750,000	_	3,750,000	232,133	3,309,398	_	2,03
01100	Content i mer, i newan, bbcc, ciew	15,526,232	-	15,526,232	252,133	11,180,212	-	4,09
6T201	Interactive Projector Updated	2,437,500	_	2,437,500	_	2,432,904	_	
6T202	Tech Room Buildout	36,000	_	36,000	_	21,633	_	1
6T203	Library	1,500,000	_	1,500,000	_	21,000	_	1,50
6T204	Tech Application Labs LC Mgmt	1,200,000	_	1,200,000	_	837,383	_	36
6T205	Board Room AV	125,000	_	125,000	_	63,862	_	6
6T206	TTC AV	157,000	_	157,000	_	6,078	_	15
6T207	Time Clocks	2,725,668	_	2,725,668	_	2,463,512	_	26
6T208	Cabling	1,791,504	-	1,791,504	=	756,346	-	1,03
6T209	Video Streaming	200,000	-	200,000	=	74,550	-	12
6T210	Phone System	1,622,399	-	1,622,399	-	1,169,240	_	45
6T211	Campus & District Facility UPS	1,066,856	-	1,066,856	-	825,135	_	24
6T212	Switches (L2, L3, ToR, Phone)	3,000,000	-	3,000,000	-	2,655,263	_	34
6T213	Servers	782,715	-	782,715	-	782,715	-	
6T214	Storage	4,715,525	-	4,715,525	-	4,715,525	-	
6T215	Project Management	500,000	-	500,000	38,500	257,843	-	20
		21,860,167	-	21,860,167	38,500	17,061,989	-	4,75
6T301	Instructional Staff Computers	7,005,000	-	7,005,000	-	6,989,803	-	1
6T302	Non-Instructional Staff Computers	3,116,155	-	3,116,155	-	3,029,496	-	8
		10,121,155	-	10,121,155	-	10,019,299	-	10
6T401	Student Devices (HS): 9th - 12th	2,868,979	-	2,868,979	-	2,868,979	-	
6T402	Student Devices (MS): 6th - 8th	3,222,807	-	3,222,807	-	3,222,807	-	
6T403	Student Devices (ES): PK-5th	1,812,125	-	1,812,125	-	1,811,552	-	
6T404	Deployment	399,261	-	399,261	-	357,348	-	4
6T405	Operation Connectivity	8,303,172	<u>-</u>	8,303,172	-	8,260,686	<u>-</u>	4
				0,000,112		0,200,000		•
6T000	Contingency	5,666,664	-	5,666,664	=	-	-	5,66
		5,666,664	-	5,666,664	-	-	-	5,66
	Total - Technology Purchases	61,477,390	-	61,477,390	290,633	46,522,186	-	14,66
ransportation	Demulankus	40 404 645		40 404 045	0.705.000	7 400 540		0.00
67B01	Regular bus	12,481,245	-	12,481,245	2,785,620	7,490,540	-	2,20
67B02	Special Education Bus	3,358,344	-	3,358,344	-	3,358,344	-	_
67B03	Trucks/Trailers for Fine Arts Radios for Transportation	561,885 208,556	-	561,885 208,556	-	541,575	-	2
67B04 67B05	•	208,556 68,078	-	208,556 68,078	-	208,556 68,078	-	
67B00	Transportation engine kits/ propane kits Contingency	-	-	-	-	-	-	
		46 670 400		46 670 400	2 705 626	11,667,093		2.00
Bond Plan	Total - Transportation	16,678,108	-	16,678,108	2,785,620	17,007,093	-	2,22
Administration	Staffing	12,725,190	(800)	12,724,390	<u>-</u>	8,719,609	_	4,00
63800	Other	2,750,693	800	2,751,493	419,564	2,331,929	-	4,00
03000	Fees	800,542	-	800,542	413,304	49,728	-	75
	Publicity	490,859	-	490,859	52,602	344,811	-	9
	•							

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
11-11		4 000 000		4 000 000		4 000 000	L	
Hail	General Contractor	4,062,632	-	4,062,632	-	4,062,632	-	
Damaged Roofs	Architect / Engineer	207,559	-	207,559	-	207,559	-	
67250	Other	1,816 4,272,007	<u>-</u>	1,816 4,272,007	-	1,816 4,272,007	-	
	Total Hail damage	4,272,007						
PreK and WWE	Total - Hail damage	4,272,007	-	4,272,007	-	4,272,007	-	
Fall Surface	Contingency	100,000	-	100,000	-	-	-	100,0
67257		100,000	-	100,000	-	-	-	100,
Spring Branch	General Contractor	-	-	-	-	_	_	
Elementary	Architect / Engineer	-	-	-	-	-	-	
•	Other	-	13,200	13,200	13,200	-	-	
		-	13,200	13,200	13,200	-	-	
Westwood	General Contractor	346,500	(26,400)	320,100	_	_	_	320,
Elementary	Architect / Engineer	93,500	(20,400)	93,500	89,011	4,489	-	020
Lioinomary	Other	-	13,200	13,200	13,200	-,400	_	
	Outer	440,000	(13,200)	426,800	102,211	4,489	-	320
Wildcat Way	General Contractor	423,500		423,500	117,198	189,848		116
vviiucai vvay	Architect / Engineer	16,500	-	423,500 16,500	908	15,592	-	110
	Other	16,500	-	10,500	900	15,592	-	
	Other	440,000	-	440,000	118,106	205,440	-	116
Lion Lane	General Contractor	423,500		423,500	117,198	189,848		116
LIOII Laile	Architect / Engineer		-		908	15,592	-	110
	Other	16,500	-	16,500	900	15,592	-	
	Other	440,000	-	440,000	118,106	205,440		116
Bear Blvd	General Contractor	423,500	_	423,500	117,198	189,848	_	116
Dear Diva	Architect / Engineer	16,500		16,500	908	15,592	_	110
	Other	10,300	_	10,500	300	10,002	-	
	Other	440,000	<u> </u>	440,000	118,106	205,440	-	116
Tiger Trail	General Contractor	422 500		423,500	117,198	100.040		116
riger rraii		423,500	-		908	189,848 15,592	-	110
	Architect / Engineer Other	16,500	-	16,500	900	15,592	-	
	Outer	440,000	-	440,000	118,106	205,440	<u> </u>	116
Cofoty cod	Total - PreK and WWE Fall Surface	2,300,000	-	2,300,000	587,835	826,249	-	885
Safety and ecurity Vestibules	Contingency	-	-	-	-	-	-	
67254		-	-	-	-	-	-	
Cornerstone	General Contractor	679,149	(188)	678,961	117,959	450,015	-	110
Academy	Architect / Engineer	-	` -	-	-	-	-	
•	Other	650	188	838	-	838	-	
		679,799	-	679,799	117,959	450,853	-	110
Edgewood	General Contractor	315,328	-	315,328	-	315,328	-	
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
-	Othor	1,720	_	1,720	_	1,720	_	
	Other	342,642	=	1,720		1,720		

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Frostwood	General Contractor	246,711	_	246,711	-	246,710	_	
Elementary	Architect / Engineer	25,594	_	25,594	186	25,408	_	
•	Other	22,687	-	22,687	-	22,687	-	
		294,992	-	294,992	186	294,805	-	
Hollibrook	General Contractor	269,137	-	269,137	51,414	183,325	-	34
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other	825 269,962	-	825 269,962	<u>-</u> 51,414	825 184,150	-	34
Housman	General Contractor	266,952	(200)	266,752	50,647	169,308	_	46
Elementary	Architect / Engineer	-	-	-	· -	-	-	
•	Other	1,106	200	1,306	-	1,306	-	
	268,058	-	268,058	50,647	170,614	-	46	
Meadow Wood Elementary		321,944	(125)	321,819	64,832	208,008	-	48
Elementary	Other	588	125	713	-	713	- -	
	Other	322,532	-	322,532	64,832	208,721	-	48
Pine Shadows General Contractor	233,189	_	233,189	_	231,817	_	1	
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	2,306	-	2,306	-	2,306	-	
		261,089	-	261,089	186	259,531	-	
Ridgecrest	General Contractor	430,347	(187)	430,160	62,372	283,768	-	84
Elementary	Architect / Engineer	-	407	4.040	-	4.040	-	
	Other	825 431,172	187	1,012 431,172	62,372	1,012 284,780	-	84
Rummel Creek	General Contractor	146,309	_	146,309	_	146,309	_	
Elementary	Architect / Engineer	25,594	_	25,594	186	25,408	_	
	Other	6,373	_	6,373	-	6,373	_	
		178,276	-	178,276	186	178,090	-	
Shadow Oaks	General Contractor	188,371	-	188,371	-	188,371	-	
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	2,547	-	2,547	 186	2,547	-	
		216,512	-	216,512	186	216,326	-	
Spring Branch Elementary	General Contractor Architect / Engineer	262,917	-	262,917	46,605	171,235	-	4:
Licincinary	Other	1,075	_	1,075	_	1,075	_	
	Outor	263,992	-	263,992	46,605	172,310	-	4
Westwood General Contractor	241,371	-	241,371	-	237,637	-		
Elementary	Architect / Engineer	25,593	-	25,593	186	25,407	-	
•	Other	5,229		5,229	300	4,929		
		272,193	-	272,193	486	267,973	-	
Wilchester	Wilchester General Contractor	292,300	(188)	292,112	67,452	188,680	-	3
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other	1,275	188	1,463	-	1,463	-	
		293,575	-	293,575	67,452	190,143	-	3

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Wildcat Way	General Contractor	530,213	(199)	530,014	75,882	334,658	-	119,
Pre K	Architect / Engineer	-	-	-	-	-	-	
	Other	15,863 546,076	199	16,062 546,076	4,261 80,143	11,801 346,459	-	119
	Our and Our tractor		(440)					
	General Contractor Architect / Engineer	556,464 -	(113)	556,351 -	81,839 -	347,201 -	-	127
	Other	5,181	113	5,294	-	5,294	-	
		561,645	-	561,645	81,839	352,495	-	127
Bear Blvd	General Contractor	378,371	-	378,371	-	378,371	-	
Pre K	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	10,942	-	10,942	=	10,942	-	
		414,907	-	414,907	186	414,721	-	
Tiger Trail	General Contractor	592,058	(187)	591,871	83,027	374,013	-	13-
Pre K	Architect / Engineer Other	5,125	- 187	5,312	-	5,312	-	
	Other	597,183	-	597,183	83,027	379,325	-	13
Safety and	Total - Safety and Security Vestibules	6,214,605	-	6,214,605	707,892	4,713,752	-	79
ecurity Fencing		350,000	(217,676)	132,324	=	_	-	13
		350,000	(217,676)	132,324	-	-	-	13
Stratford	General Contractor	-	-	-	-	-	-	
High School	Architect / Engineer	-	-	-	-	-	-	
	Other	686,150	-	686,150	32,792	653,358	-	
		686,150	-	686,150	32,792	653,358	-	
Landrum	General Contractor	-	-	-	-	-	-	
Middle School	Architect / Engineer Other	- 484,111	-	- 484,111	-	- 484,111	-	
	Guiei	484,111		484,111	-	484,111		
Spring Branch	General Contractor	_	<u>-</u>	_	_	_	_	
Middle School	Architect / Engineer	-	-	-	-	-	-	
	Other	1,041,315	-	1,041,315	645,369	395,946	-	
		1,041,315	=	1,041,315	645,369	395,946	-	
Spring Forest	General Contractor	-	-	-	-	-	-	
Middle School	Architect / Engineer	700 405	-	700.405	- 200 504	470.040	-	
	Other	763,465 763,465	-	763,465 763,465	286,521 286,521	476,943 476,943	-	
Frostwood	General Contractor							
Elementary	Architect / Engineer	- -	-	-	-	- -	-	
· · · · · · · · · · · · · · · · · · ·	Other	2,175	-	2,175	-	2,175	-	
0		2,175	-	2,175	-	2,175	-	
Hollibrook	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other	600,471	-	600,471	-	600,471	-	
		600,471	-	600,471	-	600,471	-	

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Pine Shadows	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other	115,293	-	115,293	-	115,293	-	
		115,293	-	115,293	-	115,293	-	
Rummel Creek	General Contractor	-	-	-	-	-	-	
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other		-			<u>-</u>	-	
Chadaw Oaka	Consent Contractor							
Shadow Oaks Elementary	General Contractor Architect / Engineer	-	-	-	-	-	-	
Elementary	Other	-	-	-	-	-	-	
	Ottlei		-		-	<u>-</u>	-	
Treasure Forest	General Contractor	_	=	_	_	_	=	
Elementary	Architect / Engineer	- -	-	-	- -	-	-	
Lioinontary	Other	423,923	_	423,923	_	423,923	-	
		423,923	-	423,923	-	423,923	-	
Westwood	General Contractor	-	_	-	-	-	_	
Elementary	Architect / Engineer	-	-	_	-	_	-	
•	Other		-	-	-	-	-	
		-	-	-	-	-	-	
Bear Blvd	General Contractor	-	-	-	-	-	-	
Pre K	Architect / Engineer	-	-	-	-	-	-	
	Other	-	<u> </u>	<u>-</u>	<u>-</u>	<u>-</u>	<u>-</u>	
Lion Lane	General Contractor	-	-	-	-	-	-	
Pre K	Architect / Engineer	-	-		-	-	-	
	Other	2,175	-	2,175	-	2,175	-	
		2,175	-	2,175	-	2,175	-	
Tiger Trail	General Contractor	-	-	-	-	-	-	
Pre K	Architect / Engineer	-	-	-	-	-	-	
	Other		-	-	-	-	-	
		-	-	-	-	-	-	
North Support	General Contractor	-	-	-	-	-	-	
Center	Architect / Engineer	-	-	-	-	-	-	
	Other	208,103	-	208,103	10,321	197,782	-	
		208,103	-	208,103	10,321	197,782	-	
		_		_	_	_	_	
West Support	General Contractor	-	-	-	-	-	-	
Center	Architect / Engineer	-	-	-	-	-	-	
	Other		217,676 217,676	217,676 217,676	217,676 217,676	-	-	
			,0.0	2,570	2,510			
	Total - Safety and Security Fencing	4,677,181		4,677,181	1,192,679	3,352,177		13:

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
District-Wide Projects		•	•	•	•	•	•	
67251	General Trades	10,000,000	=	10,000,000	352,053	2,538,253	-	7,109,694
67252	MEP	9,500,000	-	9,500,000	2,288,608	1,782,202	13,846	5,415,344
67255	Copiers	781,039	-	781,039	-	781,039	-	0
	Total - District Wide Projects	20,281,039	-	20,281,039	2,640,661	5,101,494	13,846	12,525,038
Premium allocated								
to issuance costs	Premium allocated to issuance costs	5,440,809	-	5,440,809	-	5,440,809	=	0
	Total - Premium Allocated to Issuance	5,440,809	-	5,440,809	_	5,440,809	-	0
Unallocated								
Interest	Interest	18,701,058	753,346	19,454,404	-	-	-	19,454,404
	Reserve for Arbitrage	(3,973,922)	449,803	(3,524,119)	-	-		(3,524,119)
	Total - Interest Net of Arbitrage	14,727,136	1,203,149	15,930,285	-	-	_	15,930,285
	Total - Facility Improvement Program	901,174,164	1,203,149	902,377,313	37,367,883	673,809,655	7,752,057	183,447,717

Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

2022 Bond Authorization

As of October 31, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District 2022 Bond Facility Improvement Program October 2025 Budget and Contingency Changes

Change in Budgets		
	\$	-
Total Ohaman	<u></u>	
Total Changes	\$	-

Change in Facilities Contingency	
Facilities Contingency as of 9/30/2025	\$ 7,809,389
Increase/ (Decrease) Facilities Contingency	
more dates, (200, dates) i demaile de finaligation	
Facilities Contingency as of 10/31/2025	\$ 7,809,389

Spring Branch ISD - 2022 Bond Facility Improvement Program as of October 31, 2025

	Amended	Encumbrance/ Contract	Actual Expenditures	Retainage	
	Budget	Outstanding	to Date	Payable	Balance
Facilities	Ŭ	, and the second		j	
Memorial High	352,460	0	332,633	0	19,827
Northbrook High	28,300,000	1,350,417	273,274	0	26,676,309
Spring Woods High	2,371,417	2,020,000	0	0	351,417
Stratford High	29,400,000	18,816,886	5,301,027	0	5,282,087
Westchester Academy	219,703	28,874	190,296	0	533
SBEC - Cornerstone & AOC	0	0	0	0	0
SBEC - DAEP	0	0	0	0	0
Memorial Middle	3,000,000	0	0	0	3,000,000
Northbrook Middle	3,000,000	0	114,261	0	2,885,739
Spring Branch Middle	193,592	0	191,267	0	2,325
Spring Forest Middle	3,000,000	0	0	0	3,000,000
Spring Oaks Middle	0	0	0	0	0
Spring Woods Middle	3,000,000	38,088	86,396	0	2,875,516
Memorial Drive Elementary	4,533,300	0	4,306,635	226,665	0
Nottingham Elementary	1,000,000	0	998,147	0	1,853
Sherwood Elementary	3,693,400	2,169,925	1,466,873	56,602	0
Terrace Elementary	4,333,300	0	0	0	4,333,300
Thornwood Elementary	0	0	0	0	0
Treasure Forest Elementary	0	0	0	0	0
Valley Oaks Elementary	21,000,000	634,817	17,020,348	0	3,344,835
Woodview Elementary	3,863,300	0	3,670,135	193,165	0
Ag Farm	21,750,000	1,793,329	19,715,593	0	241,078
Guthrie Center	140,000,000	49,944,210	68,060,615	2,815,555	19,179,620
Facilities Contingency	7,809,389	0	0	0	7,809,389
Total Facilities	280,819,861	76,796,546	121,727,500	3,291,987	79,003,828
District Wide Improvements					
Career & Technical Ed Technology	12,000,000	0	0	0	12,000,000
Technology	28,300,160	101,558	5,441,568	0	22,757,034
Bond Plan Administration	5,000,000	0	1,009,992	0	3,990,008
Total District Wide Improvements	45,300,160	101,558	6,451,560	0	38,747,042
Owner Controlled Insurance Program	0	0	0	0	0
Premium Allocated to Issuance Cost	2,157,528	0	2,157,492	0	36
Unallocated Interest, Net of Arbitrage	23,649,522	0	0	0	23,649,522
	351,927,071	76,898,104	130,336,552	3,291,987	141,400,428

Facility Improvement Program Budg	get as of 10/31/25	Facility Impro	vement Program
Bond Issuance	324,019,861		
Other Sources	2,157,528	Current FIP Budget	351,927,071
Interest Earnings, Net of Arbitrage	25,749,682	Authorized but Unissued	57,580,139
Current FIP Budget	351,927,071	Total 2022 FIP	409,507,210

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project Memorial	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
High School	General Contractor							0
Addition/Upgrades	Architect / Engineer	19,827		19,827	-		-	19,827
67304	Furniture & Equip	332,633		332,633	-	332,633	-	19,027
1	Other	332,033	_	302,000	_	332,033	_	0
I	OCIP	_	_	_	_	_	_	0
I	Contingency	-	_	_	_	_	_	0
I	Moving Costs	-	_	_		-	_	0
I	Athletic Scope	-	-	-	-	-	-	0
Ì	·	352,460	-	352,460	=	332,633	-	19,827
	Total -Memorial High School	352,460	_	352,460	_	332,633	_	19,827
Northbrook	Total -Memorial riigh ochool	332,400		332,400		302,000		10,027
High School	General Contractor	26,476,118		26,476,118	_	_	_	26,476,118
Addition/Upgrades	Architect / Engineer	1,800,191	_	1,800,191	1,348,000	252,000	_	200,191
67305	Furniture & Equip	-	_	1,000,101	-	202,000	_	0
0.000	Other	23,691	_	23,691	2,417	21,274	_	0
	OCIP		-	,	-,		-	0
	Contingency	-	-	-	-	-	-	0
	Moving Costs	-	-	-	-	-	-	0
	Athletic Scope	-	-	-	-	-	-	0
	·	28,300,000	-	28,300,000	1,350,417	273,274	-	26,676,309
	Total - Northbrook High School	28,300,000	_	28,300,000	1,350,417	273,274		26,676,309
Spring Woods		,		, ,	, ,	,		
High School	General Contractor	-	-	-	-	-	-	0
Addition/Upgrades	Architect / Engineer	2,371,417	-	2,371,417	2,020,000	-	-	351,417
67307	Furniture & Equip	-	-	-	-	-	-	0
	Other	-	-	-	-	-	-	0
	OCIP	-	-	-	-	-	-	0
	Contingency	-	-	-	-	-	-	0
	Moving Costs	-	-	-	=	-	-	0
	Athletic Scope		-	-	-	-	-	0
		2,371,417	-	2,371,417	2,020,000	-	-	351,417
	Total - Spring Woods High School	2,371,417	_	2,371,417	2,020,000			351,417
Stratford								
High School	General Contractor	26,786,623		26,786,623	17,699,981	3,804,556	-	5,282,086
Addition/Upgrades	Architect / Engineer	1,790,751	-	1,790,751	490,086	1,300,665	_	0
67306	Furniture & Equip	-,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	-	-,,,,,,,,,	-	-,223,000	-	0
	Other	279,227	-	279,227	179,610	99,616	-	1
	OCIP	543,399	-	543,399	447,209	96,190	-	0
	Contingency	-	-	-	-	-	-	0
	Moving Costs	-	-	-	-	-	-	0
	Athletic Scope	-	-	-	-	-	-	0
	·	29,400,000	-	29,400,000	18,816,886	5,301,027	-	5,282,087
	Total - Stratford High School	29,400,000	-	29,400,000	18,816,886	5,301,027	-	5,282,087

Campus Project	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
14/4/0	Caracast Caratas at an							
WAIS Upgrades	General Contractor Architect / Engineer	533	_	533	_	-	-	
67322	Furniture & Equip	219,170	-	219,170	28,874	190,296	-	
07022	Other	-	-	-	-	-	_	
	OCIP	_	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-	-	-	-	-	
		219,703	-	219,703	28,874	190,296	-	
	Total - WAIS	219,703	-	219,703	28,874	190,296	-	
Memorial Middle School	General Contractor	2,825,508		2,825,508				2,825
Replacement	Architect / Engineer	2,025,506 174,492	-	2,625,506 174,492	-	-	-	2,02
67309	Furniture & Equip	174,492	-	174,492	-	-	-	17.
07309	Other	-	-	-	-	-		
	OCIP	_	_	-	_	-	_	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-		-	-	-	
		3,000,000	-	3,000,000	-	-	-	3,00
	Total - Memorial Middle School	3,000,000	-	3,000,000	-	-	-	3,00
Northbrook		0.040.044		0.040.044				
Middle School	General Contractor	2,813,841	-	2,813,841	-	-	-	2,81
Replacement	Architect / Engineer	71,898	-	71,898	-	-	-	7
67310	Furniture & Equip Other	114,261	-	114,261	-	114,261	-	
	OCIP	-	-	-	-	-	-	
	Contingency			_				
	Moving Costs		-	-	-	-	-	
		3,000,000	-	3,000,000	-	114,261	-	2,88
Spring Branch	Total - Northbrook Middle School	3,000,000	-	3,000,000	-	114,261	-	2,88
Middle School	General Contractor	_	_	_	_	_	_	
Replacement	Architect / Engineer	_	_	_	_	_	_	
67311	Furniture & Equip	193,592	_	193,592	_	191,267	_	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs		-	-	-	-	-	
		193,592	-	193,592	-	191,267	-	
Carina Forest	Total - Spring Branch Middle School	193,592	-	193,592	-	191,267	-	
Spring Forest Middle School	General Contractor	2,825,508		2,825,508	_	_	_	2,82
Replacement	Architect / Engineer	174,492	_	174,492	- -	- -	-	17
67312	Furniture & Equip		_	-	-	-	_	.,,
0.0.2	Other	-	-	_	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	=	-	
	Moving Costs	-	-	-	-	-	-	
		3,000,000	-	3,000,000	-	-	-	3,00
Spring Woods	Total - Spring Forest Middle School	3,000,000	-	3,000,000	-	-	-	3,00
	General Contractor	-	-	-	-	-	-	
	Architect / Engineer	2,750,000	-	2,750,000	-	-	-	2,75
Replacement		250,000	-	250,000	38,088	86,396	-	12
	Furniture & Equip	200,000				_	_	
Replacement	Other	-	-	-	-			
Replacement	Other OCIP		-	-	-	-	-	
	Other		- - -	- - -	- - -	-	- - -	
Replacement	Other OCIP Contingency	3,000,000	- - - -	3,000,000	38,088	86,396	- - -	2,87

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project Memorial Drive	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
	General Contractor	4 522 200		4,533,300		4,306,635	226,665	
Elementary		4,533,300	-	4,533,300	-	4,300,035	220,000	
Replacement	Architect / Engineer	-	-	-	-	-	-	
67315	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs			4.500.000	-	-	-	
		4,533,300	-	4,533,300	=	4,306,635	226,665	
	Total - Memorial Drive Elementary	4,533,300	_	4,533,300	_	4,306,635	226,665	
Nottingham	Total - Memorial Drive Elementary	4,333,300		4,333,300		4,300,033	220,003	
Elementary	General Contractor	651	-	651	-	-	-	
Replacement	Architect / Engineer	_	_	-	-	_	_	
67316	Furniture & Equip	999,349	-	999,349	-	998,147	-	1
	Other	· -	-	· -	-	· -	-	
	OCIP	-	-	-	-	-	-	
	Contingency	_	-	-	-	-	-	
	Moving Costs		-	-	-	-	-	
		1,000,000	-	1,000,000	-	998,147	-	1
	Total - Nottingham Elementary	1,000,000	-	1,000,000	-	998,147	-	1
Sherwood		0.004.000		0.004.000	0.400.005	4.077.544	== ===	
Elementary	General Contractor	3,604,038	-	3,604,038	2,169,925	1,377,511	56,602	
Renovation	Architect / Engineer	-	-	-	-	-	-	
67317	Furniture & Equip	.	-		-	.	-	
	Other	3,341	-	3,341	-	3,341	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	86,021		86,021		86,021		
		3,693,400	-	3,693,400	2,169,925	1,466,873	56,602	
	Total - Sherwood Elementary	3,693,400	-	3,693,400	2,169,925	1,466,873	56,602	
Terrace		4 045 005		4 045 005				
Elementary	General Contractor	1,615,337		1,615,337	-	-	-	1,615
Renovation	Architect / Engineer	2,717,963		2,717,963	-	-	-	2,717
67319	Furniture & Equip	-		-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	4,333,300	-	4,333,300	<u>-</u>	<u>-</u>	-	4,333
	Total - Terrace Elementary	4,333,300		4,333,300				4,333
Valley Oaks	Total - Torrace Liementary	4,333,300		4,000,000				4,33
Elementary	General Contractor	18,591,579	(39,976)	18,551,603	465,777	15,831,679	_	2,254
Renovation	Architect / Engineer	1,308,653		1,308,653	75,010	148,560	_	1,08
67303	Furniture & Equip	365,643	-	365,643	-	365,016	_	,
	Other	329,129	39,976	369,105	52,592	316,513	_	
	OCIP	349,873	-	349,873	41,438	308,435	_	
	Contingency	4,721	-	4,721		, .00	_	
	Moving Costs	50,402	_	50,402	_	50,145	_	
	·· ·9 -	21,000,000	-	21,000,000	634,817	17,020,348	-	3,34

Campus Project	Object Category	Budget as of September 30, 2025	Budget Adjustments	Budget as of October 31, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Woodview	outogo.y	00pt0111201 00; 2020	/ tajaoti i ionito	0010201 01, 2020	O O I III GOT	Exportantia	. ajazio	rterrianing
Elementary	General Contractor	3,863,300	-	3,863,300	-	3,670,135	193,165	0
Replacement	Architect / Engineer	-	-	-	=	=	-	0
67321	Furniture & Equip	-	-	-	-	-	-	0
	Other	-	-	-	-	-	-	0
	OCIP	-	-	-	-	-	-	0
	Contingency	-	-	-	-	-	-	0
	Moving Costs	3,863,300		3,863,300		3,670,135	193,165	0
		3,333,333		0,000,000		0,0.0,100	.00,100	ŭ
	Total - Woodview Elementary	3,863,300	-	3,863,300	-	3,670,135	193,165	-
Ag Farm								
	General Contractor	19,504,673	(330,417)	19,174,256	1,249,531	17,864,434	-	60,291
Upgrades	Architect / Engineer	1,612,031		1,612,031	71,081	1,540,950	-	0
67301	Furniture & Equip	185,000		185,000	4,213		-	180,787
	Other	416,522	24,573	441,095	162,660	278,434	-	0
	OCIP	31,774	305,844	337,618	305,844	31,774	-	0
	Contingency	-	-	-	-	-	-	0
	Moving Costs	-	-	-	-	-	-	0
		21,750,000	-	21,750,000	1,793,329	19,715,593	-	241,078
	Total - Ag Farm	21,750,000	-	21,750,000	1,793,329	19,715,593		241,078
Guthrie								
Center	General Contractor	128,534,423		128,534,423	47,698,793	59,328,928	2,815,555	18,691,147
Upgrades	Architect / Engineer	8,053,134	-	8,053,134	1,669,592	6,231,333	-	152,209
67302	Furniture & Equip	-	-	-	-	-	-	0
	Other	1,180,199	-	1,180,199	575,824	604,375	-	0
	OCIP	2,232,244	-	2,232,244	=	1,895,980	-	336,264
	Contingency	-	-	-	-	-	-	0
	Moving Costs	-	-	-	-	-	-	0
		140,000,000	-	140,000,000	49,944,210	68,060,615	2,815,555	19,179,620
	Total - Guthrie Center	140,000,000	-	140,000,000	49,944,210	68,060,615	2,815,555	19,179,620
Facilities Contingency								
67300	Facilities Contingency	7,809,389		7,809,389	-	-	-	7,809,389
	Total - Facilities Contingency	7,809,389	-	7,809,389			-	7,809,389
CTE								
Technology								
6CT01	CTE TECHNOLOGY WIRELESS	2,500,000	-	2,500,000	-	-	-	2,500,000
6CT02	CTE TECHNOLOGY SWITCHES AND RO	2,000,000	-	2,000,000	-	-	-	2,000,000
6CT03	CTE TECHNOLOGY MDF/IDF	1,250,000	-	1,250,000	-	-	-	1,250,000
6CT04	CTE TECHNOLOGY UPS	300,000	-	300,000	-	-	-	300,000
6CT05	CTE TECHNOLOGY CTE SERVER	1,000,000	-	1,000,000	-	-	-	1,000,000
6CT06	CTE TECHNOLOGY STORAGE	2,000,000	-	2,000,000	-	-	-	2,000,000
6CT07 6CT08	CTE TECHNOLOGY CABLING CTE TECHNOLOGY STUDENT NETWOI	1,250,000 500,000	-	1,250,000 500,000	-	-	-	1,250,000
6CT08	CTE TECHNOLOGY STODENT NETWOR	1,200,000	-	1,200,000	-	-	-	500,000 1,200,000
23.00				.,200,000				
	Total - CTE Technology	12,000,000	-	12,000,000	-	-	-	12,000,000
Technology								
Purchases								
63T01	Communication Instructional Tools	5,225,000	-	5,225,000	101,558	871,449	-	4,251,993
63T02	Infrastructure	6,000,000	-	6,000,000	-	3,896,719	-	2,103,281
63T03	Teacher Devices	1,500,000	-	1,500,000	-		-	1,500,000
63T04	Secondary Student Devices	15,575,160	-	15,575,160	-	673,400	-	14,901,760
	-	28,300,160	-	28,300,160	101,558	5,441,568	-	22,757,034
	Total - Technology Purchases	28,300,160	_	28,300,160	101,558	5,441,568	_	22,757,034
L	Total Totaliology Fulciluses	20,000,100		20,000,100	101,000	3,771,300		22,101,004

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project .	Category	September 30, 2025	Adjustments	October 31, 2025	Contract	Expenditure	Payable	Remaining
Bond Plan								
Administration	Staffing	4,692,303	-	4,692,303	-	770,092	-	3,922,211
63800	Other	297,295	-	297,295	-	239,900	-	57,395
	Fees	10,402	-	10,402	-	-	-	10,402
	Publicity	-	-	-	-	<u>-</u>	-	0
	Total - Bond Plan Administration	5,000,000	-	5,000,000	-	1,009,992	-	3,990,008
Premium allocated								
to issuance costs	Premium allocated to issuance costs	2,157,528	-	2,157,528	-	2,157,492	-	36
	Total - Premium Allocated to Issuance	2,157,528	-	2,157,528	-	2,157,492	-	36
Unallocated								
Interest	Interest	27,974,243	746,651	28,720,894	-	-	-	28,720,894
	Reserve for Arbitrage	(5,071,372)	-	(5,071,372)	-	-	-	(5,071,372)
	Total - Interest Net of Arbitrage	22,902,871	746,651	23,649,522	-	-	-	23,649,522
	Total - Facility Improvement Program	351,180,420	746,651	351,927,071	76,898,104	130,336,552	3,291,987	141,400,428

Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

2025 Bond Authorization

As of October 31, 2025

Prepared By:

Financial Services Department

Spring Branch Independent School District 2025 Bond Facility Improvement Program October 2025 Budget Changes

Change in Budgets	
No October 2025 Changes	
Total Changes	\$ -

Spring Branch ISD 2025 Bond Facility Improvement Program as of October 31, 2025

		Encumbrance/	Actual		
	Amended	Contract	Expenditure/Use	Retainage	
	Budget	Outstanding	to Date	Payable	Balance
Facilities					
Memorial High	20,478,694	0	0	0	20,478,694
Northbrook High	16,603,378	0	0	0	16,603,378
Spring Woods High	0	0	0	0	0
Stratford High	0	0	0	0	0
W.W. Emmons Natatorium	76,934,535	4,480,000	0	0	72,454,535
Don Coleman Coliseum	36,514,229	1,960,000	0	0	34,554,229
Tully Stadium	18,284,164	5,395,000	0	0	12,889,164
Total Facilities	168,815,000	11,835,000	0	0	156,980,000
Premium Allocated to Issuance Cost	1,050,049	0	1,050,049	0	0
Unallocated Interest	1,286,885	0	0	0	1,286,885
	171,151,934	11,835,000	1,050,049	0	158,266,885

Facility Improvement Program Budget as of 10/31/25 Facility Improvement Program Bond Issuance 168,815,000 Other Sources 1,050,049 **Current FIP Budget** 171,151,934 Interest Earnings 1,286,885 Authorized but Unissued 389,829,792 Current FIP Budget 171,151,934 Total 2025 FIP 560,981,726

Spring Branch ISD 2025 Bond Facility Improvement Program Project Detail as of October 31, 2025

67401 A	Category General Contractor Architect / Engineer Furniture & Equip	Sept 30, 2025 330,412 5,631,536	Adjustments	Oct 31, 2025	Contract	Expenditure	Payable	Remaining
High School 67401 <i>F</i>	Architect / Engineer Furniture & Equip							
67401 A	Architect / Engineer Furniture & Equip							
F (Furniture & Equip	5,631,536		330,412	-	-	-	330,412
(5,631,536	-	-	-	5,631,536
		-		-	-	-	-	-
(Other	13,245,404		13,245,404	-	-	-	13,245,404
	OCIP	1,271,342		1,271,342	-	-	-	1,271,342
	Contingency	-	-	-	-	-	-	-
1	Moving Costs	-	-	-	-	-	-	-
7	Total	20,478,694	-	20,478,694	-	-	-	20,478,694
Northbrook								
High School (General Contractor	300,000		300,000	-	-	-	300,000
	Architect / Engineer	4,408,272		4,408,272	-	_	_	4,408,272
	Furniture & Equip	, , , <u>-</u>		-	-	_	_	-
	Other	10,899,921		10,899,921	_	_	_	10,899,921
(OCIP	995,185		995,185	_	_	_	995,185
	Contingency	=	_	_	_	_	_	_
1	Moving Costs	_	_	_	_	_	_	_
	Total	16,603,378	-	16,603,378	-	-	-	16,603,378
Spring Woods								
	General Contractor	_	_	_	_	_	_	_
•	Architect / Engineer	_	_	_	_	_		_
	Furniture & Equip	_	_	_	_	_	-	_
	Other	_	_	_	_	_	_	_
	OCIP	_	_	_	_	_	_	_
	Contingency	_	_	_	_	_	-	_
	Moving Costs	-	-	-	-	-	-	-
' -	Total	<u>-</u>	<u>-</u>	<u> </u>		<u> </u>		
'	Total							
Stratford								
•	General Contractor	-	-	-	-	-	-	-
	Architect / Engineer	-	-	-	-	-	-	-
	Furniture & Equip	-	-	-	-	-	-	-
	Other	-	-	-	-	-	-	-
	OCIP	-	-	-	-	-	-	-
	Contingency	-	-	-	-	-	-	-
	Moving Costs	-	-	-	-	-	-	-
	Total	-	-	-	-	-	-	-

Spring Branch ISD 2025 Bond Facility Improvement Program Project Detail as of October 31, 2025

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	Sept 30, 2025	Adjustments	Oct 31, 2025	Contract	Expenditure	Payable	Remaining
W.W. Emmons								
Natatorium	General Contractor	61,883,904	116,096	62,000,000	-	-	-	62,000,000
67407	Architect / Engineer	4,401,745	78,255	4,480,000	4,480,000	-	-	-
	Furniture & Equip	1,729,257		1,729,257	-	-	-	1,729,257
	Other	5,131,177	(326,403)	4,804,774	-	-	-	4,804,774
	OCIP	998,168		998,168	-	-	-	998,168
	Contingency	2,658,232		2,658,232	-	-	-	2,658,232
	Moving Costs	132,052		132,052	-	-	-	132,052
	Total	76,934,535	(132,052)	76,802,483	4,480,000	-	-	72,322,483
Future Work	Other Contractors		132,052	132,052				132,052
67410		-	132,052	132,052	-	-	-	132,052
	Total - W.W. Emmons Natatorium	76,934,535	-	76,934,535	4,480,000	-	-	72,454,535
Don Coleman								
Coliseum	General Contractor	26,917,738	82,262	27,000,000	-	-	-	27,000,000
67408	Architect / Engineer	1,914,634	45,366	1,960,000	1,960,000	-	-	-
	Furniture & Equip	615,418		615,418	-	-	-	615,418
	Other	2,661,342	(185,067)	2,476,275	-	-	-	2,476,275
	OCIP	434,175		434,175	-	-	-	434,175
	Contingency	3,913,483		3,913,483	-	-	-	3,913,483
	Moving Costs	57,439		57,439	-	-	-	57,439
	Total	36,514,229	(57,439)	36,456,790	1,960,000	-	-	34,496,790
Future Work	Other Contractors		57,439	57,439				57,439
67411		-	57,439	57,439	-	-	-	57,439
	Total - Don Coleman Coliseum	36,514,229	-	36,514,229	1,960,000	-	-	34,554,229
Tully Stadium 67409	General Contractor	2,482,892		2,482,892				2,482,892
01403	Architect / Engineer	5,253,999	141,001	5,395,000	5,395,000	-	-	2,402,092
	Furniture & Equip	3,233,999	141,001	3,393,000	3,393,000	-	-	-
	Other	9,355,843	(141,001)	9,214,842	-	-	-	- 9,214,842
	OCIP	1,191,430	(141,001)	1,191,430	_	_	_	1,191,430
	Contingency	1,191,430		1, 191,430	_	_	_	1, 191,430
	Moving Costs	-		-	-	-	-	_
	Total	18,284,164	-	18,284,164	5,395,000	-	-	12,889,164
Costs of Debt								
Issuance	Premium used on issuance costs	1,050,049		1,050,049	-	1,050,049	-	-

Spring Branch ISD 2025 Bond Facility Improvement Program Project Detail as of October 31, 2025

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	Sept 30, 2025	Adjustments	Oct 31, 2025	Contract	Expenditure	Payable	Remaining
Unallocated								
Interest	Interest Proposition A	165,994	117,121	283,115	-	-	-	283,115
Earnings	Interest Proposition B	245,218	340,315	585,533	-	-	-	585,533
	Interest Proposition C	343,306	74,932	418,238	-	-	-	418,238
	Total	754,518	532,367	1,286,885	-	-	-	1,286,885
	Total - FIP	170,619,567	532,367	171,151,934	11,835,000	1,050,049	- [158,266,885