Update of Projects Supported by TRE

David Harwell, Patrick Young and Kellie Wilks

Roof Repair

- > 2016 hail storm
 - Maintenance & Operations, Frost Tech Ed, and NTO are in final stages of completion. Punch list started on 6/4...Completion expected 6/14.
 - ► This will COMPLETE all buildings damaged in 2016.
- > 2017 hail storm
 - ► Alamo 47% and Dowling 43%
 - ►Ireland 5%
 - Sam Houston, LBJ, Austin are out to bid
 - Rebidding Barbara Chancellor with prior three buildings

Controlled Access

- Installation began on May 27. Scheduled completion is Aug. 5
- Badges will be ready for staff prior to start of school in August.

Secured Fencing

- ► All fencing has been installed.
- Doors and canopies in progress.
- ► Completion scheduled by end of June.

Buses

- Purchases
 - > 7-71 passenger, 1 wheel chair, and 1 activity bus have been delivered.
 - ▶ 1 suburban also purchased.
- Lease
 - ▶ 30 total yellow buses scheduled to be delivered in mid July.

2019-2020 Budgeting

- TRE funds will be allocated for 2019-2020 based on a ranking process by the Superintendent using the TRE proposals for year 2 spending as per requests submitted from various program areas and departments:
- Continuance of 2018-2019 pay increase
- Increases in Utility Costs
- Increases in Supply and Operating Costs, Computers
- Roof Deductibles
- Buses
- Reviewed spending based on five year trends, and restored allocations based on priorities
- Supplemental Middle School priorities
- ► HVAC work, building maintenance