

Construction Update

October 8, 2007

1. Lockers in basketball dressing rooms will be installed the end on next week.
2. Floor tile work in hallways will begin next week.
3. All duct work is complete with exception of gym foyer.
4. The roof for the gym foyer area will be completed this Friday.
5. Bleacher work will begin Oct. 12th.
6. Painting is near completion in practice gym, halls and dressing rooms.
7. Athletic Director's office area painting is complete.
8. Bathroom and shower tile work is near completion.
9. Glass is installed in Athletic Director's office area. Main door to office is installed.
10. Structural steel work is complete.
11. New end zone seating is 30% complete.