

FACILITIES/CONSTRUCTION REPORT

JULY 2023

BHS Sportsplex:

7-5 Calm, warm@73 degrees. Schellinger tie-in to both 8" and 12" saddle valves at the 2 water supply lines, 1 excavator and dozer to backfill, sheepsfoot trench roller to compact, 5 workers. Trails End haul concrete, 1 mixer truck, 1 worker.

7-6 Calm, warm@75 degrees. Schellinger install 36" culvert at new turnoff from Hwy 89, backfill with 1 excavator and compact with sheepsfoot trench roller above pipe, backfill with dozer and compact with smooth drum roller, 1 excavator grading new walking path, 5 workers.

7-10 Calm, hot@82 degrees. Schellinger locate sewer line with 1 excavator, wet tap Trails End haul bedding material with 1 belly dump, 1 worker.

7-11 Breezy, warm@72 degrees. Schellinger dig sewer line with 1 excavator, 1 loader cargo pipe and bedding material, 1 mini-excavator and 1 tracked skidsteer grading walking path with gravel, 5 workers.

7-12 Breezy, warm@75 degrees. Schellinger dig sewer line with 1 excavator, dig 36" culvert and backfill with 1 excavator at north entrance, compact with sheepsfoot trench roller, 5 workers.

7-13 Breezy, warm@74 degrees. Schellinger dig concrete headwall and drainage off of the 36" culvert with 1 excavator, dozer cut ditch and drainage. 1 mini-excavator dig 2 electric conduit for communication lines, 5 workers. Trails End haul topsoil for throwing events with 1 belly dump and 1 end dump, 2 workers.

7-17 Breezy, warm@75 degrees. Schellinger 1 mini-excavator dig 2 electric conduit for communication lines, 1 bulldozer start topsoiling backslopes, 1 grader fine grading road, 6 workers. Trails End haul topsoil for throwing event field with 1 belly dump and 1 end dump, 2 workers. Glacier Electric lay conduit and pull cables from transformer at outbuilding to new Student Support building site, 4 workers.

7-18 Breezy, warm@76 degrees. Schellinger 1 grader fine grading road, 1 bulldozer, topsoil backslopes, 1 excavator sub-excavating soft spots-lay liner and fill with rocky material, 1 smooth drum roller to compact, 6 workers. Trails End haul topsoil for throwing event field with 1 belly dump and 1 grader to spread, 2 workers.