

FACILITIES/CONSTRUCTION REPORT AUGUST 2024

NAPI Reroof:

- 8-1 Calm, hot@90 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, 7 workers.
- 8-2 Calm, hot@86 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, 7 workers.
- 8-5 Calm, hot@80 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, 7 workers.
- 8-6 Calm, hot@76 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, 7 workers.
- 8-7 Rain, warm@60 degrees. CentiMark check for and patch leaks, Rms 14, 22, and 5th grade hallway, reseal openings for air handler units, 6 workers.
- 8-8 Calm, warm@60 degrees. CentiMark screw down ½" osb and treated 2x4's on parapet walls, 7 workers.
- 8-12 Calm, hot@80 degrees.. CentiMark screw down ½" osb and treated 2x4's on parapet walls, 7 workers.
- 8-13 Calm, hot@88 degrees. CentiMark start installing metal trim on parapet walls, 6 workers.
- 8-14 Calm, hot@76 degrees. CentiMark install metal trim on parapet walls, 6 workers.
- 8-19 Calm, hot@82 degrees. CentiMark screw down treated 2x4's on parapet walls, install metal trim on parapet walls, 5 workers.
- 8-20 Calm, hot@76 degrees. CentiMark screw down treated 2x4's on parapet walls, install metal trim on parapet walls, 5 workers.