

FACILITIES/CONSTRUCTION REPORT

JUNE 2023

BHS Sportsplex:

6-1 Cloudy, warm @65 degrees. Schellinger run 1 grader, 1 dozer to cut/add fill to subgrade, 2 scrapers strip topsoil and stockpile, 1 excavator to strip sensitive areas, 1 roller to compact subgrade, 6 workers. Sletten install border edging around the outbuilding, 1 skidsteer, 3 workers.

6-5 Calm, warm@76 degrees. Schellinger run 1 dozer, 1 grader to cut ditches and slopes, 1 scraper to pick up and add to fill, 1 roller to compact subgrade, 5 workers.

6-6 Calm, warm@69 degrees. Schellinger run 1 dozer, 1 grader to cut ditches and slopes, 1 scraper to pick up and add to fill, 1 roller to compact subgrade and 1 excavator take out asphalt on walking path, 6 workers.

6-7 Calm, warm@77 degrees. Schellinger run 1 dozer, 1 grader to cut ditches and slopes. 1 excavator dig (2) 24" culverts across walking path, compact with sheepsfoot trench roller, 6 workers.

6-8 Cloudy, rain@68 degrees. Schellinger rained out.

6-12 Calm, warm@72 degrees. Schellinger locate 12" water main supply to BHS, set up 2 water pumps to dewater trench, start digging 8" water line with 1 excavator, 1 loader stockpile pipe bedding material and 1 sheepsfoot trench roller to compact above pipe. 1 dozer backfill around culvert and walking path, 6 workers. Trails End haul bedding material with 1 end dump, 1 worker. Woith locate boundaries and stake out for tennis courts, baseball field, 2 workers.

6-13 Calm, warm@77 degrees. Schellinger dig 8" water line with 1 excavator, 1 loader cargo bedding material and 1 sheepsfoot trench roller to compact above pipe, 2 pumps to dewater trench. Start laying out geotechnical liner over wet area and backfill with 1 dozer, 1 roller to compact fill, 6 workers. Trails End haul bedding material with 1 belly dump and rocky material for fill with side dump, 2 workers.

6-14 Cloudy, warm@64 degrees. Schellinger dig water line with 1 excavator, 1 loader cargo bedding material and 1 sheepsfoot trench roller to compact above pipe, 2 pumps to dewater trench. Rollout geotechnical liner over wet area near walking path and backfill with loader and dozer, roller to compact fill, 6 workers.

6-15 Cloudy, warm@56 degrees. Schellinger run 1 excavator to dig water line, 1 loader to cargo bedding material, 1 sheepsfoot trench roller to compact over pipe and 1 excavator with roller bucket to backfill and compact trench. 1 dozer and 1 scraper add fill over wet area near walking path, 6 workers.

6-16 Cloudy, warm@60 degrees. Jonas sprinklers seed

6-19 Windy, warm@58 degrees. Schellinger run 1 excavator to dig water line, 1 loader to cargo bedding material, 1 sheepsfoot trench roller to compact over pipe, 1 dozer backfill to grade and 1 smooth drum roller to compact trench. 1 dozer add fill over wet area from walking path to highway, 6

workers. Trails End haul bedding material for water pipe and started hauling topsoil for throwing event fields, 2 belly dumps, 2 workers.

6-20 Windy, warm@62 degrees. Schellinger run 1 excavator to dig water line, 1 loader to cargo bedding material, 1 sheepsfoot trench roller to compact over pipe, 1 dozer to backfill to grade and 1 smooth drum roller to compact trench. 1 excavator cutting ditch and loading side-dump, 6 workers. Trails End haul bedding material for water pipe and haul topsoil for throwing event fields, 2 belly dumps, 2 workers.