

FACILITIES/CONSTRUCTION REPORT FEBRUARY 2023

KWB/VC Connector:

2-1 Windy, cool@30 degrees. Sletten frame walls for breezeway from VC and frame outer walls around the south side of KWB gym and over the roof, 8 workers.

2-2 Windy, cool@34 degrees. Sletten frame walls for breezeway from VC and frame outer walls around the south and west side of KWB gym, 8 workers.

2-6 Windy, cool@38 degrees. Sletten drill exploratory holes in the KWB gym under each glue-laminated beam and in storage rooms on other side of wall, check for thickness of CMU, rebar, concrete in cells and for support columns under glue-laminated beams. Lower the windows (2) in north side of breezeway to match height of windows in south side, frame walls for breezeway from VC and frame outer walls around the west side of KWB gym, 6 workers.

2-7 Windy, cool@40 degrees. Sletten frame walls for breezeway from VC, tied into framework at KWB north wall, start sheeting inner walls ½" osb around the south of gym at KWB, 6 workers.