



**GOVERNING BOARD AGENDA ITEM  
AMPHITHEATER UNIFIED SCHOOL DISTRICT NO. 10**

---

**DATE OF MEETING:** November 17, 2020

**TITLE:** Status of Bond Projects

---

**BACKGROUND:**

Administration will present the Governing Board with current information on the status of projects funded with Bond monies.

---

**RECOMMENDATION:**

For information and discussion only.


---

**INITIATED BY:**



Jim Burns, Executive Manager, Operational Support

Date: November 5, 2020



Todd A. Jaeger, J.D., Superintendent

## Status of Bond Projects

### 11/17/2020 Governing Board Meeting

President Day, Vice President Cox Golder, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects currently under construction with bond and SFB funding.

#### AHS:

##### Bond Projects

Central Plant 1 cooling tower replacement – shipping 11/13	\$9,841
Renovation to cafeteria / serving line – design meeting 11/18	\$11,390

##### SFB Projects

300 wing – structural evaluation – design grant to be submitted to SFB	\$9,910
AHS main gym roof replacement – construction grant submitted to SFB	\$30,253
Central Plant 1 cooling tower replacement – equipment shipping 11/13	\$38,386
Classroom 413 HVAC replacement	\$10,174

#### CDO:

##### Bond Projects

Replacement of east parking lot lights – 100% complete	\$11,454
HVAC design retrofit in Bldg BN – Dance Studio	\$18,000

##### SFB Projects

Campus roofing phase I	\$2,662,679
- Bldg E - 100% complete	- Bldg JE - 100% complete
- Bldg JW - 95% complete	- Bldg J - 100% complete
- Bldg K - 90% complete	- Bldg D - 100% complete
- Bldg S - 98% complete	- Bldg N - 100% complete
- Bldg M - 90% complete	- Bldg T - 90% complete
Campus roofing phase II – construction start date 12/7	\$2,398,313



## IRHS:

### Bond Projects

OCR repairs for ADA science tables – 95% complete	\$29,544
- awaiting 1 sink – should arrive mid Nov. – (damaged)	

### SFB Projects

Roofing - Bldg A – 100% complete	\$4,272,241
- Bldg E – 75% complete	
- Bldg F – 10% complete	

Weatherization assessment – Bldg E-F	\$5,540
- assessment report being prepared	



### **Copper Creek:**

#### **Bond Projects**

Design for staff RR remodel / special needs RR – complete	\$7,500
- remodel ADA RR – contractor working on submittals	\$40,337
- pre-construction meeting 11/10	

#### **SFB Projects**

MPR roof – assessment P.O. issued	\$3,240
-----------------------------------	---------

### **Coronado:**

#### **Bond Projects**

Elementary Bldg A/C replacement – 100% complete	\$96,775
Access control improvements – replace card readers, new head end equipment, new door controllers & lockdown buttons	\$10,497
Security fence painting to include west & north sides, handrails	\$13,329



### **Cross:**

#### **SFB Projects**

Roof replacement – design documents 25% complete	\$61,406
--	----------

**Harelson:**

**SFB Projects**

Funhouse weatherization – assessment P.O. issued \$3,550

**Holaway:**

**Bond Projects**

East side security fence improvements – winter 2020 \$42,143

**La Cima:**

**Bond Projects**

Washer & dryer hook up – Room 118 – 100% complete \$4,373

Carpet renovation – Bldg C – received P.O. – start winter break \$11,183

**Mesa Verde:**

**Bond Projects**

Paint playground equipment, exterior fences & gates – received P.O. \$9,416

**SFB Projects**

Roof replacement – 100% design documents complete \$42,450

**Painted Sky:**

**Bond Projects**

Replace (1) 130-ton chiller \$142,319

- contractor ordering materials, anticipate winter break

**Rillito:**

**SFB Projects**

SFB 4850 campus roofing – 90% complete \$250,124

Bldg A & D weatherization – assessment P.O. issued \$4,010

**Rio Vista:**

**Bond Projects**

Access control improvements – replace older card readers	\$25,544
- ordering materials	

**Walker:**

**SFB Projects**

HVAC replacement – equipment ETA 11/16	\$9,994
--	---------

**Wilson:**

**Bond Projects**

Fire alarm system replacement - P.O. issued	\$699,552
---	-----------

*SOMETHING NEW AT EVERY SCHOOL,  
EVERY YEAR!*