



GOVERNING BOARD AGENDA ITEM
AMPHITHEATER UNIFIED SCHOOL DISTRICT NO. 10

DATE OF MEETING: **March 9, 2021**

TITLE: **Status of Bond Projects**

BACKGROUND:

Administration will present the Governing Board with current information on the status of projects funded with Bond monies.

RECOMMENDATION:


For information and discussion only.

INITIATED BY:



Jim Burns, Executive Manager, Operational Support

Date: February 24, 2021



Todd A. Jaeger, J.D., Superintendent

Status of Bond Projects

03/09/2021 Governing Board Meeting

President Zibrat, Vice President Day, Board Members and Superintendent Jaeger, it is my pleasure to provide you with an update of the projects currently under construction with bond and SFB funding.

AHS:

SFB Projects

300 wing – structural evaluation – design grant approved by SFB	\$30,795
Main gym roof replacement – construction grant approved by SFB	\$660,070
CP 5 boiler replacement – P.O. issued, boiler ordered	\$25,454
CP 1 hot water line leak assessment – excavation to start 1/21	\$5,000

CDO:

Bond Projects

HVAC design retrofit in Bldg BN – Dance Studio – 95% complete	\$18,000
---	----------

SFB Projects

Campus roofing phase II –Bldg P - 50% complete	\$2,398,313
North gym locker room HVAC replacement - unit removed, curb set	\$16,610





IRHS:

SFB Projects

Roofing - Bldg A – 100% complete	\$4,272,241
- Bldg E – 90% complete – coating in progress	
- Bldg F – 10% complete	
- Bldg B – 60% complete	
- Bldg E-F - weatherization design grant approved	\$28,100



AMS:

SFB Projects

HVAC replacement – classroom 810 – P.O. issued, unit ordered \$10,113

Copper Creek:

Bond Projects

Design for staff RR remodel / special needs RR - complete \$7,500

Remodel ADA RR – construction 95% complete \$40,337



SFB Projects

MPR roof assessment – field work complete \$3,240

HVAC Control Repair – EA Grant Approved \$5,217

Cross:

SFB Projects

Roof replacement – design documents 80% complete \$61,406

Donaldson:

SFB Projects

MPR boiler replacement – P.O. issued – mid Feb. delivery date \$18,914

Harelson:

SFB Projects

Funhouse weatherization – design grant submitted to SFB \$9,890

Mesa Verde:

SFB Projects

Roof replacement – bids due 1/27

\$42,450

Painted Sky:

Bond Projects

Replace (1) 130 ton chiller with a Quantech high efficiency chiller

\$142,319

-- contractor ordering materials – install during rodeo break



Rillito:

SFB Projects

Bldg A & D weatherization – assessment inspection testing complete

\$4,010

Walker:

SFB Projects

HVAC replacement – Classroom 15 – unit ordered	\$9,994
HVAC replacement – Classroom 5 – complete	\$10,003



Wilson:

Bond Projects

Fire alarm system replacement - P.O. issued	\$699,552
-- pre-construction meeting 2/10 – construction start date 3/1	

*SOMETHING NEW AT EVERY SCHOOL,
EVERY YEAR!*