Item of information regarding Maintenance and Operations September 16, 2024

1. Background:

Attached is a list of Maintenance and Operations projects, both completed and in process.

2. Process:

The attached list will be continually updated as projects are completed, added or modified.

3. Fiscal Impact:

The fiscal impact of each project is listed on the report.

4. <u>Recommendation:</u>

No recommendation action necessary.

5. Action Required:

No action required.

6. Contact Person:

Rodney Harrison

Uvalde CISD

09-04-2024	9/4/2024					
Project type	Status	Project Value	Board Approved	Contractor	Construction Date	NOTES
	Column2	Column3	Column4	Column5		Column7
Quote to run new electrical line to office at UDLA. QQuote to run new electrical for Kiln in the Uvalde Elem. at Flores Art	in progress	\$365 \$1,150	no	M&O UCISD M&O UCISD	In progress	Run electrical line to accommodate electrical needs of new popcorn maker in the office. Run new power line to accommodate electicalneeds of new Kiln for Uvalde Elementary at Flores.
Install new sewer clean out at the Morales campus near band hall.	in progress in progress	\$1,150 \$604	no	M&O UCISD M&O UCISD	in progress	Installing and addtional clean out to help with keeping sewage drains clear and working properly.
Make repairs to the new bus route between Jr High and High School	in progress	\$1,200	no	M&O UCISD	in progress	Drained and removed alot of water from hole at rear of UHS and refilling area with Crushed lime stome to reinforce road
Change dirrection of flow signs at the Morales campus main drivway Convert the concession stand near north gym Morales to food serving	in progress		no	M&O UCISD		Order and install oneway signs to show new flow of traffic and change the entry-exit signs as well Stip room of all cabinets, repair wall, repaint, hang a recycled A/C, rewire for kitchen equipement to be installed, repair rollup
line	in progress	\$1,912	no	M&O UCISD TASB	in progress	door
Ongoing test of materials for Asbestos that have not yet been tested Allegion performing door audit to provide estimate on rekey cost.	in progress in progress	\$1,912	no	Allegion		Doing testing in areas not previously tested to upgrade our ACBM plan and ease in getting work done in all areas faster. audit to be performed by Allegion over the spring break to get idea of cost for district rekey.
Assesment of solar parking light. Yearly	in progress		no	M&O UCISD		Check on solar parking lot lights and replacing lights are no longer functioning with new lights from stock.
Remarking of parking lots and ADA parking	in progress	\$9,075	no	M&O UCISD	in progress	Remarking of ADA parking spots, pour new sidewalks to new and existing playgrounds, Upgrades to ADA entrance to UHS run and auditorium
Remove rocks after plowing of field to make room for more practice area	in progress	getting quete	no	Volunteered work M&O UCISD		After volunteer plowed field at Anglin and Camp, we are removing large rock so that ground plain can smooth and level field. Pour new side walk from existing side walk to play area entrance to meet ADA requirements.
Pour side walk to new kaboom play area at Batesville School Dig up side of Flores north building to locate and repair water leak	in progress in progress	getting quote ?	no	M&O UCISD M&O UCISD		Pour new side waik from existing side waik to play area entrance to meet ADA requirements. Water leak repaired and waiting on new concrete access bunker to be finished to complete the project.
Locate a company to seek out and repair 4 leaks in the auditoriom roof			no	M&O UCISD		Lookinf for roofing co. to locate 4 leaks at high school auditorium and repair. May leak in one rain storm and not another.
Build platform and walkway on the portable building at Uvalde	in progress	\$3,956	no	M&O UCISD	in progress	ADA ramp to be added as soon as classroom work is caught up on and carpenter can finish the project. Has functional stairs Clean sand and paint walls ceiling and floors of restrooms, paint field sign poles and timmer poles, reside home side
Make cosmetic upgrades at the Honey Bowl Stadium Getting prices for removal of ACBM's from mansard roof of JHS VOC.	in progress	\$2.787	no	M&O UCISD	in progress Sept 7 2024	Famers environmental to set up and supervise the abatement of acbm's from roof of voctional build at Jr. High that are
Getting idea of cost for new energy management.	in progress in progress	\$2,787 no cost as of	no	Farmers Enviromental Schneider Electric	3ept 7 2024	damaged Audit has been started as of this week to start process, 8-7-24
Put out RFP for Flores chiller, boiler rerplacment	On hold	no cost as yet		Locating funding for project	2023-24	Project on hold at this time. Funding.
Quotes for air conditioning at gyms-UHS,MJHS,Flores and Batesville	Closing out	\$2,088,100	yes	MEP eng. and Texas Chillers	Finishing up	Final payment papers have be sent, This project will close soon.
Online auction of obsolete equipment.	Continuing	unknown	yes	PublicSurplus.com	On going	Auction will be managed and maintained permanently.
						Dug up and repaired broken irrigation line at the 200 east double doors at high school that was sheared due to ground
Make repairs to irrigation line leak at east high school drive.	Completed	\$564.27	no	M&O UCISD	Completed	movment Traced wiring to locate problem with the safety controls not letting mower start. Also installed new ignition system and returned
Made repirs to Honey Bowl Turf Tiger mower Had sidewalks poured to all the play areas of the Dalton campus that	Completed	\$147.50 \$5,000.00	no	M&O UCISD	Completed	to service
wew lacking to meet ADA requirements repair of large water leak at the high school cafeteria water supply line	Completed	\$5,000.00	no	Oscar Amaya concrete M&O UCISD		SIdewalks put in place to cover ADA requirements. Water line has been in service. Will pull pvc dresser coupling and repaice with new steel dresser on 7-8 or7-9-2024.
Build wall in rooms 102 and 201 to return them back into seperte classes		\$6,464	no	M&O UCISD		Install new wall where divider wall was removed several years ago to turm one large class to seperate smaller classrooms.
Locate and repair or replace bad water line at A-wing Dalton.	completed	\$3,097.00	no	M&O UCISD		Leak under sidewalk of Dalton campus a-wing, wter to be rerouted to the wing to kill older part of original water lines.
Moveing of computer built in tables from main building to the Voc, Bldg.	completed	\$1,561.98	no	M&O UCISD		Move built in tables fron 503,504 and 601 main bulg. to new location in Vocational building reassemble and reconnect electrical
Moves for the realignment of grades at Morales Flores and Uvalde Elem.	completed		no	M&O UCISD		movement of the grades from Uvalde elementary to Flores and 6th grade to Morales along with various staff movements.
Re-hardware and re-key of Batesville School Campus	complete	\$35,205		DH Pace	completed	Rekey of the entire campus to provide ease of access and security of the campus.
Day care move to Benson north wing	completed	\$110,137	yes	M&O UCISD	completed	Fence finished to eight foot level. Looking at quotes to extend covered play area and fencing.
Start covering of Oscar Cruz gym wall air vents.	completed	\$5,648.93	no	M&O UCISD	completed	Placing insulation and smart board to cover wall vents near ceiling in Cruz Gym for energy savings with new A/C and heating.
Getting quotes for sidewalk at Flores playgrounds for ADA compliance	completed	\$4,725.00	no	Oscar Amaya	completed	Pour a 175 ft, 48 in side walk from existing walkway to the two play areas in the west yard of campus.
Have begun moving of libraries to proper new locations	completed		no	M&O UCISD		Moving libraries to locations to prepare for the realignment of grade location next school year.
Constructing 25' light poles for solar parking lot lighting.	completed	\$5,000.00	no	M&O UCISD		Closed out due to the reworking of driveways at the Dalton campus.
Locate and repair large water leak under Flores auditorium	completed	\$250.00	no	UCISD M&O		Pipe has been repaired and new section installed.
Locate problem with sewer at the Morales campus main line Repair water leak at Elores West huilding hand hall backflow water feed	completed	\$1,108.62	no	City and UCISD		Sewer line failure at main tap for Morales Jr High. Problem has been repaired.
Repair water leak at Flores West building-band hall backflow water feed Clear build area for Kaboom playground to be installed at Dalton School	completed completed	\$0.00	no	M&O UCISD M&) UCISD		Repairs finished costs will be figured as all tickets are turned in. Clear off area and level they ground. Drill test holes for Kaboom to check soil type to prepair for build day.
remove old basketball court at UDLA for new Kaboom sports court.	completed	90.00	no	M&O UCISD		Crear on area and rever they ground. Drin test noies for Kaboom to Creck son type to prepair for build day. Remove goals and break down old asphalt court and base into seperate piles to be used as filler around new court By Kaboom.
Brandt Services ordering sagfety lockout boards for the UHS audit. Boiler	completed	\$3,992	no	Brandt Services	completed	Brandt Services Called Nov. 22nd. Came out and checked unit. Received quote on Dec. 6th for repairs and parts.PO in progress
Contact Blood hound GPR to locate underground utilities Dalton Kaboom	completed	\$515	no	Blood Hound Underground		Company to do ground penetrating radar to locate pipes under new play area to be installed
Take soil samples and send to Armstrong labs for Kaboom build Dalton	completed	\$225	no	M&O UCISD		Take soil samples and send off to lab to check for lead and arsenic in area for new Kaboom play area at Dalton
Contact Bloodhound GPR to locate underground utilities for Kaboom Build UDLA	completed	\$515	no	Blood Hound Underground	completed	Company to do ground penetrating radar to locate pipes under new play area to be installed. Sports court
Had Brandt Services out to look at Kinchlow Gym boilers	Completed	\$1,060.00	no	Brandt Sercice Co.	1-3-2024	Brandt Service Co. came out to check both boilers at the Kinchlow Gym. Alarms on low air mix and hard lockout on top boiler.
Having repairs made to the athletic field irrigation feed lines	Completed	Not billed yet	no	OV Casey Plumbing	1-5-2024	Locating and digging up all leaks at the irrigation lines at the athletic fields on Camp Street
repair water line leaking on north side of north wing Uvalde Elem.	completed	\$150.00	no	UCISD M&O	11-21-2023	Dug up and repaired leak at old waterline at rear of north building. Need to place valve box after soil dries to permit.
Dig up and make repairs to large water leak at Batesville Elem. Bldg.	completed	\$102	no	UCISD M&O		Dug up water line north of the Elementary Building and replace old isolation valve that was leaking at bonnet. Field have been aerated and prepared for the planting of winter field grass. Waiting for parts to complete irrigation Backflow
Texas Mult-chem to plant winter grass on Athletic fields.	completed	\$3,880	no	Texas Multi-Chem	1-9-2023	repair
Making ready Batesville ground work for kaboom Project	completed	\$225	no	UCISD M&O	12-16-2023	Clear off ground for play area , Have had GPR done to locate underground lines and tested for lead and arsenic.
Called Tremco to report roof leaks at Uvalde Elem. S. building			no	Beldon Roofing		Informed Tremco of small roof leaks in the roof of Uvalde Elem. rooms 1 and 6 . Sending out persons to check.
Made ready are for play ground at the morales Campus Kaboom Project		\$244.98	no	UCISD M&O		Cleared ground, Had GPR done to locate lines and test drilled area, sent off soil samples to test for lead and arsenic.
Repairs on the gym stands at Morales retractable seating.	completed	no cost	no	UCISD M&O		Made repairs to the stands that were not retracting the proper way, fabricated section lock that were worn out and installed.
Add large LED lights to the parking lot at the athletic fields Move Library from room 19 to Board Room to gain more classoom	completed completed	\$4,717.86	no	UCISD M&O UCISD M&O		Added pole at south of parking lot, ran all new electrical, fabricated mounts for all lights Added new lights at the soccer pressbox Moved all books and shelving from room 19 to the board room to gain use of room 19 as classroom.
space. Rework all water and sewer in building, replace bad fixtures , repair A/C and build ADA access ramp for use	completed	\$17,269.82	no	UCISD M&O		Moved all books and sherving from room 19 to the board room to gain use of room 19 as classroom. Buid access for ada to restrooms, make plumbing repairs inside due to broken pipes and fixtures. Make ready for use.
Paul Drywall and Home Improvements to finish out building	completed	\$17,269.82	no	Pauls Drywall		Build access for add to restrooms, make plumoing repairs inside due to broken pipes and insures, make ready for use. Frame a foyer and 2 offices, insulate building sheetrock, float, tape prime and paint walls. Install flooring.
Five year service and inspection of UHS. Harrell Audit. And Kinchlow Gym	completed	\$17.816.60		Western States Fire Protection		Five year inspection and service of the fire sprinkler systems at the Harrell Audit. And Rev H. Kinchlow Gym.
Getting Quotes to hook portable restrooms at Dalton to water and sewer	completed	\$4,815.00	no	Joe's Plumbing		Hook up sever and water to the portable restrooms to get them into service before new year begins.
Possible movement of portable office building to Uvalde Elem.from Dalton.	Completed	\$5,300.00	no	Herny Penny Moving		Portable bldg, has been moved to Uvalde Elementary campus. Electrical work is in progress, then finish of inside will start.
Pour concrete slab at the river gate of high school to prevent washout	completed	\$960.00	no	Oscar Amaya		Pour retaining slab at wast river gate of new fence to stop washing of soil from under gate to help maintain security.
Prepare Cruz gym boiler for inspection on Friday 6-09-23	completed	No cost	no	Hartford Steam Boiler	609-23	Drained boiler and cleaned inside of unit for inspection. Refilled boiler after inspection and returned to service.
Construct cover over east enrty to Dalton H wing	completed	\$4,186.22	no	UCISD M&O	6-8 thru 6-20	Constructed metal overhang from east door of the h wing out to the edge of the cirice drive at the Dalton campus.