

PROJECT NAME
 PROJECT MANAGER
 PROJECT SUPERINTENDENT
 TIME PERIOD

AG Center & Gilbert Intermediate
 BOBBY KELLEY
 FRANK PATTON
 1/6/2020

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU
		1/6	1/7	1/8	1/9	1/10	1/11	1/12	1/13	1/14	1/15	1/16	1/17	1/18	1/19	1/20	1/21	1/22	1/23	1/24	1/25	1/26
NEW ADDITION																						
Deliver & Install CMU	ALAMO MASONRY	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	C				
Form & Pour Ramps and Steps	INNOVATIVE CONCRETE															X	X	X	X	X	X	C
Structural Steel Delivery	METROPLEX FAB								X	X	C											
Structural Steel Installation	METROPLEX FAB																					
GILBERT CEILING DEMO & REPLACEMENT																						
Next Phase to be during Spring Break. Library & Admin Area																						

