

FIELD REPORT

PROJECT: Mendon Schools Series 1 Bond Work

PROJECT NO.: 21-147.01

DATE: June 18, 2025

LOCATION: Mendon, MI

PRESENT: Brad Russell, Dean Chase, Ron Spitz, Dennis Knoff

TEMPERATURE: 75	PRECIPITATION: Some Rain	SKY: Cloudy	WIND: Light wind
------------------------	---------------------------------	--------------------	-------------------------

WORK IN PROGRESS

1. Elementary School
 - a. Canopy Construction – footings and opening cut out for entrance
 - b. Lockers removed and demo of rooms taking place
2. Middle/High School
 - a. Mens locker room
 - i. Lighting and wrapping up metal stud and drywall
 - b. Womens locker room
 - i. A little behind mens, working on benches/locker bases
 - ii. Lighting and starting metal stud and drywall
 - c. Lockers being removed

INFORMATION AND/OR ACTION REQUIRED

1. EL – Discussed drinking fountain location and modification of existing wall. Demo to wall doesn't need to happen as there were lockers that created this bump in. Area to be constructed similar to construction plan.
2. EL – currently 5 RFI's in A/E court.
3. MS/HS – In team room discussed constructing a wall under stairs in front of where benches were removed because of poor condition to block and concrete floor

The above represents TowerPinkster's visual observations of activities and progress at the project job site noted above.

Respectfully Submitted,

TowerPinkster



