



ISD #726  
Becker Public Schools

  
Monthly Update

June, 2022

## ***Referendum Projects***

### **June**

- **Transportation Building**
  - Project successfully bid on Thursday June 30<sup>th</sup>.
  - Plans in applications into the City for review and permitting.
  - Recommendation for contracts to be awarded.
  - Hoping to start Earthwork starting in early August.
  
- **Middle School & High School Projects**
  - Met with staff in June to go over more details.
  - Construction Documents finished up.
  - Project out to bid the week of the 15<sup>th</sup>.
  - Bid opening August 4<sup>th</sup>.
  - With favorable bids, hope to be starting on the classroom addition this fall.
  
- **Primary School**
  - Weekly design coordination meetings continue
  - The design team met with the code official to review the buildings being converted to ECFE spaces.
  - ICS completed an estimate of the DD drawing set
  - ICS to schedule DD page turn with building leadership
  
- **Intermediate School**
  - Design coordination meetings continue
  - CD Documents Design and Development continues
  - Continued existing site and equipment conditions investigation
  - Air Handling units being selected
  
- **Multi-Purpose Field**
  - Site meeting with Engineers to verify existing conditions
  - ICS completed an estimate of the DD drawing set.
  - Working on setting up site visits with the Owner to review turf installations
  - Lighting equipment for the Varsity Baseball and Softball fields has been ordered