

FACILITIES/CONSTRUCTION REPORT

APRIL 2024

KWB/VC Connector:

4-17 Snow, cool@26 degrees. Sletten install solid wall to west framework of windbreak, 3 workers. Start demo of KWB gym, saw cut CMU block and rebar, chisel out, 2 workers.

4-18 Breezy, warm@34 degrees. Sletten remove CMU block in KWB gym, install metal bracing with tube supports, 3 workers.

4-22 Breezy, warm@56 degrees. Sletten start install of CMU block in KWB gym, 3 workers.

4-23 Calm, warm@60 degrees. Sletten install CMU block KWB gym, 3 workers.

4-24 Calm, warm@62 degrees. Sletten install CMU block KWB gym, paint the framework and windbreak panels of middle doors of breezeway, 3 workers.