

# FACILITIES/CONSTRUCTION REPORT

## JULY 2024

### Student Support Services:

7-1 Calm, warm@66 degrees. Sletten extend rebar from center piece of arbor, lower grade around the pier footings with skidsteer, 7 workers.

7-2 Calm, warm@67 degrees. Sletten extend rebar from center piece of arbor, set forms for curb at loading dock, pour/finish concrete curb, 7 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker.

7-3 Rain, warm@62 degrees. Sletten set forms for arbor to grade, set forms/tie rebar for slab at entrance to loading dock, 7 workers.

7-8 Calm, hot@84 degrees. Sletten pour/finish concrete for slab at entrance to loading dock, set forms/extend and tie rebar for slab at arbor, 6 workers. Neufield start running strapping the length of building with snorkel lift (1) 2 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker. Dry Fork Plumbing dig drains with mini-excavator, 2 workers.

7-9 Calm, hot@90 degrees. Sletten pour/finish concrete for slab at entrance to loading dock, set forms/extend and tie rebar for slab at arbor, 7 workers. Neufield run strapping length of building with snorkel lift (2), 4 workers. Trails End haul concrete with 1 mixer truck, 1 load, 1 worker. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-10 Calm, hot@91 degrees. Sletten pour/finish concrete for slab at arbor, 7 workers. Neufield run strapping length/width of building with snorkel lift (3), 5 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker.

7-11 Calm, hot@91 degrees. Sletten set forms/extend and tie rebar for slab at arbor, 7 workers. Neufield run strapping width of building with snorkel lift (3), 5 workers ½ day. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-15 Breezy, hot@84 degrees. Sletten pour/finish concrete for slab at arbor, 8 workers. Trails End haul concrete with 2 mixer trucks, 3 loads, 2 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-16 Calm, hot@88 degrees. Sletten set forms/tie rebar, pour/finish concrete for slab at the rollup doors on east side (2), 8 workers. Neufield start rolling out liner above the strapping and between rafters with snorkel lift (2), 4 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-17 Calm, hot@90 degrees. Sletten strip forms, 4 workers. Neufield roll out liner above the strapping and between rafters with snorkel lift (2), 4 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-18 Calm, hot@88 degrees. Sletten drill out the bolts at the bases for posts at arbor, start framing southeast wall with metal studs, 8 workers. Neufield rollout liner above the strapping and between rafters, piece in the areas of overhang with snorkel lift (3), 5 workers. Trails End grading for slab with tracked skidsteer, compact with smooth drum roller starting at north end, 2 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-22 Calm, hot@92 degrees. Sletten drill out the bolts at the bases for posts at arbor, framing southeast/south wall with metal studs, hang ½" osb board, 8 workers. Trails End grading for slab with tracked skidsteer, compact with smooth drum roller, 2 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers. True North Steel arrived to start on arbor, unload truck with telehandler (1), 12 posts, 12 beams and hardware, 3 workers.

7-23 Breezy, hot@91 degrees. Sletten drill out the bolts at the bases for posts at arbor, epoxy bolts in base, frame southwest/south wall with metal studs, 8 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers. True North Steel stand posts (2) and bolt to base, hang beams (2) to center and bolt to phalanges, with telehandler and scissor lift, 3 workers.