

BUILDINGS/GROUNDS & TRANSPORTATION REPORT

Date: June 19, 2017
To: Board of Education
From: Lori Ade

BUILDINGS/GROUNDS

Facilities Committee

The Facilities Committee did not meet in June. The next meeting is scheduled for 5:30 p.m., Wednesday, September 20, 2017 at Lincoln Elementary.

Summer Projects

- **Sr. High**
 - Louis Marsch oil and chipped 8th Street and the entrance/exit area from the south side of the Jr. High.
 - Dunn & Co completed the asphalt lots around the Sr. High/Jr. High campus. Additionally, Dunn Co. dumped the millings on the south rock lot and compacted them down at no extra cost. They took some millings to the Coonrod property for our maintenance staff to use where needed throughout the district.
 - The exterior painting work is scheduled from July 16th through August 11th.

- **Jr. High**
 - The exterior masonry & painting work is scheduled from July 6 through August 11th.
 - The asphalt work for the Jr. High is reported above under the Sr. High area.

- **Lincoln School**
 - First and foremost---every single one of the workers has been absolutely incredible to work with! It's been a great experience!
 - The front concrete steps have all been poured, formed, and just look amazing! The handrails are being powder coated and will be installed within the next few weeks.
 - The asphalt work was completed June 13-15th. The City of Pana will also be working on the Spruce Street side of the school that meets the asphalt and rock parking area for water flow and transition from lot to street. Again, Dunn Co. did a fantastic job of laying this asphalt.
 - The interior painting work is coming along on schedule! The painters are working hard, and have been amazingly flexible, and great at keeping us in the loop of each step. They do an excellent job of working with the custodial staff so we can ensure the building is put back together for the start of school.
 - The ceiling brace work is coming along just as well as the painting. We've got very skilled workers working as efficiently as possible and helping out wherever they are needed to make everyone's job easier!
 - The floors that are being rebuilt in the art room and in the phys. Ed/Nurse/Storage Room are ready for the foundation work, the floor tiles have

been selected, and everything is on schedule to get these areas completed by June 30th.

Summer Projects- Continued

- **Washington School**
 - The ceiling brace work is scheduled to begin on June 19th, with a completion date of June 30th.
 - The custodians are doing a great job of getting their rooms and preparing for the start of school.

- **Unit Office/Bus Garage**
 - Louis Marsh oil and chipped the entire parking lot. This work produced a nice solid foundation, and should reduce, if not eliminate, the huge pot holes created with the bus traffic.

High School Track

Mark Elliott with GRP is working with track companies and we have a meeting scheduled for Monday, June 19th to look at recommendations. After that meeting, I will be able to give an update to the board Monday evening.

TRANSPORTATION

Leased Wheelchair Bus

We should receive the newly leased wheelchair bus any time.