

FACILITIES/CONSTRUCTION REPORT

JULY 2024

KWB/VC Connector:

7-17 Calm, hot@90 degrees. Sletten move bleachers away from wall to center court, remove hardware from walls, start screwing down metal base plate to the floor, 4 workers. Littrell Electric remove electric boxes, conduit and signs from walls, 1 worker.

7-25 Windy, hot@76 degrees. Sletten unload truck with metal studs 2"x8" welded front to front, stage area on the front parking/lawn area to breezeway, telehandler, 3 workers. Systems Northwest remove fire devices from walls, 1 worker.

7-26 Breezy, hot@80 degrees. Sletten start screwing down metal base plate to the ceiling, scissor lift (2), 4 workers.

7-29 Breezy, hot@82 degrees. Sletten screw down metal base plate to the ceiling, build headers and screw under louvers, scissor lift (2), 5 workers.

7-30 Breezy, hot@73 degrees. Sletten start framing walls full span of 24' with 4"x8" metal studs with scissor lift (3), 5 workers.

7-31 Breezy, hot@80 degrees. Sletten framing walls with 24'x4"x8" metal studs with metal bracing, strapping at 4' spacing, scissor lift (3), 5 workers.

