

Construction Update September 10, 2007

1. Exterior brick work is complete on Athletic office and dressing room area.
2. Structural steel work on gym foyer area is 40% complete.
3. Practice gym wall demolition is complete.
4. Rough in electrical work is near completion.
5. Painting of basketball dressing rooms began today.
6. Drywall work in A.D. office area will begin this week.
7. Sidewalk construction is 50% complete.
8. A/C ductwork is near completion.
9. Ceiling work in new basketball dressing rooms is 40% complete.