

FACILITIES/CONSTRUCTION REPORT

JULY 2025

BHS Sportsplex:

7-2 Calm, hot@88 degrees. Sletten sub-contractor stripe handicap parking spaces, parking spaces at curb stops at baseball field, 1 paint sprayer, 3 workers.

7-3 Calm, warm@76 degrees. MSEC install bleachers at baseball field, 2 workers.

7-7 Calm, warm@78 degrees. Sletten caulk expansion joints in concrete, punchlist items at baseball field, 2 workers.

7-8 Calm, hot@82 degrees. Sletten caulk expansion joints in concrete, punchlist items at baseball field, 2 workers.

7-9 Breezy, hot@80 degrees. MSEC install bleachers at baseball field, 3 workers.

7-10 Rain, warm@70 degrees. MSEC install bleachers at baseball field, 3 workers.