

FACILITIES/CONSTRUCTION REPORT

MARCH 2025

Food Distribution Center:

3-19 Breezy, warm@38 degrees. Sletten paint walls, touch-up paint, wet sand concrete floor of dry storage, cleanup worksite, (install handrail fb stadium announcers stand) 8 workers. Littrell Electric install automatic/handicap door controls, 2 workers.

3-20 Breezy, warm@38 degrees. Sletten paint walls, touch-up paint, wet sand concrete floor of dry storage and roll on epoxy/sealant, cleanup worksite, (install handrail fb stadium announcers stand) 8 workers. Littrell Electric wire up air condition units, 2 workers. TC Glass install glass sidelights in entrance doors, 2 workers.

3-24 Breezy, warm@52 degrees. Sletten paint walls, touch-up paint, wet sand concrete for of dry storage and roll on epoxy/sealant, cleanup worksite, 8 workers. Littrell Electric install electric in freezer/coolers, 2 workers. Systems Northwest hookup ethernet lines at softball outbuilding, check connectivity, 2 workers.

3-25 Breezy, warm@56 degrees. Sletten paint walls, touch-up paint, start landscaping, fill topsoil around new curb and concrete of arbor, 1 skidsteer, 5 workers. Littrell Electric install electric in freezer/coolers, 2 workers.

3-26 Calm, warm@60 degrees. Sletten paint walls, touch-up paint, landscape, fill topsoil around concrete of arbor, 1 skidsteer, 5 workers. Littrell Electric install automatic/handicap door controls, 2 workers.

3-27 Breezy, warm@60 degrees. Sletten paint walls, touch-up paint, 3 workers. Littrell Electric install safety lighting in warehouse, 1 worker.

3-31 Calm, warm@42 degrees. Sletten paint walls, touch-up paint, 3 workers.