

FACILITIES/CONSTRUCTION REPORT

OCTOBER 2021

BHS Sportsplex:

10-20 Calm, warm. Trails End grading for long/triple jump runways with mini-excavator and compacting with smooth drum roller and water truck, 3 workers. Billedeaux set forms to grade and pour/finish concrete slab for runways, 4 workers. Trails End haul concrete with 1 mixer truck 2 loads, 1 worker.

10-25 Cloudy, cool. Trails End grading for discus/javelin runways with grader and compacting with smooth drum roller and water truck, 3 workers. Billedeaux set forms to grade and pour/finish concrete slab for runways, 4 workers. Trails End haul concrete with 1 mixer truck 2 loads, 1 worker.

10-26 Windy, cool. Trails End grading for discus/javelin runways with loader and loading truck with belly dump, also digging long/triple jump pits with excavator, 4 workers. Billedeaux set forms to grade and pour/finish concrete slab for runways, 4 workers. Trails End haul concrete with 1 mixer truck 2 loads, 1 worker. Woith Engineering staking discus/javelin areas for grade and taking elevations for softball parking lot, 1 worker.

10-27 Windy, cool. Trails End grading for discus/javelin runways with loader and loading truck with belly dump, haul to softball parking lot and grader levelling. Also digging long/triple jump pits with excavator, 4 workers

10-28 Windy, cool. Trails End grading for discus/javelin runways with loader and loading truck with belly dump, haul to softball parking lot and grader levelling. Also hauling in fill material for discus/javelin fields with truck and side dump, 5 workers.