# Spring Branch Independent School District

Facility Improvement Program

Monthly Status Report

Bond Authorization 2017

As of April 30, 2025

Prepared By:

Financial Services Department

## Spring Branch Independent School District Change in Project Budgets 2017 Bond Projects

### April 2025 - The administration is requesting Board approval of the following:

Change in Budgets		
Interest earnings allocated for Buffalo Creek Site Improvements	\$	973,000
Increase/ (Decrease) in Budgets	\$	973,000
Change in Facilities Contingency		
Facilities Contingency balance as of 3/31/2025	\$	41,437,427
Transfer from project(s) to Facilities Contingency		
Transfer from Facilities Contingency to project(s):		
	_	
Increase/ (Decrease) Facilities Contingency	_	-
Facilities Contingency balance as of 4/30/2025	\$	41,437,427

		Encumbrance/	Actual		
	Amended	Contract	Expenditures	Retainage	Dalamas
Facilities	Budget	Outstanding	to Date	Payable	Balance
Memorial High	99,465,809	45,636	95,601,613	890,984	2,927,576
Northbrook High	34,023,288	0	33,460,126	0	563,162
Spring Woods High	35,997,722	2,029,187	33,022,535	0	946,000
Stratford High	44,374,452	259,400	43,697,161	0	417,891
Westchester Academy	550,277	550,277	0	0	0 105
SBEC - Cornerstone & AOC SBEC - DAEP	90,195	0	0	0	90,195
Landrum Middle	67,501,213	59,882	66,513,108	630,997	297,226
Memorial Middle	9,999,970	685,222	7,784,379	0	1,530,369
Northbrook Middle	11,813,613	556,208	7,582,154	0	3,675,251
Spring Branch Middle	10,366,798	1,216,243	5,335,457	0	3,815,098
Spring Forest Middle	5,670,788	520,997	3,774,832	0	1,374,959
Spring Oaks Middle	8,245,267	394,265	6,477,057	0	1,373,945
Spring Woods Middle	14,775,096	6,180,375	6,543,892	297,083	1,753,746
Bendwood	0	0 405 770	0	0	754.000
Buffalo Creek Elementary Bunker Hill Elementary	13,111,603 38,374,682	2,185,770 0	10,174,231 38,304,967	0	751,602 69,715
Cedar Brook Elementary	17,159,170	0	16,820,540	0	338,630
Edgewood Elementary	250,000	0	0	0	250,000
Frostwood Elementary	0	0	0	0	0
Hollibrook Elementary	250,000	0	0	0	250,000
Housman Elementary	250,000	0	0	0	250,000
Hunters Creek Elementary	31,081,618	0	31,030,333	0	51,285
Meadow Wood Elementary	300,000	0	251,174	0	48,826
Memorial Drive Elementary	34,805,299	790,250	31,443,054	1,508,974	1,063,021
Nottingham Elementary	40,091,057	103,402	38,073,062	1,798,926	115,667
Pine Shadows Elementary	250,000	0	0	0	250,000
Ridgecrest Elementary Rummel Creek Elementary	250,000	0	0	0	250,000
Shadow Oaks Elementary	250,000	0	0	0	250,000
Sherwood Elementary	47,840,811	36,540,857	4,333,709	52,945	6,913,300
Spring Branch Elementary	250,000	0	0	0	250,000
North Support Center (Former SSE)	111,566	0	111,566	0	0
Terrace Elementary	13,386,640	2,505,758	680,758	0	10,200,124
Thornwood Elementary	2,866,951	0	0	0	2,866,951
Treasure Forest Elementary	10,184,925	0	10,008,559	0	176,366
Valley Oaks Elementary Westwood Elementary	0 250,000	0	0 68,816	0	181,184
Wilchester Elementary	250,000	0	00,010	0	161,164
Woodview Elementary	40,325,968	436,496	36,705,547	1,721,331	1,462,594
Bear Blvd.	1,132,217	0	714.680	0	417,537
Lion Lane	1,130,791	0	578,370	0	552,421
Tiger Trail	1,164,098	0	793,390	0	370,708
Wildcat Way	1,164,211	0	780,642	0	383,569
Ag Farm	3,351,868	315,456	3,036,412	0	0
East Transition Campus	1,822,715	2,653	1,820,062	0	0
South Transition Campus	1,365,621	216.740	582,020	0	783,601
Support Facilities Athletic Facilities	12,104,064 7,644,769	316,740 1,006,725	4,480,232 1,270,368	0	7,307,092 5,367,676
Facilities Contingency	41,437,427	1,006,725	1,270,308	0	41,437,427
Total Facilities	706,582,559	56,701,799	541,854,806	6,901,240	101,124,714
District Wide Improvements	100,000,000	00,100,100	,	5,001,010	,,.
Career & Technical Ed	8,065,000	87,253	5,798,391	0	2,179,356
Fine & Performing Arts	3,000,000	0	2,668,723	0	331,277
Technology	58,718,124	725,702	45,380,073	0	12,612,349
Transportation	14,478,108	7,249,425	7,203,288	0	25,395
General Trades	5,000,000	1,150,188	1,537,310	0	2,312,502
MEP	4,500,000	2,445,707	873,934	2,356	1,178,003
Copiers Bond Plan Administration	781,039 12,723,719	271,651	781,039 10,126,256	0	2,325,812
Total District Wide Improvements	107,265,990	11,929,926	74,369,014	2,356	20,964,694
Hail Damaged Roofs	4,272,007	0	4,272,007	0	0
PreK and WWE Fall Surface Replacement	2,200,000	1,263,089	30,871	0	906,040
Safety and Security Vestibules	6,113,586	3,306,710	1,981,651	0	825,225
Safety and Security Fencing	4,000,000	2,447,572	103,639	0	1,448,789
Premium Allocated to Issuance Cost	5,147,068	0	5,147,068	0	0
Unallocated Interest, net of Arbitrage	14,822,819	0	0	0	14,822,819
	850,404,031	75,649,096	627,759,056	6,903,596	140,092,282

Facility Improvement Program Budget as of 4/30/25 Bond Issuance 791,740,140 18,921,613

Facility Improvement Program

Other Sources Interest Earnings, Net of Arbitrage Current FIP Budget 39,742,277 850,404,031

Current FIP Budget 850,404,031 Authorized but Unissued Total 2017 FIP

106,659,860 957,063,891

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
1 10,000	Galegory	Widi 01, 2020	April	7 (prii 00, 2020	Contador	Experialitate	1 dyable	rtemaning
Memorial	•	•		<u> </u>				
High School	General Contractor	85,364,336	-	85,364,336	45,636	82,496,718	890,984	1,930,99
Master Plan / Bldg	Architect / Engineer	6,343,886	-	6,343,886	_	6,239,177	_	104,70
67221	Furniture & Equip	2,135,851	-	2.135.851	_	1.814.981	_	320,87
	Other	1,987,876	-	1,987,876	_	1,981,777	_	6,09
	OCIP	1,240,985	_	1,240,985	_	1,240,985	_	
	Contingency	, .,	_	-	_	, .,	_	
	Moving Costs	303,634	_	303.634	_	303,634	_	
	Athletic Scope	500.000	_	500,000	_	285,100	_	214.90
	, tanoud coope	97,876,568	-	97,876,568	45,636	94,362,372	890,984	2,577,57
Turf Practice Field	General Contractor	1,110,094	_	1,110,094	_	1,110,094	_	
67216	Architect / Engineer	104,559	_	104,559	_	104,559	_	
	Other	2,371	_	2,371	_	2,371	_	
	OCIP	22,217	_	22,217	_	22,217	_	
	Contingency	,	_	,	_	,	_	
	,	1,239,241	-	1,239,241	-	1,239,241	-	
Future Work	Contingency	350.000	_	350.000	_	_	_	350.00
67001	3 ,	350,000	-	350,000	-	-	-	350,00
	Total - Memorial High School	99,465,809	-	99,465,809	45,636	95,601,613	890,984	2,927,57
Northbrook								
High School	General Contractor	26,217,148	-	26,217,148	-	26,217,148	-	
Addition/Upgrades	Architect / Engineer	1,924,368	-	1,924,368	-	1,876,665	-	47,70
67220	Furniture & Equip	920,516	-	920,516	-	920,516	-	
	Other	560,223	-	560,223	-	560,223	-	
	OCIP	394,939	-	394,939	-	394,939	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	163,983	-	163,983	-	163,983	-	
	Athletic Scope	2,271,724	-	2,271,724	-	2,108,773	-	162,95
		32,452,901	-	32,452,901	-	32,242,247	-	210,6
Turf Practice Field	General Contractor	1,116,805	-	1,116,805	-	1,114,297	-	2,5
67217	Architect / Engineer	81,365	-	81,365	-	81,365	-	
	Other	-	-	-	-	-	-	
	OCIP	22,217	-	22,217	-	22,217	-	
	Contingency	<del></del>	-	-	-	-	-	
	-	1,220,387	-	1,220,387	-	1,217,879	-	2,50
Future Work	Contingency	350,000	_	350,000	-	-		350,0
67005		350,000	-	350,000	-	-	-	350,00
	Total - Northbrook High School	34,023,288		34,023,288		33,460,126		563,16

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Woods			,		· · · · · · · · · · · · · · · · · · ·			
High School	General Contractor	27,123,780	-	27,123,780	-	27,052,299	-	71,48
Renovation/Upgrades	Architect / Engineer	1,963,000	-	1,963,000	-	1,935,237	-	27,7
67210	Furniture & Equip Other	1,437,238	-	1,437,238	411 207	1,036,927	-	400,3
	OCIP	1,319,074 389,654		1,319,074 389,654	411,387	907,687 389,654	-	
	Contingency	303,034	-	-	-	309,034	-	
	Moving Costs	163,694	_	163,694	_	160,594	_	3,10
	Athletic Scope	206,602	_	206,602	_	126,858	_	79,74
	·	32,603,042	-	32,603,042	411,387	31,609,256	-	582,39
Turf Dractice Field	Canaral Cantrastar	4 442 402		1 112 122		1 112 122		
Turf Practice Field 67218	General Contractor Architect / Engineer	1,113,123 105,000	-	1,113,123 105,000	-	1,113,123 93,331	-	11,6
07210	Furniture & Equip	103,000	-	103,000	-	93,331	-	11,0
	Other	5,340	-	5,340	-	3,852	-	1,4
	OCIP	22,217	_	22,217	_	22,217	_	.,
	Contingency		-	,	-	,	-	
	· 3 ,	1,245,680	-	1,245,680	-	1,232,523	-	13,1
Auditorium Seating	Other	149,000		149,000		148,556		4
67245	Other	149,000		149,000	-	148,556	-	4
Kitchen Renovations	Other	1,650,000		1,650,000	1,617,800 1,617,800	32,200		
67261		1,650,000	-	1,650,000	1,017,800	32,200	-	
Future Work	Contingency	350,000	-	350,000	-	-	-	350,00
67003	Architect / Engineer	-	-	-				
	Other	350,000		350,000		-		350,0
		330,000	-	330,000	-	-	-	330,00
Stratford	Total - Spring Woods High School	35,997,722	-	35,997,722	2,029,187	33,022,535	-	946,0
Strattord High School	General Contractor	37,122,121	_	37,122,121	_	37,122,121	_	
Addition/Upgrades	Architect / Engineer	2,786,615	(83,058)	2,703,557	_	2,635,666	_	67,8
67222	Furniture & Equip	733,362	(00,000)	733,362	4,400	728,962	_	0.,0
	Other	1,115,806	83,058	1,198,864	255,000	943,864	_	
	OCIP	584,931		584,931		584,931	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	48,156	-	48,156	-	48,156	-	
	Athletic Scope	506,517	-	506,517	-	506,517	-	
		42,897,508	-	42,897,508	259,400	42,570,217	-	67,8
Turf Practice Field	General Contractor	1,030,671	_	1,030,671	_	1,030,671	_	
67219	Architect / Engineer	74,056	_	74,056	_	74,056	-	
	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	22,217	-	22,217	-	22,217	-	
	Contingency	4 400 044	-	4 400 044	-	4 400 044	-	
		1,126,944	-	1,126,944	-	1,126,944	-	
Future Work	Contingency	350,000	-	350,000	-	-	-	350,0
67006		350,000	-	350,000	-	-	-	350,0
	Total - Stratford High School	44,374,452		44,374,452	259,400	43,697,161		417,8
Westchester		. , .				. , .		
Academy	General Contractor	-	-	-	-	-	-	
Renovations	Architect / Engineer	550,277	-	550,277	550,277	-	-	
67247	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
		550,277	-	550,277	550,277	-	-	
	Total Wastabastar A d	FFA 677			550 07T			
Spring Branch	Total - Westchester Academy	550,277	<u> </u>	550,277	550,277	-	<u>-</u> _	
Education Center	General Contractor	-	-	-	-	-	-	
Renovations	Architect / Engineer	90,195	-	90,195	-	-	-	90,1
67248	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency Moving Costs	-	-	-	-	-	-	
	Moving Costs	90,195		90,195	-	-		90,1
		55,150		55,.50				50,1
	Total - SBEC	90,195		90,195				90,1

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Landrum	•				•			
Middle School	General Contractor	60,162,718	-	60,162,718	59,882	59,471,839	630,997	
Replacement	Architect / Engineer	4,608,172	-	4,608,172	-	4,599,262	-	8,9
67213	Furniture & Equip	1,371,994	-	1,371,994	-	1,371,994	-	
	Other	1,001,265	-	1,001,265	-	912,949	-	88,3
	OCIP	-	-	-	-	-	-	
	Contingency	457.004	-	457.004	-	457.004	-	
	Moving Costs	157,064	-	157,064		157,064	-	07.0
		67,301,213	-	67,301,213	59,882	66,513,108	630,997	97,2
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67041	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency Moving Costs	200,000	-	200,000	-	-	-	200,0
	· ·	200,000	-	200,000	-	-	-	200,0
	Total - Landrum Middle School	67,501,213	-	67,501,213	59,882	66,513,108	630,997	297,2
Memorial	0 10 1 1	0.040.500		0.040.500		0.707.004		0.1.6
Middle School	General Contractor	6,812,589	-	6,812,589	7.500	6,727,961	-	84,6
Upgrades	Architect / Engineer	568,404	-	568,404	7,500	503,411	-	57,4
67225	Furniture & Equip	1,519,383	-	1,519,383	533,416	13,036	-	972,
	Other	545,643	-	545,643	110,580	435,063	-	
	OCIP	103,834	-	103,834	-	103,834	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	117	-	117	20.700	4.074	-	045
	Athletic Scope	250,000 9,799,970	<u>-</u>	250,000 9,799,970	33,726 685,222	1,074 7,784,379	_	215, 1,330,
E	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67042	Furniture & Equip Other	-	-	-	-	-	-	
		200,000	-	200,000	-	-	-	200
	Contingency	200,000	-	200,000	-	-	-	200,
	Moving Costs	200,000		200,000	<u> </u>	<u> </u>		200,
	Total Managial Middle Cabaal	0.000.070	_	0.000.070	605 000	7 704 070		4 500
Northbrook	Total - Memorial Middle School	9,999,970		9,999,970	685,222	7,784,379	-	1,530,
Middle School	General Contractor	8,866,807	(7,037)	8,859,770	-	6,615,842	-	2,243,
Upgrades	Architect / Engineer	555,823	-	555,823	-	500,787	-	55,
67226	Furniture & Equip	1,447,035	-	1,447,035	437,104	-	-	1,009,
	Other	420,979	7,037	428,016	114,843	313,173	-	
	OCIP	156,627	-	156,627	4,261	152,265	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	343	-	343	-	87	-	
	Athletic Scope	166,000	-	166,000			-	166,
		11,613,614	-	11,613,614	556,208	7,582,154	-	3,475
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67047	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	200,000	-	200,000	-	-	-	200
	Moving Costs	200,000		200,000	<u> </u>	<u> </u>	<u> </u>	200
			_		_	_	_	
	Total - Northbrook Middle School	11,813,614	-	11,813,614	556,208	7,582,154		3,675

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Branch	0 10 1 1	0.447.500		0.440.000	000.000	4 004 000		0.010
Middle School	General Contractor	8,417,588	(695)	8,416,893	668,698	4,931,933	-	2,816,
Upgrades	Architect / Engineer	414,402	-	414,402	46,381	368,021	-	
67232	Furniture & Equip	1,250,000	-	1,250,000	501,164		-	748,
	Other	34,808	695	35,503	-	35,503	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	250,000	-	250,000	-	-	-	250
	Athletic Scope	250,000 10,366,798		250,000 10,366,798	1,216,243	5,335,457		250 3,815
Spring Forest	Total - Spring Branch Middle School	10,366,798	-	10,366,798	1,216,243	5,335,457	-	3,815
Middle School	General Contractor	3,381,815	_	3,381,815	_	3,381,815	_	
Upgrades	Architect / Engineer	242,907	_	242,907	_	200,607	_	42
67215	Furniture & Equip	1,447,030	_	1,447,030	479,771	200,007	_	967
07210	Other	140,995	_	140,995	410,111	140,995	_	501
	OCIP	50,341	_	50,341	_	50,341	_	
	Contingency	-	_	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	207,700	_	207,700	41,226	1,074	-	165
	,	5,470,788	<u>-</u>	5,470,788	520,997	3,774,832		1,174
		5,470,766	-	5,470,700	320,331	5,114,032	-	1,17-
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67045	Furniture & Equip	-	-	-	-	-	-	
	Other		-	-	-	-	-	
	Contingency	200,000	-	200,000	-	-	-	200
	Moving Costs		-	-	-	-	-	
		200,000	-	200,000	-	-	-	200
	Total - Spring Forest Middle School	5,670,788		5,670,788	520,997	3,774,832		1,374
Spring Oaks								
Middle School	General Contractor	4,997,710	-	4,997,710	-	4,997,710	-	
Upgrades	Architect / Engineer	438,497	-	438,497	28,926	409,571	-	
67214	Furniture & Equip	1,378,125	-	1,378,125	365,339	52,841	-	959
	Other	1,010,935	-	1,010,935	-	1,010,935	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	Athletic Scope	220,000		220,000				220
		8,045,267	-	8,045,267	394,265	6,471,057	-	1,179
	General Contractor	-	-	-	-	-	-	
				44.000	_	6,000	-	8
Future Work	Architect / Engineer	14,000		14.000				,
Future Work 67046		14,000	-	14,000	-	0,000	-	
	Architect / Engineer Furniture & Equip Other	14,000 - -	-	14,000 - -	-		-	
	Furniture & Equip Other Contingency	14,000 - - 186,000	-	14,000 - - 186,000	-	- - -	-	186
	Furniture & Equip Other	186,000	- - - -	- 186,000 -	- - -	· .	- - - -	
	Furniture & Equip Other Contingency	-	- - - -		- - - -	6,000	- - - -	
67046	Furniture & Equip Other Contingency	186,000	- - - -	- 186,000 -	394,265	· .	- - - -	194
67046  Spring Woods	Furniture & Equip Other Contingency Moving Costs Total - Spring Oaks Middle School	186,000 200,000 <b>8,245,267</b>	-	186,000 - 200,000 8,245,267	,	6,000 6,477,057		194 <b>1,37</b> 3
67046  Spring Woods Middle School	Furniture & Equip Other Contingency Moving Costs  Total - Spring Oaks Middle School General Contractor	186,000 200,000 <b>8,245,267</b> 10,097,405	-	186,000 - 200,000 <b>8,245,267</b> 10,097,405	3,633,306	6,000 6,477,057 5,512,684	297,083	194 <b>1,37</b> 3
67046  Spring Woods Middle School Upgrades	Furniture & Equip Other Contingency Moving Costs  Total - Spring Oaks Middle School  General Contractor Architect / Engineer	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380	-	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380	3,633,306 152,147	6,000 6,477,057	297,083	186 194 <b>1,373</b> 654
67046  Spring Woods Middle School	Furniture & Equip Other Contingency Moving Costs  Total - Spring Oaks Middle School  General Contractor Architect / Engineer Furniture & Equip	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000	-	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000	3,633,306 152,147 465,655	6,000 <b>6,477,057</b> 5,512,684 671,233	297,083	194 <b>1,373</b> 654 784
67046  Spring Woods Middle School Upgrades	Furniture & Equip Other Contingency Moving Costs  Total - Spring Oaks Middle School  General Contractor Architect / Engineer Furniture & Equip Other	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841	-	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841	3,633,306 152,147	6,000 6,477,057 5,512,684	297,083	194 <b>1,373</b> 654 784 77
67046  Spring Woods Middle School Upgrades	Furniture & Equip Other Contingency Moving Costs  Total - Spring Oaks Middle School  General Contractor Architect / Engineer Furniture & Equip Other OCIP	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000	-	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000	3,633,306 152,147 465,655	6,000 <b>6,477,057</b> 5,512,684 671,233	297,083	194 <b>1,373</b> 654 784 77
67046  Spring Woods Middle School Upgrades	Furniture & Equip Other Contingency Moving Costs  Total - Spring Oaks Middle School  General Contractor Architect / Engineer Furniture & Equip Other OCIP Contingency	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841	-	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841	3,633,306 152,147 465,655	6,000 <b>6,477,057</b> 5,512,684 671,233	297,083	194 <b>1,373</b> 654 784 77
67046  Spring Woods Middle School Upgrades	Furniture & Equip Other Contingency Moving Costs  Total - Spring Oaks Middle School  General Contractor Architect / Engineer Furniture & Equip Other OCIP Contingency Moving Costs	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841 182,470	-	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841 182,470	3,633,306 152,147 465,655	6,000 <b>6,477,057</b> 5,512,684 671,233 164,975	297,083	194 1,373 654 784 77 182
67046  Spring Woods Middle School Upgrades	Furniture & Equip Other Contingency Moving Costs  Total - Spring Oaks Middle School  General Contractor Architect / Engineer Furniture & Equip Other OCIP Contingency	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841	-	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841	3,633,306 152,147 465,655	6,000 <b>6,477,057</b> 5,512,684 671,233	297,083 - - - 297,083	194 <b>1,37</b> 3
67046  Spring Woods Middle School Upgrades	Furniture & Equip Other Contingency Moving Costs  Total - Spring Oaks Middle School  General Contractor Architect / Engineer Furniture & Equip Other OCIP Contingency Moving Costs	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841 182,470	-	186,000 200,000 <b>8,245,267</b> 10,097,405 823,380 1,250,000 2,171,841 182,470	3,633,306 152,147 465,655 1,929,267	6,000 6,477,057 5,512,684 671,233 164,975	- - - - - -	19. 1,37. 65. 78. 7 18.

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Buffalo Creek								
Elementary	General Contractor	8,692,798	-	8,692,798	-	8,676,404	-	16,394
Renovation	Architect / Engineer	663,188	-	663,188	-	636,307	-	26,881
67207	Furniture & Equip	787,500	-	787,500	-	253,384	-	534,116
	Other	416,477	545	417,022	12,770	404,252	-	0
	OCIP	125,532	-	125,532	-	125,532	-	0
	Contingency	24,756	(545)	24,211	-	-	-	24,211
	Moving Costs	78,352	-	78,352	-	78,352	-	0
		10,788,603	-	10,788,603	12,770	10,174,231	-	601,602
Playground	Other Contractor	1,200,000	973,000	2,173,000	2,173,000	-	-	0
67259		1,200,000	973,000	2,173,000	2,173,000	-	-	0
	General Contractor	_	_	_	_	_	_	0
Future Work	Architect / Engineer		_					0
67126	Furniture & Equip	_	-	-	=	_		0
07 120	Other	-	-	-	-	-	-	0
	Contingency	150,000	_	150,000		_		150,000
	Moving Costs	130,000	-	130,000	-	-	-	0 130,000
	Working Cooks	150,000	-	150,000	<u> </u>	-	-	150,000
	Total - Buffalo Creek Elementary	12,138,603	973,000	13,111,603	2,185,770	10,174,231		751,602

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remainin
Bunker Hill								
Elementary	General Contractor	34,004,625	-	34,004,625	=	34,004,625	-	
Replacement	Architect / Engineer	2,183,735	-	2,183,735	-	2,169,559	-	14
67224	Furniture & Equip	1,254,683	-	1,254,683	-	1,249,144	-	
	Other	343,427	-	343,427	-	343,427	-	
	OCIP	439,020	-	439,020	-	439,020	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	99,192	-	99,192	-	99,192	-	
		38,324,682	-	38,324,682	-	38,304,967	-	1
	General Contractor	-	-	-	-	=	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67102	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	5
	Moving Costs	50,000	<u>-</u>	50,000	<u> </u>	<u> </u>	<u> </u>	5
Cedar Brook	Total - Bunker Hill Elementary	38,374,682	<u> </u>	38,374,682	-	38,304,967	<u> </u>	6
Elementary	General Contractor	14,737,803	-	14,737,803	-	14,737,803	-	
Renovation	Architect / Engineer	1,285,887	-	1,285,887	-	1,098,290	-	18
67208	Furniture & Equip	316,045	_	316,045	_	315,012	_	
	Other	314,692	-	314,692	-	314,692	-	
	OCIP	220,309	_	220,309	-	220,309	_	
	Contingency	-	_	-	-	-	_	
	Moving Costs	134,434	_	134,434	_	134,434	_	
		17,009,170	-	17,009,170	-	16,820,540	-	18
	General Contractor	-	-	-	-	-	_	
Future Work	Architect / Engineer	-	_	_	-	_	-	
67124	Furniture & Equip	_	_	_	_	_	_	
	Other	_	_	-	-	-	-	
	Contingency	150,000	-	150,000	-	-	-	15
	Moving Costs	150,000	-	150,000	-	-	-	15
	Total - Cedar Brook Elementary	17,159,170		17,159,170	_	16,820,540		33
Edgewood								
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67103	Furniture & Equip	-	_	_	-	_	-	
	Other	-	_	_	-	_	-	
	Contingency	250,000	_	250,000	-	_	-	25
	Moving Costs	-	_	-	-	-	-	
	, and the second	250,000	-	250,000	-	-	-	25
	Total - Edgewood Elementary	250,000	-	250,000	-	-		25
Hollibrook								
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67105	Furniture & Equip	_	_	-	-	-	_	
	Other	-	-	-	-	-	-	
	Contingency	250,000	-	250,000	-	-	-	25
	Moving Costs	250,000	-	250,000	-	-	-	25
			-		-	-	-	
	Total - Hollibrook Elementary	250,000	-	250,000	-	-	-	25
Housman	0 10 1 1							
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67106	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	250,000	-	250,000	-	-	-	25
	Moving Costs	250,000	-	250,000	<u>-</u>	<u>-</u>	-	25
			-		-	-	-	
	Total - Housman Elementary	250,000	_	250,000	_	_	_	25

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	March 31, 2025	Adjustments April	April 30, 2025	Contract	Expenditure	Payable	Remaining
Hunters Creek								
Elementary	General Contractor	27,411,522	-	27,411,522	-	27,411,522	-	(
Replacement	Architect / Engineer	2,003,278	-	2,003,278	-	2,003,278	-	
67212	Furniture & Equip	937,810	-	937,810	-	937,255	-	55
	Other	171,871	-	171,871	-	171,141	-	73
	OCIP Contingency	403,317	-	403,317	-	403,317	-	
	Moving Costs	103,820	-	103,820	-	103,820	-	
	Woving Gosts	31,031,618		31,031,618		31,030,333		1,28
		31,031,010		31,031,010		31,030,333		1,20
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67107	Furniture & Equip Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50,00
	Moving Costs	50,000	-	50,000	-	-	-	50,00
		50,000	-	50,000	-	-	-	50,00
	Total - Hunters Creek Elementary	31,081,618	-	31,081,618	-	31,030,333	-	51,28
Medow Wood								
Elementary	General Contractor	-	-	-	-	-	-	
Renovations	Architect / Engineer	-	-		-	-	-	44.46
67246	Furniture & Equip Other	66,208 233,792	-	66,208 233,792	-	25,079 226,095	-	41,12 7,69
	OCIP	233,792	-	233,192	-	220,095	-	7,08
	Contingency		-	-	-		-	
	Moving Costs					_	_	
	Moving Costs	300,000	-	300,000	-	251,174	-	48,82
	Total - Meadow Wood Elementary	300,000		300,000	-	251,174		48,82
Memorial Drive	-	•		•		•		•
Elementary	General Contractor	28,798,371	-	28,798,371	503,471	26,710,925	1,508,974	75,00
Replacement	Architect / Engineer	2,444,867	-	2,444,867	179,699	2,265,167	-	
67235	Furniture & Equip	1,515,885	-	1,515,885	4,927	1,310,243	-	200,7
	Other OCIP	1,266,394	-	1,266,394	102,153	482,352	-	681,88
	Contingency	508,248 55,415	-	508,248 55,415	-	508,248	-	55,4°
	Moving Costs	166,119	-	166,119	-	166,119	-	55,4
	Moving Costs	34,755,299		34,755,299	790,250	31,443,054	1,508,974	1,013,02
	0 10 1							
Future West	General Contractor	-	-	-	-	-	-	
Future Work 67109	Architect / Engineer Furniture & Equip	-	-	-	-	-	-	
6/109	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50,00
	Moving Costs		-	· -	-	=	-	
		50,000	-	50,000	-	-	-	50,00
	Total - Memorial Drive Elementary	34,805,299	-	34,805,299	790,250	31,443,054	1,508,974	1,063,02

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
			April					
Nottingham							. =	
Elementary	General Contractor	36,140,366	-	36,140,366	58,656	34,227,784	1,798,926	55,0
Replacement	Architect / Engineer	2,576,127	-	2,576,127	30,114	2,546,012	-	
67236	Furniture & Equip	340,166	-	340,166	-	340,166	-	
	Other	513,870	-	513,870	14,632	488,572	-	10,6
	OCIP	392,883	-	392,883	-	392,883	-	
	Contingency	77.645	-	77.045	-	77.645	-	
	Moving Costs	40.041.057		77,645 40,041,057	103,402	38,073,062	1,798,926	65,6
		40,041,057	-	40,041,057	103,402	30,073,002	1,790,920	65,6
	General Contractor	-	_	-	-	_	_	
Future Work	Architect / Engineer	_	-	_	_	-	-	
67121	Furniture & Equip	_	-	_	_	_	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50,0
	Moving Costs		-		-	-	-	
		50,000	-	50,000	-	-	-	50,0
	Total - Nottingham Elementary	40,091,057	-	40,091,057	103,402	38,073,062	1,798,926	115,6
Ridgecrest								
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67111	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	250,000	-	250,000	-	-	-	250,0
	Moving Costs	-	-	-	-	-	-	
		250,000	-	250,000	-	-	-	250,0
	Total - Ridgcrest Elementary	250,000	-	250,000	-	-	-	250,0
Shadow Oaks								
Elementary	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67113	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	250,000	-	250,000	-	-	-	250,0
	Moving Costs	-	-	-	-	-	-	
		250,000	-	250,000	-	-	-	250,0
	Total - Shadow Oaks Elementary	250,000	-	250,000	-			250,0
Sherwood								
Elementary	General Contractor	41,639,877	-	41,639,877	34,636,818	1,009,598	52,945	5,940,5
Renovation	Architect / Engineer	3,558,656	-	3,558,656	1,291,589	2,267,067	-	
67317	Furniture & Equip	<u>-</u>	-	-		-	-	
	Other	834,525	2,603	837,128	612,450	224,678	-	
	OCIP	1,197,371	-	1,197,371	-	832,366	-	365,0
	Contingency	610,382	(2,603)	607,779	-	-	-	607,7
	Moving Costs	47.040.044	-	47.040.044		4 000 700	-	0.040.0
		47,840,811	-	47,840,811	36,540,857	4,333,709	52,945	6,913,3
	Total - Sherwood Elementary	47,840,811	_	47,840,811	36,540,857	4,333,709	52,945	6,913,3

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Spring Branch Elementary Future Work	General Contractor Architect / Engineer	-	-	-	-	-	-	
67114	Furniture & Equip	-	-	-	-	-	-	
	Other Contingency Moving Costs	250,000	133,455 (133,455)	133,455 116,545	-	-	-	133,459 116,549
	Moving Goods	250,000	-	250,000	-	-	-	250,000
	Total - Spring Branch Elementary	250,000	-	250,000	-	-	-	250,000
North Support Center	General Contractor	_	_	_	_	_	_	
(Former SSE)	Architect / Engineer	67,375	-	67,375	-	67,375	-	
Renovation 67256	Furniture & Equip Other	- 44,191	-	- 44,191	-	44,191	-	
07230	OCIP	44,191	-	44,191	-	44,191	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	111,566	<del></del>	111,566	-	111,566	<del>-</del>	
	Total - Spring Shadows Elementary	111,566	-	111,566	-	111,566	-	
Townson								
Terrace Elementary	General Contractor	10,612,761	-	10,612,761	2,408,000	-	-	8,204,76
Renovation	Architect / Engineer	2,687,363	-	2,687,363	90,000	602,000	-	1,995,36
67253	Furniture & Equip Other	- 86,516	-	- 86,516	7,758	78,758	-	
	OCIP	-	-	-	-	70,730	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	13,386,640	-	13,386,640	2,505,758	680,758	-	10,200,12
	Total - Terrace Elementary	13,386,640	-	13,386,640	2,505,758	680,758	-	10,200,12
Treasure Forest Elementary	General Contractor	8,611,077		8,611,077		8,584,711		26,36
Renovation	Architect / Engineer	637,434	-	637,434	-	637,434	-	20,30
67209	Furniture & Equip	216,362	-	216,362	-	216,362	-	
	Other OCIP	349,902 128,346	-	349,902 128,346	-	349,902 128,346	-	
	Contingency	120,340	-	120,540	-	120,540	-	
	Moving Costs	91,804 10,034,925	-	91,804 10,034,925		91,804 10,008,559	-	26,36
		,		,		,,		,
Future Work	General Contractor Architect / Engineer	-	-	-	-	-	-	
67125	Furniture & Equip	-	-	-	-	-	-	
	Other Contingency	150,000	-	150,000	-	-	-	150,00
	Moving Costs		-	-	-	-	-	
		150,000	-	150,000	-	-	-	150,00
Thornwood	Total - Treasure Forest Elementary	10,184,925	-	10,184,925	-	10,008,559	-	176,36
Elementary	General Contractor	2,866,951	-	2,866,951	-	-	-	2,866,95
Replacement	Architect / Engineer	-	-	-	-	-	-	
67249	Furniture & Equip Other	-	-		-	-	-	
	OCIP	-	-	-	-	-	-	
	Contingency Moving Costs	-	-	-	-	-	-	
	3	2,866,951	-	2,866,951	-	-	-	2,866,95
	Total - Thornwood Elementary	2,866,951		2,866,951	-	-		2,866,95
Westwood Elementary	General Contractor	_	_	_	_	_	_	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67116	Furniture & Equip Other	- 68,816	-	- 68,816	-	68,816	-	
	Contingency	181,184	-	181,184	-	-	-	181,18
	Moving Costs	250,000	-	250,000	<u>-</u>	68,816	-	181,18
	Total Wastwood Flamentons	250,000		250,000				181,18
	Total - Westwood Elementary	∠50,000	-	∠50,000	-	68,816	-	181,18

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	March 31, 2025	Adjustments April	April 30, 2025	Contract	Expenditure	Payable	Remaining
Woodview								
Elementary	General Contractor	33,759,298	-	33,759,298	236,980	31,670,701	1,721,331	130,2
Replacement	Architect / Engineer	2,794,662	-	2,794,662	27,661	2,712,160	-	54,8
67237	Furniture & Equip	632,896	16	632,912	14,209	618,703	-	
	Other	1,250,000	-	1,250,000	157,646	605,084	-	487,2
	OCIP	935,377	-	935,377	-	935,377	-	
	Contingency	740,214	(16)	740,198	-	-	-	740,1
	Moving Costs	163,522	-	163,522	-	163,522	-	
	-	40,275,969	-	40,275,969	436,496	36,705,547	1,721,331	1,412,5
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67117	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	50,000	-	50,000	-	-	-	50,0
	Moving Costs	· -	-	· -	-	_	-	
		50,000	-	50,000	-	-	-	50,00
	Total - Woodview Elementary	40,325,969	-	40,325,969	436,496	36,705,547	1,721,331	1,462,5
Bear Blvd Pre-K	General Contractor	672,007	_	672,007	_	431,214	_	240,7
Upgrades	Architect / Engineer	35,341		35,341		9,200		26,1
67201	Furniture & Equip	33,341	-	33,341	-	9,200	-	20,1
6/201	Other	274.860	-	274.000	-	274 266	-	6
		274,869	-	274,869	-	274,266	-	0
	Contingency	-	-	-	-	-	-	
	Moving Costs	982,217		982,217	-	714,680		267,5
		902,217	-	902,217	-	7 14,000	-	207,5
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67131	Furniture & Equip	-	-	-	-	-	-	
	Other	-	-	-	-	-	-	
	Contingency	150,000	-	150,000	-	-	-	150,0
	Moving Costs	-	-	-	-	-	-	
		150,000	-	150,000	-	-	-	150,0
	Total - Bear Blvd Pre-K	1,132,217	-	1,132,217	-	714,680	-	417,5
Lion Lane								
Pre-K	General Contractor	726,925	-	726,925	-	429,646	-	297,2
Upgrades	Architect / Engineer	114,342	-	114,342	-	9,200	-	105,1
67202	Furniture & Equip	-	-	-	-	-	-	
	Other	139,524	-	139,524	-	139,524	-	
	Contingency	-	-	-	-	-	-	
	Moving Costs	-	-	-	-	-	-	
	-	980,791	-	980,791	-	578,370	-	402,4
	General Contractor	-	-	-	-	-	-	
Future Work	Architect / Engineer	-	-	-	-	-	-	
67130	Furniture & Equip	-	-	_	_	_	-	
	Other	_	_	-	_	_	-	
	Contingency Moving Costs	150,000	-	150,000	-	-	-	150,0
	INIOVILIA COSTS	150,000	-	150,000				150,0

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Tiger Trail		•						
Pre-K	General Contractor	918,778	-	918,778	-	598,319	-	320,459
Upgrades	Architect / Engineer	124,363	-	124,363	-	74,114	-	50,249
67203	Furniture & Equip Other	99,557	-	99,557	-	99,557	-	(
	OCIP	21,400	-	21,400	-	21,400		(
	Contingency	21,400	_	21,400	_	21,400	_	Č
	Moving Costs	-	-	-	-	-	-	Ċ
		1,164,098	-	1,164,098	-	793,390	-	370,708
	Total - Tiger Trail Pre-K	1,164,098		1,164,098		793,390	-	370,708
Wildcat Way								
Pre-K	General Contractor	919,234	-	919,234	-	585,503	-	333,73
Upgrades 67204	Architect / Engineer	124,377	-	124,377	-	74,539	-	49,83
67204	Furniture & Equip Other	99.200		99.200	-	99.200		
	OCIP	21,400	_	21,400	_	21,400	_	
	Contingency		-	,	-	,	_	
	Moving Costs		-	-	-	-	-	
		1,164,211	-	1,164,211	-	780,642	-	383,569
	Total - Wildcat Way Pre-K	1,164,211	-	1,164,211	-	780,642	-	383,569
Facility								
Services	General Contractor	-	-	-	-	-	-	
Upgrades 67238	Architect / Engineer	-	-	-	-	-	-	
07238	Furniture & Equip Other			-	-	-		
	OCIP	-	-	-	-	-	_	
	Contingency	200,000	_	200,000	_	_	_	200,00
	Moving Costs	-	-	· -	-	-	-	
		200,000	-	200,000	-	-	-	200,000
	Total - Facility Services	200,000	-	200,000	-	-	-	200,000
Central Warehouse	General Contractor	870,719		870,719				870,719
	Architect / Engineer	70,944	-	70,944	-	-	-	70,94
Upgrades 67239	Furniture & Equip	70,944	-	70,944	-	-	-	70,94
07239	Other	27,563	-	27,563	-	-	-	27,56
	Future Work	50,000	_	50,000	_	_	_	50,00
	OCIP	12,642	-	12,642	-	-	_	12,64
	Contingency	25,981	-	25,981	-	-	-	25,98
	Moving Costs		-	-	-	-	-	(
		1,057,849	-	1,057,849	-	-	-	1,057,849
	Total - Central Warehouse	1,057,849	-	1,057,849	-	-	-	1,057,849

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	March 31, 2025	Adjustments April	April 30, 2025	Contract	Expenditure	Payable	Remaining
Textbook								
Warehouse	General Contractor	750,638	-	750,638	-	-	-	750,638
Upgrades 67240	Architect / Engineer	62,068 86,822	-	62,068 86,822	-	-	-	62,068 86,822
67240	Furniture & Equip Other	28,940		28,940		-		28,940
	Future Work	50,000	-	50,000	-	-	-	50,000
	OCIP	10,898	_	10,898	-	_	_	10,898
	Contingency	22,398	-	22,398	-	-	-	22,398
	Moving Costs		-	-	-	-	-	C
	Total Taythaak Wassha	1,011,764	-	1,011,764	-	-	-	1,011,764
Administration	Total - Textbook Warehouse	1,011,764		1,011,764	-	-	-	1,011,764
Building	General Contractor	5,013,243	(26,045)	4,987,198	103,635	2,027,315	_	2,856,248
Upgrades	Architect / Engineer	19,802	(20,010)	19,802	1,993	17,809	_	2,000,210
67231	Furniture & Equip	15,565	26,045	41,610	26,045	15,565	_	Č
	Other	269,903		269,903	2,100	267,803	-	Ċ
	OCIP	79,978	-	79,978		79,978	-	C
	Contingency	-	-	-	-	-	-	0
	Moving Costs		-	-	-	-	-	(
		5,398,491	-	5,398,491	133,773	2,408,470	-	2,856,248
F \ \ \	General Contractor	-	-	-	-	-	-	(
Future Work 67940	Architect / Engineer Furniture & Equip	-	-	-	-	-	-	(
07940	Other		-	-	•	-	-	(
	Contingency	50,000	-	50,000	-	-	-	50,000
	Moving Costs	-	_	-		_	_	00,000
	3 -	50,000	-	50,000	-	-	-	50,000
M4 0	Total - Administration Building	5,448,491		5,448,491	133,773	2,408,470	-	2,906,248
West Support Center	General Contractor	_	_	_	_	_	_	C
Upgrades	Architect / Engineer	_	_	_	_	_	_	Č
67233	Furniture & Equip	_	_	_	_	_	_	Ċ
	Other	931,432	-	931,432	-	931,432	-	Ċ
	OCIP	-	-		-		-	C
	Contingency	-	-	-	-	-	-	C
	Moving Costs		-	-	-	-	-	(
		931,432	-	931,432	-	931,432	-	C
	Total - West Support Center	931,432		931,432	-	931,432		
Transportation Facility	General Contractor	2,708,118	_	2,708,118	_	1,054,347	_	1,653,771
Upgrades	Architect / Engineer	210,225	-	210,225	-	1,004,047	-	210,225
67227	Furniture & Equip	2,899	-	2,899	-	2,899	-	210,220
01221	Other	65,000	-	65,000	-	43,766	-	21,234
	OCIP	39,318	_	39,318	_	39,318	_	21,20
	Contingency	78,968	_	78,968	-		-	78,968
	Moving Costs							(
		3,104,528	-	3,104,528	-	1,140,330	-	1,964,198
	General Contractor	-	-	-	-	-	-	(
			_	-	-	-	-	(
Future Work	Architect / Engineer							(
Future Work 67974	Furniture & Equip	-	-	-	-	-	-	
	Furniture & Equip Other	- - 	-	-	:	-	-	
	Furniture & Equip Other Contingency	50,000	- - -	50,000		- - - -	-	50,000
	Furniture & Equip Other	50,000	- - - -	50,000 50,000	- -	- - - -	- - - -	50,000 50,000

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Police								_
Department	General Contractor	-	-	-	-	-	-	0
Upgrades	Architect / Engineer	-	-	-	-	-	-	0
67241	Furniture & Equip Other	-	182,967	182,967	182,967	-		0
	OCIP	_	102,307	102,307	102,307	-	-	0
	Contingency	250,000	(182,967)	67,033	-	_	-	67,033
	Moving Costs	-		-	-	-	-	0
		250,000	-	250,000	182,967	-	-	67,033
	Total - Police Department	250,000		250,000	182,967	_	_	67,033
Tax	Total - I once Department	200,000	_	200,000	102,001		_	01,000
Office	General Contractor	-	-	-	-	-	-	0
Upgrades	Architect / Engineer	-	-	-	-	-	-	0
67242	Furniture & Equip	-	-	-	-	-	-	0
	Other	-	-	-	-	-	-	0
	OCIP		-		-	-	-	0
	Contingency Moving Costs	50,000	-	50,000	-	-	-	50,000 0
	Moving Costs	50,000	-	50,000		<u> </u>		50,000
	Total Tay Office	50.000		50.000				50.000
Ag Farm	Total - Tax Office	50,000	-	50,000		-		50,000
Ag i ui iii	General Contractor	2,870,139	_	2,870,139	_	2,870,139	_	0
Upgrades	Architect / Engineer	_,,	_	_,,	-	_,,	_	0
67301	Furniture & Equip	357,197	-	357,197	315,456	41,741	-	0
	Other	-	-	-	-	-	-	0
	OCIP	124,532	-	124,532	-	124,532	-	0
	Contingency	-	-	-	-	-	-	0
	Moving Costs	3,351,868		3,351,868	315,456	3,036,412	-	0
		3,351,000	-	3,331,000	313,430	3,030,412	-	U
	Total - Ag Farm	3,351,868	-	3,351,868	315,456	3,036,412	-	0
East Transition								
Campus	General Contractor		-				-	0
Upgrades	Architect / Engineer	110,465	-	110,465	2,653	107,812	-	0
67205	Furniture & Equip Other	1,690,990	-	1,690,990	-	1,690,990	-	0
	OCIP	21,260		21,260	-	21,260	-	0
	Contingency	21,200	_	21,200	_	21,200	_	0
	Moving Costs	-	-	-	-	-	-	0
	-	1,822,715	-	1,822,715	2,653	1,820,062	-	0
	Total - East Transition Campus	1,822,715	-	1,822,715	2,653	1,820,062	_	0
South Transition								
Campus	General Contractor	780,495	-	780,495	-	-	-	780,495
Upgrades	Architect / Engineer	158,705	-	158,705	-	155,630	-	3,075
67206	Furniture & Equip Other	156,559 256,087	-	156,559 256,087	-	156,528 256,087	-	31 0
	OCIP	13,775	-	256,087	-	13,775	-	0
	Contingency	13,773	-	15,775	-	13,773	-	0
	Moving Costs	_	-	_	-	_	_	0
	<b>5</b> -	1,365,621	-	1,365,621	-	582,020	-	783,601
	Total - South Transition Campus	1,365,621	-	1,365,621	-	582,020		783,601

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
	1		April				•	
Athletic Facilities								
Don Coleman Coliseum	General Contractor	1,329,255	-	1,329,255	-	-	-	1,329,25
Upgrades	Architect / Engineer	119,005	-	119,005	-	-	-	119,00
67229	Furniture & Equip	-	-	400.070	400.070	-	-	
	Other OCIP	186,070	-	186,070	186,070	-	-	00.0
		22,000	-	22,000	-	-	-	22,0 95,2
	Contingency Moving Costs	95,215	-	95,215 -	-	-		
		1,751,545	-	1,751,545	186,070	-	-	1,565,4
Tully Stadium	General Contractor	1,503,190	-	1,503,190	-	-	-	1,503,1
Upgrades	Architect / Engineer	123,005	-	123,005	-	-	-	123,0
67230	Furniture & Equip	-	-	-	-	-	-	
	Other	24,310	-	24,310	-	-	-	24,3
	OCIP	21,824	-	21,824	-	-	-	21,8
	Contingency Moving Costs	139,991	-	139,991 -	-	-	-	139,9
	· ·	1,812,320	-	1,812,320	-	-	-	1,812,
Tully Stadium	General Contractor	-	727,908	727,908	727,908	-	-	
Fields 67260	Architect / Engineer Other Contractors	1,700,000	(727,908)	972,092	78,563	3,937	-	889,
	outer contractors	1,700,000	-	1,700,000	806,471	3,937	-	889,
Grob Stadium	General Contractor	433,982	_	433,982	-	-	-	433,
Upgrades	Architect / Engineer	38,549	-	38,549	-	-	-	38,
67228	Furniture & Equip	-	-	-	-	-	-	
	Other		-		-	-	-	
	OCIP	6,301	-	6,301	-	-	-	6,
	Future work	50,000	-	50,000	-	-	-	50,
	Contingency Moving Costs	12,950	-	12,950	-	-	-	12,
	3 -	541,782	-	541,782	-	-	-	541,
Natatorium	General Contractor	723,231	-	723,231	2,449	376,002	-	344,
67223	Architect / Engineer Furniture & Equip	360,565	-	360,565	<u>-</u>	147,267	-	213,
	Other	739.303	-	739.303	11.735	727.568	-	
	OCIP	15,615	-	15,615	- 11,733	15,594	_	
	Contingency	408	-	408	-	10,004	_	
	Moving Costs	-	-	-	-	-	-	
		1,839,122	-	1,839,122	14,184	1,266,431	-	558,
	Total - Athletic Facilities	7,644,769	-	7,644,769	1,006,725	1,270,368		5,367,
Facilities Contingency 67200	Facilities Contingency	41,437,427	-	41,437,427	-	-	-	41,437,4
	Total - Facilities Contingency	41,437,427	_	41,437,427	_	-		41,437,4

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project .	Category	March 31, 2025	Adjustments	April 30, 2025	Contract	Expenditure	Payable	Remaining
Saraar and Taabnical			April					
Career and Technical Education								
67961	CTE Bond Project	7.750.000		7.750.000	87.253	5.513.624		2.149.1
07901	CTE Boliu Project	7,730,000	-	7,730,000	67,255	3,313,024	-	2,149,1
67962	CTE Visioning	315,000	-	315,000	-	284,767	-	30,2
	Total - CTE	8.065.000		8.065.000	87.253	5.798.391		2.179.3
Fine and Performing	Total - CTE	8,065,000		8,065,000	07,233	3,730,331		2,179,3
Arts								
67952	Band Instruments	1,815,445	-	1,815,445	-	1,815,445	-	
	Orchestra Instruments	224,000	-	224,000	-	224,000	-	
	Band Uniforms	495,155	-	495,155	-	495,155	-	
	Drill team uniforms	165,400	-	165,400	-	134,123	-	31,2
	Auditorium curtains	300,000	-	300,000	-	-	-	300,0
	Total - Fine and Performing Arts	3,000,000	_	3,000,000	-	2,668,723	_	331,2
Technology	-	,						
Purchases								
6T101	Extended Network Availability	3,171,192	-	3,171,192	-	2,397,688	-	773,5
6T102	Wi-Fi	4,047,540	-	4,047,540	-	4,047,540	-	
6T103	Visitor Tracking (printers & scanners)	70,000	-	70,000	-	40,426	-	29,5
6T104	Security Cameras	4,487,500	-	4,487,500	367,095	1,150,685	-	2,969,7
6T105	Content Filter, Firewall, DDOS, SIEM	3.750.000	-	3.750.000	177,743	3,131,655	-	440,6
		15,526,232	-	15,526,232	544,838	10,767,994	-	4,213,4
6T201	Interactive Projector Updated	2,437,500	_	2,437,500	_	2,432,904	_	4,5
6T202	Tech Room Buildout	36,000	-	36,000	-	21,633	-	14,3
6T203	Library	1,500,000	-	1,500,000	_		-	1,500,0
6T204	Tech Application Labs LC Mgmt	1,200,000	-	1,200,000	_	837,383	-	362,6
6T205	Board Room AV	125,000	_	125,000	_	63,865	_	61,
6T206	TTC AV	157,000	_	157,000	_	6,078	_	150,
6T207	Time Clocks	2,725,668	_	2,725,668	78,435	2,306,037	_	341,
6T208	Cabling	1.791.504	_	1,791,504	-	756.346	_	1.035.
6T209	Video Streaming	200,000	_	200,000	_	74,550	_	125,4
6T210	Phone System	1,622,399	_	1,622,399	_	1,169,240	_	453,
6T211	Campus & District Facility UPS	1,066,856	_	1,066,856	_	825,135	_	241,
6T212	Switches (L2, L3, ToR, Phone)	3,000,000	_	3,000,000		2,655,263	_	344,
6T213	Servers	782,715	_	782,715		782,715	_	344,
6T214	Storage	4,715,525		4,715,525	=	4,715,525		
6T215	Project Management	500,000		500,000	=	257,843		242,1
01213	Froject Management	21,860,167		21,860,167	78,435	16,904,517		4,877,2
6T301	Instructional Staff Computers	7,005,000	_	7,005,000	_	6,989,803	_	15,
6T302	Non-Instructional Staff Computers	3,116,155	-	3,116,155	102,429	2,457,073	-	556,
01302	Non-instructional otali computers	10,121,155	-	10,121,155	102,429	9,446,876	-	571,8
6T401	Student Devices (HS): 9th - 12th	2,868,979	-	2,868,979		2,868,979	-	
6T402	Student Devices (MS): 6th - 8th	3,222,807	_	3,222,807	-	3,222,807	_	
6T403	Student Devices (MS): 0th - 0th Student Devices (ES): PK-5th	1,812,125	_	1,812,125	-	1,811,552	_	
6T404	Deployment	399,261	_	399,261	-	357,348	_	41,
6T405	Operation Connectivity		_		-	<u> </u>	_	
		8,303,172	-	8,303,172	-	8,260,686	-	42,
6T000	Contingency	2,907,398		2,907,398				2,907,
		2,907,398	-	2,907,398	-	-	-	2,907,3
	Total - Technology Purchases	58,718,124	_	58,718,124	725,702	45,380,073	-	12,612,3

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
	Category	Watch 31, 2023	Aujustinents	April 30, 2023	Contract	Experialitare	Fayable	Remaining
Transportation								
67B01	Regular bus	11,129,805	(848,560)	10,281,245	4,989,530	5,286,630	-	5,0
67B02	Special Education Bus	2,509,784	848,560	3,358,344	2,259,895	1,098,449	-	
67B03	Trucks/Trailers for Fine Arts	561,885	-	561,885	-	541,575	-	20,3
67B04	Radios for Transportation	208,556	-	208,556	-	208,556	-	
67B05 67B00	Transportation engine kits/ propane kits Contingency	68,078	-	68,078 -	-	68,078		
	Total - Transportation	14,478,108	-	14,478,108	7,249,425	7,203,288		25,
Bond Plan	01 /	0.045.000		0.045.000		0.004.007		700
Administration	Staffing	9,045,000	-	9,045,000	-	8,284,897	-	760,
63800	Other	2,589,931	-	2,589,931	237,206	1,474,943	-	877,
	Fees	597,929	-	597,929	24.445	45,019	-	552,
	Publicity	490,859	<u>-</u>	490,859	34,445	321,397	<u>-</u>	135,
	Total - Bond Plan Administration	12,723,719		12,723,719	271,651	10,126,256	-	2,325
Hail	General Contractor	4,062,632	-	4,062,632	-	4,062,632	-	
Damaged Roofs	Architect / Engineer	207,559	-	207,559	-	207,559	-	
67250	Other	1,816	-	1,816	-	1,816	-	
		4,272,007	-	4,272,007	-	4,272,007	-	
	Total - Hail damage	4,272,007	-	4,272,007	-	4,272,007	-	
PreK and WWE Fall Surface	Contingency							
67257	Contingency	-	-	-	-	-	-	
Westwood	General Contractor	346,500	_	346,500	_	_	_	346.
Elementary	Architect / Engineer	93,500	_	93,500	93,500	_	_	0.0
,	Other	-	_	-		_	-	
		440,000	-	440,000	93,500	-	-	346
Bear Blvd	General Contractor	423,500	_	423,500	283,615	-	_	139
	Architect / Engineer	16,500	-	16,500	8,782	7,718	-	
	Other	-	-				-	
		440,000	-	440,000	292,397	7,718	-	139
Wildcat Way	General Contractor	423.500	_	423.500	283.615	_	_	139
,	Architect / Engineer	16,500	-	16,500	8,782	7,718	-	
	Other	440,000	-	440,000	292,397	7,718	-	139
Lion Lane	General Contractor	423,500		423,500	283,615			139
LIUII Laile	Architect / Engineer	16,500	-	16,500	8,782	7,718	-	138
	Other			· -	<u> </u>			
		440,000	-	440,000	292,397	7,718	-	139
Tiger Trail	General Contractor	423,500	_	423,500	283,615	-	-	139
=	Architect / Engineer	16,500	-	16,500	8,783	7,717	-	
	Other	440,000	-	440,000	292,398	7,717	-	139
		440,000	-	440,000	292,398	7,717	-	139

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Safety and	-1		7 фін					
Security Vestibules	Contingency	696,160	-	696,160	-	-	-	696,16
67254		696,160	-	696,160	-	-	-	696,16
Cornerstone	General Contractor	549,400	_	549,400	549,400	_	_	
Academy	Architect / Engineer	-	-	-	-	-	-	
	Other		-	-	-	-	-	
		549,400	-	549,400	549,400	-	-	
Edgewood	General Contractor	358,760	_	358,760	_	315,328	_	43,43
Elementary	Architect / Engineer	25,595	-	25,595	186	25,408	-	10,10
	Other	1,720	-	1,720	-	1,720	-	
		386,075	-	386,075	186	342,456	-	43,43
Frostwood	General Contractor	246,711	_	246,711	_	246,711	_	
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	22,687	-	22,687	-	22,687	-	
		294,992	-	294,992	186	294,806	-	
Hollibrook	Conservation at an	224 222		004.000	224.000			
Elementary	General Contractor Architect / Engineer	224,900	-	224,900	224,900	-		
Licinomary	Other	_	_	_	_	-	_	
		224,900	-	224,900	224,900	-	-	
	0 10 1				007.000			
Housman Elementary	General Contractor Architect / Engineer	207,900	-	207,900	207,900	-	-	
Elementary	Other	-	-	-	-	-	-	
		207,900	-	207,900	207,900	-	-	
Meadow Wood	General Contractor	263,000	-	263,000	263,000	-	-	
Elementary	Architect / Engineer Other	-	-	-	-	=	-	
	Other	263,000		263,000	263.000			
Pine Shadows	General Contractor	233,189	-	233,189	1,372	231,817	-	
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	2,306 261,089		2,306 261,089	1,558	2,306 259,531		
		201,009	-	201,009	1,000	200,001	_	
Ridgecrest	General Contractor	336,300	-	336,300	336,300	-	-	
Elementary	Architect / Engineer	-	-	-	-	-	-	
	Other	220, 200	<u> </u>	- 220 200	-		-	
		336,300	-	336,300	336,300	-	-	
Rummel Creek	General Contractor	146,309	-	146,309	-	146,309	-	
Elementary	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	6,373	-	6,373	-	6,373	-	
		178,276	-	178,276	186	178,090	-	
Spring Branch	General Contractor	208,000	_	208,000	208,000	_	_	
Elementary	Architect / Engineer	-	-	-	-	-	-	
•	Other		-	-	-	-	-	
		208,000	-	208,000	208,000	-	-	
Shadow Oaks	General Contractor	223,113		223,113		188,371		247
Elementary	Architect / Engineer	223,113 25,595	-	25,595	186	25,408	-	34,7
	Other	2,547	_	2,547	-	2,547	_	
	-	251,255	-	251,255	186	216,326	-	34,7
Wilchester Elementary	General Contractor	247,400	-	247,400	247,400	-	-	
Elementary	Architect / Engineer Other	-		-	-	-		
	5	247,400	-	247,400	247,400			
Westwood	General Contractor	266,189	-	266,189	3,736	237,635	-	24,8
Elementary	Architect / Engineer	25,594	-	25,594	186	25,407	-	
	Other	6,481 298,264	-	6,481 298,264	300 4,222	4,929 267,971		1,2 26,0
		250,204	-	250,204	4,222	201,311	-	20,0
Bear Blvd	General Contractor	403,189	-	403,189	-	378,371	-	24,8
Pre K	Architect / Engineer	25,594	-	25,594	186	25,408	-	
	Other	10,942	-	10,942	<u> </u>	10,942	-	
		439,725	-	439,725	186	414,721	-	24,8
Lion Lane	General Contractor	417,200	_	417,200	417,200	_	_	
Pre K	Architect / Engineer	,200	-			-	-	
	Other	3,950	_	3,950	_	3,950		

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
		421,150	-	421,150	417,200	3,950	-	0
Wildcat Way	General Contractor	400,700	-	400,700	400,700	-	-	0
Pre K	Architect / Engineer Other		-	-	-	-	-	0
		400,700	-	400,700	400,700	-	-	0
Tiger Trail	General Contractor	445,200	-	445,200	445,200	-	-	0
Pre K	Architect / Engineer	-	-	-	-	-	-	0
	Other	3,800	-	3,800	-	3,800	-	0
		449,000	-	449,000	445,200	3,800	-	0
	Total - Safety and Security Vestibules	6,113,586	-	6,113,586	3,306,710	1,981,651	-	825,225

Campus Project	Object Category	Budget as of March 31, 2025	Budget Adjustments April	Budget as of April 30, 2025	Encumbrance Contract	Actual Expenditure	Retainage Payable	Balance Remaining
Safety and Security Fencing Cor	ntingency	2,256,474	(817,213)	1,439,261				1,439,26
67258	nungency	2,256,474	(817,213)	1,439,261	<u> </u>	<u> </u>	-	1,439,26
Stratford Ger	neral Contractor	-	_	-	-	-	-	
	chitect / Engineer	<del>_</del>	-		<del>.</del>		-	
Oth	ner	530,747 530,747	-	530,747 530,747	518,449 518,449	12,298 12,298	-	
<b>Landrum</b> Ger	neral Contractor	-	-	-	-	-	-	
	chitect / Engineer		-		-		-	
Oth	ner	484,111 484,111	-	484,111 484,111	472,894 472,894	11,217 11,217		
		,		,	,	,=		
	neral Contractor	-	-	-	-	-	-	
Middle School Arc Oth	chitect / Engineer	-	397,090	397,090	397,090	-	-	
o		-	397,090	397,090	397,090	-	-	
	neral Contractor	-	-	-	-	-	-	
Elementary Architect / Engineer Other		610,000	-	610,000	531,059	69,413	-	9,5
Oth	ier	610,000		610,000	531,059	69,413		9,5
Dina Obadawa Car		2.2,222		5.5,252	,,,,,,			
	neral Contractor chitect / Engineer	-	-	-	-	-	-	
Oth		114,318	-	114,318	107,957	6,361	-	
		114,318	-	114,318	107,957	6,361	-	
Frostwood Ger	neral Contractor	_	_	_	_	_	_	
	chitect / Engineer	-	-	-	-	-	-	
Oth	ner	2,175	-	2,175	-	2,175	-	
		2,175	-	2,175	-	2,175	-	
Rummel Creek Ger	neral Contractor	-	-	-	-	-	-	
	Architect / Engineer Other	-	-	-	-	-	-	
Oth	ner					-		
	neral Contractor	-	-	-	-	-	-	
Elementary Arc Oth	chitect / Engineer	-	-	-	-			
Out		-	-	-	-	-	-	
	neral Contractor	-	-	-	-	-	-	
	chitect / Engineer	-	420 422	420,123	420 422	-	-	
Oth	lei	-	420,123 420,123	420,123	420,123 420,123	-	-	
Westwood Ger	neral Contractor	_	_	_	_	_	_	
	chitect / Engineer	-	-	-	-	-	-	
Oth	ner		<u> </u>	<u>-</u>	<u> </u>			
	neral Contractor	-	-	-	-	-	-	
	Architect / Engineer Other	-	-	-	-	-	-	
		-	-	-	-	-	-	
	neral Contractor	-	-	-	-	-	-	
	chitect / Engineer		-		-		-	
Oth	ner	2,175 2,175	-	2,175 2,175		2,175 2,175	-	
T-4	tal Cafety and Cocurity Females				2 447 570			4 440 7
lot	tal - Safety and Security Fencing	4,000,000	-	4,000,000	2,447,572	103,639	-	1,448,7

Campus	Object	Budget as of	Budget	Budget as of	Encumbrance	Actual	Retainage	Balance
Project	Category	March 31, 2025	Adjustments	April 30, 2025	Contract	Expenditure	Payable	Remaining
			April					
District-Wide								
Projects	General Trades	5,000,000	-	5,000,000	1,150,188	1,537,310	-	2,312,502
	MEP	4,500,000	-	4,500,000	2,445,707	873,934	2,356	1,178,003
	Copiers	781,039	-	781,039	-	781,039	-	0
	Total - District Wide Projects	10,281,039	-	10,281,039	3,595,895	3,192,283	2,356	3,490,505
Owner Controlled								
Insurance Program	OCIP		-	-	-	-	-	0
	Total - OCIP	-	-	-	-	-		O
Premium allocated								
to issuance costs	Premium allocated to issuance costs	5,147,068	-	5,147,068	-	5,147,068	-	0
	Total - Premium Allocated to Issuance	5,147,068	-	5,147,068	-	5,147,068	-	0
Unallocated								
Interest	Interest	18,006,204	(126,114)	17,880,090	-	-	-	17,880,090
	Reserve for Arbitrage	(3,057,271)	-	(3,057,271)	-	-	-	(3,057,271
	Total - Interest Net of Arbitrage	14,948,933	(126,114)	14,822,819	-	-	-	14,822,819
	Total - Facility Improvement Program	849,557,144	846,886	850,404,031	75,649,096	627,759,056	6,903,596	140,092,282