

FACILITIES/CONSTRUCTION REPORT

AUGUST 2024

Food Distribution Center:

8-19 Calm, hot@82degrees. Sletten pour/finish concrete for floor drains in 2 stalls, set forms for floor slab/tie rebar, lay vapor barrier down, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Neufield insulate roof, screw down metal panels, 7 workers, 3 snorkel lifts.

8-20 Calm, hot@76 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel, 6 workers. Trails End haul concrete with 2 mixer trucks, 4 loads, 2 workers. Neufield insulate roof, screw down metal panels, 7 workers, 3 snorkel lifts.

8-21 Calm, hot@74 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel, set forms for floor slab/tie rebar, lay vapor barrier down, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Neufield insulate roof, screw down metal panels, 7 workers, 3 snorkel lifts.

8-22 Calm, hot@74 degrees. Sletten pour/finish concrete for floor slab, power screed, power trowel, finished floor slab, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Neufield insulate roof, screw down metal panels and ridge cap, 7 workers, 3 snorkel lifts.

8-26 Calm, hot @74 degrees. Sletten cleaning concrete slab, start laying out interior walls, framing north wall with metal studs, 7 workers. Neufield screw down ridge cap, 5 workers, 2 snorkel lifts.

8-27 Breezy, hot@76 degrees. Sletten layout interior walls, screw down sill plate, frame north wall with metal studs, sheet with ½" osb, 7 workers. Neufield install metal trim above the osb, 6 workers,

8-28 Breezy, cool@50 degrees. Sletten layout interior walls, screw down sill plate, bolt down 2x8 to top of beams(12) of the arbor, 7 workers. Neufield install metal trim above the osb, start attaching metal strapping on interior walls, 6 workers, 3 snorkel lifts.

8-29 Calm, hot@72 degrees. Sletten start framing interior walls with 2x4 metal studs, bolt down 2x8 to top of beams(12) of the arbor, 7 workers. Neufield install metal trim above the osb, 6 workers, 3 snorkel lifts.

8-30 Calm, hot@76 degrees. Neufield install metal trim above the osb, attach metal strapping on interior walls, 6 workers, 3 snorkel lifts.