## Construction Update February 9, 2009

- Structural steel for press box will be delivered on March 2<sup>nd</sup> and erection process will begin.
- Grade beams for north section of press box will be poured this week. South grade beam is complete.
- 3. All rough-in plumbing for press box should be complete by February 20<sup>th</sup>.
- 4. Weather permitting, the slab of the press box should be poured the week of February 23<sup>rd</sup>.
- 5. A 10 ft. sidewalk will be poured around the press box slab after press box slab is poured.
- 6. The restroom facility on the visitor side of stadium is almost complete.
- 7. Metal construction work on the home dressing room extension will begin this week.
- 8. Plans to begin the visitor bleacher extension is still on schedule to begin in mid March.
- 9. The date for completion of press box addition is still July 31<sup>st</sup>. The drop dead date is August 22<sup>nd</sup>.