

## FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2024

### NAPI Reroof:

9-4 Breezy, hot@72 degrees. CentiMark lay/screw down dense deck, glue down rubber membrane, tape/lap caulk seams, install metal trim over the crowsnest, 5 workers.

9-5 Calm, hot@78 degrees. CentiMark tape/lap caulk seams, install metal trim over the gymnasium, 5 workers.

9-6 Calm, hot@88 degrees. CentiMark tape/lap caulk seams, install metal trim over the gymnasium, 5 workers.

9-9 Breezy, hot@76 degrees. CentiMark caulk seams, gaskets, thresholds and install metal trim, 4 workers.

9-10 Calm, hot@70 degrees. CentiMark caulk seams, gaskets, thresholds and install metal trim, 4 workers. Heartland Mechanical land 3 AHUs on the roof via crane, start hooking up, 4 workers. Littrell Electric hookup new electric to AHUs, 2 workers. Dry Fork Plumbing hookup new piping to AHUs, 2 workers.

9-11 Calm, warm@60 degrees. CentiMark caulk seams, gaskets, thresholds and install metal trim, 4 workers. Littrell Electric hookup new electric to AHUs, 2 workers. Dry Fork Plumbing hookup new piping to AHUs, 2 workers.

9-12 Breezy, cool@50 degrees. Littrell Electric hookup new electric to AHUs, 2 workers. Dry Fork Plumbing hookup new piping to AHUs, 2 workers.

9-30 Calm, warm@70 degrees. CentiMark install retro-fit roof drains/overflows (21) and fan covers, 3 workers.