

SEPTEMBER PBK MONTHLY REPORT

11 month walk through is set for Thursday 9/11 for all campuses.

Mance Park Track:

- Sprinkler work at the upper field is complete and sprinkler work has started on the main field
- Upper field has been graded, resod, and control box has been relocated.
- The dirt work and the curb around the track has been completed. Base has arrived. Paving and asphalt to follow up and start early September. A new pilot channel has also been poured, and all storm work has been completed.
- Prime has Conex box locations. Waiting for the boxes to come in
- Shot put and Discus locations have been confirmed and are ready to be poured and placed. The district is currently using the spots as practice fields.

Mance Park Phase 3:

- Prime is working on completing the commissioning punch list.

HHS Auditorium

- Demo and abatement work has been completed
- The acoustical wall panels are installed
- The ceiling and stage area has been painted
- Rigging is complete waiting on curtains and theatrical lighting to come in
- House lighting is currently being installed