

Minidoka County School District  
**Monthly Maintenance Report**  
February 8, 2018

Jan 11th - 101 New Requests  
143 Work in Progress  
46 Complete  
10592 Closed Work Orders


Feb. 5th – 103 New Requests  
126 Work in Progress  
65 Complete  
10689 Closed Work Orders

**Maintenance Department Updates**

**Current Projects:**

**Minico**

- 1) Irrigation Pump Project Relocation- Advanced Irrigation Solutions has designed the relocation of Minico’s turbine pump. Plans complete and reviewed. Priced out components, coordinated with MID for headgate construction. PO has been generated to purchase the pump assembly. United Electric can run the power to a pole outside the football field and in house we can trench and run conduit with wire for pump contractor to tie in. Cement slab will be completed in house also. Start date will be January or February.




- 2) Old Food Service Building the construction class is remodeling. Roofing contractor is 80% complete on the roof.



- 3) Roofing project at Minico, East & West is underway. Bidding took place. Bid opening was Oct. 19. Reroofing to start soon. Started January 8, 2018.

Minico – Choir roof in 98% gym 20%



Minidoka County School District  
**Monthly Maintenance Report**  
February 8, 2018

West roof is 90%



East roof is 60%



**Maintenance Building**

Before. Project taken a backseat to construction in schools. Project on hold until summer work is complete.



**Food Service Building**

Getting bids to cut floor and two doors.



**Heyburn**

- 1) Flooring - 100% of carpet installed in classrooms. Tiled floors to follow after school starts. It will be done after hours & weekends. A classroom or two at a time should be done around the 7<sup>th</sup> of November. Hallways are done. We have a few more items to finish up.

Minidoka County School District  
**Monthly Maintenance Report**  
February 8, 2018

**West**

- 1) Marquee – took the old marquee down and got it ready for the new marquee.



**Paul**

- 1) Sanded the walls for paint.

Before

After



- 2) Added 4 new coat racks.



**Acequia**

- 1) New playground equipment has arrived with construction to begin sometime in February.