

Status of Bond Projects
7/1/14 Governing Board Meeting

President Zibrat, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Cross Middle School Addition / Remodel:

Construction is 75% complete.

Classroom renovations, PE building addition, and IT re-cabing are complete.

Site work, which includes a new bus loop and site storm water evacuation, is 50% complete.

Administration Building Health Office and Restroom renovations are 70% complete.

Covered walkway roofing repairs are 75% complete. New roofing is installed and HVAC units are being re-installed.

Sound attenuation in the MPR is in process.

New security fence is being installed.



New Bus Loop Grading and Paving Prep



Storm Water Evacuation Improvements




Health Office Addition and Renovation



Restroom Renovations (in MPR and Admin)



Covered Walkway Roofing Repairs



Sound Attenuation in the MPR



New Security Fence Installation

The Cross project is on schedule and on budget.

B. Harelson Elementary School Addition / Remodel:

Construction is 70% complete.

The New Classroom Building is done.

The New Music Room (attached to the Fun House) is dried in, drywall is finished and interior finishes are in process.

Storm Water Evacuation Improvements are 50% complete.

Renovation of the “G” Building is 75% complete.

New IT pathways and fiber are installed. IDF rooms are being completed for new system activation by the Amphi IT Department.

New Security Fence is being installed.



Fun House Addition (new music room)



Storm Water Evacuation Improvements



“G” Building Renovations



New Security Fence Installation

The Harelson Project is on schedule and on budget.

C. Wetmore Professional Development Building:

Construction Documents that will be used for pricing, permitting, and construction are complete. BWS Architecture will present a virtual tour of the project at the conclusion of this update.

D. Donaldson Elementary School Addition / Remodel:

Schematic Design is complete and Design Documents are being developed.

E. Mesa Verde Elementary School Addition / Remodel:

Schematic Design is complete and Design Documents are being developed.

II. HEALTH, SAFETY, & SECURITY

A. Wilson K-8 Health Office Renovation & Security Fencing Installation:

Renovation work is in process.



Health Office Renovation

B. San Joaquin Site Improvements:

This project is complete. Portables have been removed and the site has been cleared.



San Joaquin Site Cleared and Graded