

## FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2022

### BHS Sportsplex:

9-1 Sunny, hot. Sletten grind/hammer edging of expansion joints, fill edges with Sika-flex caulk in boys/girls restrooms, concession area of grandstand, 3 workers. T-Mobile cellular tower, High Mountain Communications standing sections, 6 workers, 2 cranes

9-2 Sunny, hot. T-Mobile cellular tower, High Mountain Communications assembling sections on ground, 5 workers, 1 crane.

9-6 Smoky, hot. Sletten fill edges with Sika-flex caulk and fill holes with grout, 2 workers.

9-7 Smoky, hot. Sletten clean debris off long/triple jump and javelin runways and set standpipe for discus, 3 workers. Beynon Sports return to rubber coat javelin runway and 2 long/triple jump runways, 7 workers, 1 telehandler, 1 side by side with dump box.

9-8 Cloudy, rain. Beynon Sports prep long/triple jump runways, patch holes in track, 7 workers, 1 telehandler, 1 side by side with dump box, rained out.

9-10 Sunny, warm. Beynon Sports rubber coat other 2 long/triple jump runways, patch holes in existing track (caused by metal roof, teepees blowing over), 7 workers, 1 telehandler, 1 side by side with dump box.

9-11 Sunny, warm. Beynon Sports apply top coats of color to long/triple jump and javelin runways, 7 workers, 1 telehandler, 1 side by side with dump box.

9-12 Smoky, warm. Sletten prep east side of shot put area and place concrete curb stops to grade around the area for boundary (uncompacted with black dirt) 3 workers, 1 skidsteer.

9-13 Smoky, warm. Sletten finish east side of shot put area, prep west side and place concrete curb stops to grade (uncompacted with black dirt) 3 workers, 1 skidsteer. T-Mobile cellular tower, High Mountain Communications stand sections built on ground, 5 workers, 1 crane.

9-14 Sunny, warm. Sletten finish west side and prep south side of shot put area and place concrete curb stops to grade (uncompacted with black dirt) 2 workers, 1 skidsteer. T-Mobile cellular tower, High Mountain Communications landscape area around cellular tower, 4 workers, 1 tracked skidsteer. Montana Fence dig holes, mix/pour concrete for chain link fence, 3 workers, 1 tracked skidsteer with auger. Two Medicine Water potholing for utilities; gas, sewer, and fiber-optic, 2 workers, 1 vac truck.

9-15 Sunny, warm. Sletten finish south side of shot put area, 2 workers, 1 skidsteer. Sletten and Trails End haul teepees (2) to sportsplex football stadium and place on concrete pads, 4 workers, 1 telehandler, 2 pickup trucks with bumper pull flatbed trailers. T-Mobile cellular tower, High Mountain Communications landscape and smooth up access road, 4 workers, 1 tracked skidsteer. Montana Fence install chain link fence around cellular tower, 3 workers, 1 tracked skidsteer. Two Medicine Water potholing for utilities; gas, sewer, and fiber-optic, 2 workers, 1 vac truck.

