



CONSTRUCTION UPDATE — JANUARY 2026







Utility Installation



Utility Installation



Auger Cast Pile

UPDATE

ADMINISTRATION

- 5 OAC Meetings held
- 101 Submittals submitted
- 95% Subcontracts issued
- 8 BIM Coordination meetings

COMPLETE & ONGOING

- Site cleared and graded
- Building pads & site moisture conditioned & complete
- Detention pond cut and formed
- Test piles completed
- Drilling/placement of permanent piles began 1/6
- Sanitary sewer: 100% complete
- Water: 70% complete
- Storm sewer: 50% complete

UPCOMING

- Complete water and storm sewer
- Begin lime treatment of firelanes/paving
- Install building grade beams
- Start MEP rough-in at building pads
- Begin pouring firelanes and paving



CONSTRUCTION UPDATE — JANUARY 2026