

**REPORT TO THE BOARD OF TRUSTEES**  
**ON**  
**THE STATUS OF SCHOOL CONSTRUCTION**  
March 1, 2012

**Project:**

**Report No. 383**

1. Miscellaneous Construction Projects

## **1. Miscellaneous Construction Projects**

---

➤ ***Blanton Elementary Roofing Project***

Consultant/Architect: Daniel M. Norris Architect  
Contractor: Mid-West Roofing  
Project Scope: Roofing Replacement  
Project Status: Signed Contract (\$262,382)  
95% Complete

➤ ***Hood and Nimitz JHS Cafeteria/Kitchen Renovation***

Consultant/Architect: Johnson Seefeldt Architects  
Contractor: Cooper Construction  
Project Scope: Cafeteria/Kitchen Renovation  
Project Status: Signed Contract (\$5,395,000)  
Hood JHS - 100% Complete (Except Final Flooring Repairs)  
Nimitz JHS - 100% Complete (Except Final Flooring Repairs)

➤ ***Zavala Elementary Renovation***

Consultant/Architect: ECISD  
Contractor: ECISD  
Project Scope: Interior Renovation  
Project Status: 100% Complete