

FACILITIES/CONSTRUCTION REPORT AUGUST 2022

BHS Sportsplex:

8-16 Sunny, hot. Trails End dig trench for retaining wall, south of bleachers, (sloughed in after rain on weekend) lay bottom row, 2nd row of 8" block and 4" drain sock pipe and fill with ¾" gravel, 1 mini-excavator and 1 tracked skidsteer, 1 plate compactor, 1 smooth drum roller, 3 workers. Trails End dig footings for T-Mobile cellular tower, 1 excavator, High Mountain Communications set forms and tying rebar for footings, 4 workers.

8-17 Sunny, hot. Trails End lay 3rd, 4th and half of 5th row of south retaining wall, 1 tracked skidsteer, 1 plate compactor, 1 smooth drum roller, 3 workers. Trails End dig footings, blade building access road to T-Mobile cellular tower, High Mountain Communications set forms and tying rebar for footings, 4 workers.

8-18 Sunny, hot. Trails End lay 6th row and cap of north retaining wall and fill with ¾" gravel, 1 tracked skidsteer, 3 workers.

8-19 Sunny, hot. Trails End tie in north drain sock pipe to existing drain system, 1 mini-excavator, 2 workers.

8-22 Sunny, hot. Trails End haul concrete, 2 mixer trucks, 2 workers. Ajay Concrete Pumping concrete for footings T-Mobile cellular tower, High Mountain Communications finish slab, 4 workers.

8-23 Sunny, hot. Trails End regrade north slope, 1 tracked skidsteer, 1 mini-excavator, 4 workers. Trails End haul road material to T-Mobile cellular tower, 1 truck with belly dump, High Mountain Communications remove forms, 4 workers.

8-24 Cloudy, warm. Trails End tie in south drain sock pipe to existing drain system, regrade south slope, 1 tracked skidsteer, 1 mini-excavator, 4 workers. Trails End haul road material to T-Mobile cellular tower, 1 truck with belly dump, High Mountain Communications backfilling, 1 tracked skidsteer, 4 workers.

8-30 Sunny, hot. Sletten grind/hammer edging of expansion joints, fill edges with Sika-flex caulk in boys/girls restroom floors of grandstand, 3 workers.

8-31 Sunny, hot. Sletten grind/hammer edging of expansion joints, fill edges with Sika-flex caulk in boys/girls restroom floors of grandstand, 3 workers. T-Mobile cellular tower, High Mountain Communications standing sections, 1 crane, 5 workers.

